

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												2021												2022			
						D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	J
<b>I-20 at Savannah River Design-Build (Proposal Schedule PI No. 210327)</b>						1151	17-Dec-18	09-Feb-22	0																																				
<b>Project Milestones</b>						1151	17-Dec-18	09-Feb-22	0																																				
PM.1010	Notice to Proceed 1 - Commence Preliminary Design	0	17-Dec-18		176																																								
PM.1040	Substantial Completion Deadline (Must be completed by 12/31/21)	1103	17-Dec-18	23-Dec-21	0																																								
PM.1000	Contract Execution	0	17-Dec-18		127																																								
PM.1050	Final Acceptance Deadline	1151	17-Dec-18	09-Feb-22	0																																								
<b>Design</b>						351	17-Dec-18	02-Dec-19	349																																				
210327 DSN.1100	Project Survey and SUE Investigation	60	17-Dec-18	14-Feb-19	127																																								
210327 DSN.1110	Prepare Geotechnical Field Data	45	17-Dec-18	30-Jan-19	132																																								
210327 DSN.1270	Submit Geotechnical Field Data	1	31-Jan-19	31-Jan-19	132																																								
210327 DSN.1280	Review Geotechnical Field Data	30	01-Feb-19	02-Mar-19	132																																								
<b>Package A - Georgia Roadway</b>						316	17-Dec-18	28-Oct-19	384																																				
<b>60% Design Submittals</b>						181	17-Dec-18	15-Jun-19	368																																				
210327 DSN.1150	Prepare 60% Drainage Plans - Georgia	120	17-Dec-18	15-Apr-19	398																																								
210327 DSN.1180	Prepare 60% ITS Plans - Georgia	120	17-Dec-18	15-Apr-19	196																																								
210327 DSN.1210	Prepare 60% Signing, Pvement Marking & Signalization Plans - Georgia	120	17-Dec-18	15-Apr-19	176																																								
210327 DSN.1240	Prepare 60% Traffic Control Plans - Georgia	120	17-Dec-18	15-Apr-19	208																																								
210327 DSN.1120	Prepare 60% Grading/Roadway Plans - Georgia	120	01-Feb-19	31-May-19	162																																								
210327 DSN.1160	Submit 60% Drainage Plans - Georgia	1	16-Apr-19	16-Apr-19	398																																								
210327 DSN.1190	Submit 60% ITS Plans - Georgia	1	16-Apr-19	16-Apr-19	196																																								
210327 DSN.1220	Submit 60% Signing, Pavement Marking & Signalization Plans - Georgia	1	16-Apr-19	16-Apr-19	176																																								
210327 DSN.1250	Submit 60% Traffic Control Plans - Georgia	1	16-Apr-19	16-Apr-19	208																																								
210327 DSN.1170	Review 60% Drainage Plans - Georgia	30	17-Apr-19	16-May-19	398																																								
210327 DSN.1200	Review 60% ITS Plans - Georgia	30	17-Apr-19	16-May-19	196																																								
210327 DSN.1230	Review 60% Signing, Pavement Marking & Signalization Plans - Georgia	30	17-Apr-19	16-May-19	176																																								
210327 DSN.1260	Review 60% Traffic Control Plans - Georgia	14	17-Apr-19	30-Apr-19	208																																								
210327 DSN.1130	Submit 60% Grading/Roadway Plans - Georgia	1	01-Jun-19	01-Jun-19	162																																								
210327 DSN.1140	Review 60% Grading/Roadway Plans - Georgia	14	02-Jun-19	15-Jun-19	162																																								
<b>Final Design Submittals</b>						181	01-May-19	28-Oct-19	384																																				
210327 DSN.1620	Prepare Final Traffic Control Plans - Georgia	120	01-May-19	28-Aug-19	208																																								
210327 DSN.1600	Prepare Final ITS Plans - Georgia	120	17-May-19	13-Sep-19	196																																								
210327 DSN.1610	Prepare Final Signing, Pvement Marking & Signalization Plans - Georgia	120	17-May-19	13-Sep-19	176																																								
210327 DSN.1710	Prepare Final Drainage Plans - Georgia	120	17-May-19	13-Sep-19	398																																								
210327 DSN.1590	Prepare Final Grading/Roadway Plans - Georgia	120	16-Jun-19	13-Oct-19	162																																								
210327 DSN.1700	Submit Final Traffic Control Plans - Georgia	1	29-Aug-19	29-Aug-19	208																																								
210327 DSN.1660	Review Final Traffic Control Plans - Georgia	14	30-Aug-19	12-Sep-19	208																																								
210327 DSN.1680	Submit Final ITS Plans - Georgia	1	14-Sep-19	14-Sep-19	196																																								
210327 DSN.1690	Submit Final Signing, Pavement Marking & Signalization Plans - Georgia	1	14-Sep-19	14-Sep-19	176																																								
210327 DSN.1720	Submit Final Drainage Plans - Georgia	1	14-Sep-19	14-Sep-19	398																																								
210327 DSN.1640	Review Final ITS Plans - Georgia	30	15-Sep-19	14-Oct-19	196																																								
210327 DSN.1650	Review Final Signing, Pavement Marking & Signalization Plans - Georgia	30	15-Sep-19	14-Oct-19	176																																								
210327 DSN.1730	Review Final Drainage Plans - Georgia	30	15-Sep-19	14-Oct-19	398																																								
210327 DSN.1670	Submit Final Grading/Roadway Plans - Georgia	1	14-Oct-19	14-Oct-19	162																																								
210327 DSN.1630	Review Final Grading/Roadway Plans - Georgia	14	15-Oct-19	28-Oct-19	162																																								
<b>Package B - South Carolina Roadway</b>						346	17-Dec-18	27-Nov-19	354																																				
<b>60% Design Submittal</b>						211	17-Dec-18	15-Jul-19	338																																				
210327 DSN.1290	Prepare 60% Drainage Plans - South Carolina	120	17-Dec-18	15-Apr-19	398																																								
210327 DSN.1310	Prepare 60% ITS Plans - South Carolina	120	17-Dec-18	15-Apr-19	196																																								
210327 DSN.1320	Prepare 60% Signing, Pvement Marking & Signalization Plans - South Carolin:	120	17-Dec-18	15-Apr-19	176																																								

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work  
█ Actual Work   
 ◆ Baseline Milestone

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												2021												2022
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
210327 DSN.1330	Prepare 60% Traffic Control Plans - South Carolina	120	17-Dec-18	15-Apr-19	208	[Gantt Bar]																																				
210327 DSN.1300	Prepare 60% Grading/Roadway Plans - South Carolina	120	03-Mar-19	30-Jun-19	132	[Gantt Bar]																																				
210327 DSN.1390	Submit 60% Drainage Plans - South Carolina	1	16-Apr-19	16-Apr-19	398	[Gantt Bar]																																				
210327 DSN.1410	Submit 60% ITS Plans - South Carolina	1	16-Apr-19	16-Apr-19	196	[Gantt Bar]																																				
210327 DSN.1420	Submit 60% Signing, Pavement Marking & Signalization Plans - South Carolin	1	16-Apr-19	16-Apr-19	176	[Gantt Bar]																																				
210327 DSN.1430	Submit 60% Traffic Control Plans - South Carolina	1	16-Apr-19	16-Apr-19	208	[Gantt Bar]																																				
210327 DSN.1340	Review 60% Drainage Plans - South Carolina	30	17-Apr-19	16-May-19	398	[Gantt Bar]																																				
210327 DSN.1360	Review 60% ITS Plans - South Carolina	30	17-Apr-19	16-May-19	196	[Gantt Bar]																																				
210327 DSN.1370	Review 60% Signing, Pavement Marking & Signalization Plans - South Carolin	30	17-Apr-19	16-May-19	176	[Gantt Bar]																																				
210327 DSN.1380	Review 60% Traffic Control Plans - South Carolina	14	17-Apr-19	30-Apr-19	208	[Gantt Bar]																																				
210327 DSN.1400	Submit 60% Grading/Roadway Plans - South Carolina	1	01-Jul-19	01-Jul-19	132	[Gantt Bar]																																				
210327 DSN.1350	Review 60% Grading/Roadway Plans - South Carolina	14	02-Jul-19	15-Jul-19	132	[Gantt Bar]																																				
<b>Final Design Submittal</b>		<b>211</b>	<b>01-May-19</b>	<b>27-Nov-19</b>	<b>354</b>	[Gantt Bar]																																				
210327 DSN.1480	Prepare Final Traffic Control Plans - South Carolina	120	01-May-19	28-Aug-19	208	[Gantt Bar]																																				
210327 DSN.1460	Prepare Final ITS Plans - South Carolina	120	17-May-19	13-Sep-19	196	[Gantt Bar]																																				
210327 DSN.1470	Prepare Final Signing, Pvement Marking & Signalization Plans - South Carolin	120	17-May-19	13-Sep-19	176	[Gantt Bar]																																				
210327 DSN.1540	Prepare Final Drainage Plans - South Carolina	120	17-May-19	13-Sep-19	398	[Gantt Bar]																																				
210327 DSN.1450	Prepare Final Grading/Roadway Plans - South Carolina	120	16-Jul-19	12-Nov-19	132	[Gantt Bar]																																				
210327 DSN.1580	Submit Final Traffic Control Plans - South Carolina	1	29-Aug-19	29-Aug-19	208	[Gantt Bar]																																				
210327 DSN.1530	Review Final Traffic Control Plans - South Carolina	14	30-Aug-19	12-Sep-19	208	[Gantt Bar]																																				
210327 DSN.1560	Submit Final ITS Plans - South Carolina	1	14-Sep-19	14-Sep-19	196	[Gantt Bar]																																				
210327 DSN.1570	Submit Final Signing, Pavement Marking & Signalization Plans - South Carolin	1	14-Sep-19	14-Sep-19	176	[Gantt Bar]																																				
210327 DSN.1740	Submit Final Drainage Plans - South Carolina	1	14-Sep-19	14-Sep-19	398	[Gantt Bar]																																				
210327 DSN.1510	Review Final ITS Plans - South Carolina	30	15-Sep-19	14-Oct-19	196	[Gantt Bar]																																				
210327 DSN.1520	Review Final Signing, Pavement Marking & Signalization Plans - South Carolin	30	15-Sep-19	14-Oct-19	176	[Gantt Bar]																																				
210327 DSN.1840	Review Final Drainage Plans - South Carolina	30	15-Sep-19	14-Oct-19	398	[Gantt Bar]																																				
210327 DSN.1550	Submit Final Grading/Roadway Plans - South Carolina	1	13-Nov-19	13-Nov-19	132	[Gantt Bar]																																				
210327 DSN.1500	Review Final Grading/Roadway Plans - South Carolina	14	14-Nov-19	27-Nov-19	132	[Gantt Bar]																																				
<b>Package C - Augusta Canal Bridge</b>		<b>243</b>	<b>15-Feb-19</b>	<b>15-Oct-19</b>	<b>204</b>	[Gantt Bar]																																				
<b>60% Design Submittal</b>		<b>152</b>	<b>15-Feb-19</b>	<b>16-Jul-19</b>	<b>204</b>	[Gantt Bar]																																				
210327 DSN.1850	Prepare Canal Bridge Drainage & Hydrology Report	60	15-Feb-19	15-Apr-19	127	[Gantt Bar]																																				
210327 DSN.1860	Submit Canal Bridge Drainage & Hydrology Report	1	16-Apr-19	16-Apr-19	127	[Gantt Bar]																																				
210327 DSN.1870	Review Canal Bridge Drainage & Hydrology Report	30	17-Apr-19	16-May-19	127	[Gantt Bar]																																				
210327 DSN.1750	Prepare 60% Bridge Superstructure Plans -Augusta Canal	30	17-May-19	15-Jun-19	127	[Gantt Bar]																																				
210327 DSN.1780	Prepare 60% Bridge Foundation Plans -Augusta Canal	30	17-May-19	15-Jun-19	127	[Gantt Bar]																																				
210327 DSN.1810	Prepare 60% Bridge Substructure Plans -Augusta Canal	30	17-May-19	15-Jun-19	127	[Gantt Bar]																																				
210327 DSN.1760	Submit 60% Bridge Foundation Plans -Augusta Canal	1	16-Jun-19	16-Jun-19	197	[Gantt Bar]																																				
210327 DSN.1800	Submit 60% Bridge Substructure Plans -Augusta Canal	1	16-Jun-19	16-Jun-19	204	[Gantt Bar]																																				
210327 DSN.1830	Submit 60% Bridge Superstructure Plans -Augusta Canal	1	16-Jun-19	16-Jun-19	158	[Gantt Bar]																																				
210327 DSN.1770	Review 60% Bridge Substructure Plans -Augusta Canal	30	17-Jun-19	16-Jul-19	204	[Gantt Bar]																																				
210327 DSN.1790	Review 60% Bridge Foundation Plans -Augusta Canal	30	17-Jun-19	16-Jul-19	197	[Gantt Bar]																																				
210327 DSN.1820	Review 60% Bridge Superstructure Plans -Augusta Canal	30	17-Jun-19	16-Jul-19	158	[Gantt Bar]																																				
<b>Final Design Submittal</b>		<b>91</b>	<b>17-Jul-19</b>	<b>15-Oct-19</b>	<b>204</b>	[Gantt Bar]																																				
210327 DSN.1950	Prepare Final Bridge Superstructure Plans -Augusta Canal	60	17-Jul-19	14-Sep-19	158	[Gantt Bar]																																				
210327 DSN.1930	Prepare Final Bridge Foundation Plans -Augusta Canal	60	17-Jul-19	14-Sep-19	197	[Gantt Bar]																																				
210327 DSN.1940	Prepare Final Bridge Substructure Plans -Augusta Canal	60	17-Jul-19	14-Sep-19	204	[Gantt Bar]																																				
210327 DSN.1990	Submit Final Bridge Foundation Plans -Augusta Canal	1	15-Sep-19	15-Sep-19	197	[Gantt Bar]																																				
210327 DSN.2000	Submit Final Bridge Substructure Plans -Augusta Canal	1	15-Sep-19	15-Sep-19	204	[Gantt Bar]																																				
210327 DSN.2010	Submit Final Bridge Superstructure Plans -Augusta Canal	1	15-Sep-19	15-Sep-19	158	[Gantt Bar]																																				
210327 DSN.1970	Review Final Bridge Substructure Plans -Augusta Canal	30	16-Sep-19	15-Oct-19	204	[Gantt Bar]																																				

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												2021												2022				
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J				
210327 DSN.1960	Review Final Bridge Foundation Plans -Augusta Canal	30	16-Sep-19	15-Oct-19	197																																									
210327 DSN.1980	Review Final Bridge Superstructure Plans -Augusta Canal	30	16-Sep-19	15-Oct-19	158																																									
<b>Package D - Savannah River Bridge</b>						243	15-Feb-19	15-Oct-19	204																																					
<b>60% Design Submittal</b>						152	15-Feb-19	16-Jul-19	204																																					
210327 DSN.2200	Prepare River Bridge Drainage & Hydrology Report	60	15-Feb-19	15-Apr-19	127																																									
210327 DSN.2210	Submit River Bridge Drainage & Hydrology Report	1	16-Apr-19	16-Apr-19	127																																									
210327 DSN.2220	Review River Bridge Drainage & Hydrology Report	30	17-Apr-19	16-May-19	127																																									
210327 DSN.2130	Prepare 60% Bridge Superstructure Plans - Savannah River	30	17-May-19	15-Jun-19	127																																									
210327 DSN.2110	Prepare 60% Bridge Foundation Plans - Savannah River	30	17-May-19	15-Jun-19	127																																									
210327 DSN.2120	Prepare 60% Bridge Substructure Plans - Savannah River	30	17-May-19	15-Jun-19	127																																									
210327 DSN.2170	Submit 60% Bridge Foundation Plans - Savannah River	1	16-Jun-19	16-Jun-19	197																																									
210327 DSN.2180	Submit 60% Bridge Substructure Plans - Savannah River	1	16-Jun-19	16-Jun-19	204																																									
210327 DSN.2190	Submit 60% Bridge Superstructure Plans - Savannah River	1	16-Jun-19	16-Jun-19	158																																									
210327 DSN.2150	Review 60% Bridge Substructure Plans - Savannah River	30	17-Jun-19	16-Jul-19	204																																									
210327 DSN.2140	Review 60% Bridge Foundation Plans - Savannah River	30	17-Jun-19	16-Jul-19	197																																									
210327 DSN.2160	Review 60% Bridge Superstructure Plans - Savannah River	30	17-Jun-19	16-Jul-19	158																																									
<b>Final Design Submittal</b>						91	17-Jul-19	15-Oct-19	204																																					
210327 DSN.2040	Prepare Final Bridge Superstructure Plans - Savannah River	60	17-Jul-19	14-Sep-19	158																																									
210327 DSN.2020	Prepare Final Bridge Foundation Plans - Savannah River	60	17-Jul-19	14-Sep-19	197																																									
210327 DSN.2030	Prepare Final Bridge Substructure Plans - Savannah River	60	17-Jul-19	14-Sep-19	204																																									
210327 DSN.2080	Submit Final Bridge Foundation Plans - Savannah River	1	15-Sep-19	15-Sep-19	197																																									
210327 DSN.2090	Submit Final Bridge Substructure Plans - Savannah River	1	15-Sep-19	15-Sep-19	204																																									
210327 DSN.2100	Submit Final Bridge Superstructure Plans - Savannah River	1	15-Sep-19	15-Sep-19	158																																									
210327 DSN.2060	Review Final Bridge Substructure Plans - Savannah River	30	16-Sep-19	15-Oct-19	204																																									
210327 DSN.2050	Review Final Bridge Foundation Plans - Savannah River	30	16-Sep-19	15-Oct-19	197																																									
210327 DSN.2070	Review Final Bridge Superstructure Plans - Savannah River	30	16-Sep-19	15-Oct-19	158																																									
<b>Package E - Permits</b>						200	17-May-19	02-Dec-19	127																																					
<b>USACE Section 404 Permitting</b>						190	17-May-19	22-Nov-19	137																																					
DPE.1180	Prepare/Submit Section 404 General Permit	15	17-May-19	31-May-19	137																																									
DPE.1190	GDOT Review Section 404 General Permit	30	01-Jun-19	30-Jun-19	137																																									
DPE.1200	Submit Final Section 404 General Permit to Agency	5	01-Jul-19	05-Jul-19	137																																									
DPE.1210	USACE Review & Approval Section 404 General Permit	140	06-Jul-19	22-Nov-19	137																																									
<b>Stream Buffer Permitting</b>						200	17-May-19	02-Dec-19	127																																					
DPE.1060	Prepare/Submit GA Stream Buffer Variance	15	17-May-19	31-May-19	127																																									
DPE.1070	GDOT Review Draft GA Stream Buffer Variance	30	01-Jun-19	30-Jun-19	127																																									
DPE.1080	Submit GA Stream Buffer Variance to Agency	5	01-Jul-19	05-Jul-19	127																																									
DPE.1110	GEPD Review & Approval GA Stream Buffer Variance	150	06-Jul-19	02-Dec-19	127																																									
<b>NPDES Permit</b>						140	17-May-19	03-Oct-19	187																																					
DPE.1120	Prepare/Submit NPDES Construction General Permit (GAR100002)	15	17-May-19	31-May-19	263																																									
DPE.1220	Prepare/Submit NPDES Construction General Permit (GAR100003)	15	17-May-19	31-May-19	187																																									
DPE.1260	Prepare/Submit NPDES Construction General Permit (GAR150000)	15	17-May-19	31-May-19	187																																									
DPE.1130	GDOT Review NPDES Construction General Permit (GAR100002)	30	01-Jun-19	30-Jun-19	263																																									
DPE.1230	GDOT Review NPDES Construction General Permit (GAR100003)	30	01-Jun-19	30-Jun-19	187																																									
DPE.1270	GDOT Review NPDES Construction General Permit (GAR150000)	30	01-Jun-19	30-Jun-19	187																																									
DPE.1140	Submit NPDES Construction General Permit (GAR100002) to Agency	5	01-Jul-19	05-Jul-19	263																																									
DPE.1240	Submit NPDES Construction General Permit (GAR100003) to Agency	5	01-Jul-19	05-Jul-19	187																																									
DPE.1280	Submit NPDES Construction General Permit (GAR150000) to Agency	5	01-Jul-19	05-Jul-19	187																																									
DPE.1170	GEPD Review & Approve NPDES Construction General Permit (GAR100002)	14	06-Jul-19	19-Jul-19	263																																									
DPE.1250	GEPD Review & Approve NPDES Construction General Permit (GAR100003)	90	06-Jul-19	03-Oct-19	187																																									
DPE.1290	GEPD Review & Approve NPDES Construction General Permit (GAR150000)	90	06-Jul-19	03-Oct-19	187																																									

█ Actual Level of Effort    █ Remaining Work    ◆ Baseline Milestone  
█ Actual Work    █ Critical Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												2021												2022
						D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O	N	D	D	J	F	M	A	M	J	J	A	S	O
<b>SCDHEC Navigable Permit</b>																																										
DPE.1300	Prepare/Submit SCDHEC Permit	45	17-May-19	30-Jun-19	142																																					
DPE.1310	Agency Review & Approval of SCDHEC Permit	140	01-Jul-19	17-Nov-19	142																																					
<b>Submittals</b>																																										
CS.1080	Prepare/Submit Schedule of Values	60	17-Dec-18	14-Feb-19	1061																																					
CS.1020	Prepare/Submit Construction Phasing Plan	60	17-Dec-18	14-Feb-19	1061																																					
CS.1030	Prepare/Submit Submittal Schedule	60	17-Dec-18	14-Feb-19	987																																					
CS.1100	GDOT Review Schedule of Values	30	15-Feb-19	16-Mar-19	1061																																					
CS.1060	GDOT Review Construction Phasing Plan	30	15-Feb-19	16-Mar-19	1061																																					
CS.1070	GDOT Review Submittal Schedule	30	15-Feb-19	16-Mar-19	1061																																					
<b>Management Plans</b>																																										
CS.MP1070	Prepare/Submit Public Information and Communications Plan	45	17-Dec-18	30-Jan-19	1092																																					
CS.MP1080	Prepare/Submit GDOT-DB Team Communications Plan	30	17-Dec-18	15-Jan-19	1091																																					
CS.MP1140	GDOT Review GDOT-DB Team Communications Plan	30	16-Jan-19	14-Feb-19	1091																																					
CS.MP1130	GDOT Review Public Information and Communications Plan	14	31-Jan-19	13-Feb-19	1092																																					
CS.MP1020	Prepare/Submit Design Quality Management Plan	30	15-Feb-19	16-Mar-19	1031																																					
CS.MP1030	Prepare/Submit Construction Quality Management Plan	30	15-Feb-19	16-Mar-19	1031																																					
CS.MP1040	Prepare/Submit Quality Management Plan	30	15-Feb-19	16-Mar-19	987																																					
CS.MP1000	Prepare/Submit Safety Plan	30	17-Mar-19	15-Apr-19	987																																					
CS.MP1150	GDOT Review Design Quality Management Plan	30	17-Mar-19	15-Apr-19	1031																																					
CS.MP1090	GDOT Review Quality Management Plan	30	17-Mar-19	15-Apr-19	1031																																					
CS.MP1110	GDOT Review Construction Quality Management Plan	30	17-Mar-19	15-Apr-19	1031																																					
CS.MP1010	GDOT Review Safety Plan	30	16-Apr-19	15-May-19	1001																																					
CS.MP1060	Prepare/Submit Demolition Plan	30	16-Apr-19	15-May-19	987																																					
CS.MP1120	GDOT Review Demolition Plan	14	16-May-19	29-May-19	987																																					
<b>Shop Drawings</b>																																										
CS.SD.1200	Prepare/Submit Drainage Shop Drawings	60	15-Oct-19	13-Dec-19	398																																					
CS.SD.1210	Prepare/Submit ITS Shop Drawings	60	15-Oct-19	13-Dec-19	196																																					
CS.SD.1220	Prepare/Submit Signalization & Lighting Shop Drawings	60	15-Oct-19	13-Dec-19	412																																					
CS.SD.1240	Prepare/Submit Beam Shop Drawings	30	16-Oct-19	14-Nov-19	158																																					
CS.SD.1250	Prepare/Submit SIP Shop Drawings	30	16-Oct-19	14-Nov-19	183																																					
<b>Procurement</b>																																										
Procure.1500	Procure Precast Beams	60	15-Nov-19	13-Jan-20	158																																					
Procure.1520	Procure SIP	90	15-Nov-19	12-Feb-20	183																																					
Procure.1510	Procure Drainage Devices	90	14-Dec-19	12-Mar-20	398																																					
Procure.1530	Procure Signalization & Lighting	90	14-Dec-19	12-Mar-20	412																																					
Procure.1540	Procure ITS	75	14-Dec-19	26-Feb-20	196																																					
<b>Construction</b>																																										
<b>Phase 1A Construction</b>																																										
<b>Roadway</b>																																										
Ph1a.Rdw2000	Install MOT Phase 1	5	02-Dec-19	09-Dec-19	87																																					
Ph1a.Rdw2010	Remove/Modify Existing Roadway (Shoulders) - Phase 1a Georgia	15	09-Dec-19	03-Jan-20	109																																					
Ph1a.Rdw2020	Install GAB/Rubblize Base - Phase 1a Georgia	20	03-Jan-20	31-Jan-20	109																																					
Ph1a.Rdw2030	Install Asphalt - Phase 1a Georgia	15	31-Jan-20	21-Feb-20	109																																					
Ph1a.Rdw2040	Install PCC - Phase 1a Georgia	30	21-Feb-20	03-Apr-20	109																																					
Ph1a.Rdw2090	Relocate/Modify ITS - Phase 1a Georgia	20	26-Feb-20	25-Mar-20	136																																					
Ph1a.Rdw2050	Remove Existing Roadway within Transitions - Phase 1a Georgia	5	03-Apr-20	13-Apr-20	109																																					
Ph1a.Rdw2060	Install GAB within Transitions - Phase 1a Georgia	5	13-Apr-20	20-Apr-20	109																																					
Ph1a.Rdw2070	Install Asphalt within Transitions - Phase 1a Georgia	5	20-Apr-20	27-Apr-20	109																																					

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Baseline Milestone







Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												2021												2022
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						Gantt Chart (Task Bars)																																				
Ph2a.Bdg.3410	Install Rebar Span 8 - Phase 2a Savannah River	5	04-Jan-21	11-Jan-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3450	Place Concrete Deck Span 9 - Phase 2a Savannah River	5	04-Jan-21	11-Jan-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3190	Install Beams Span 6 - Phase 2a Savannah River	2	07-Jan-21	11-Jan-21	0	[Gantt Bar]																																				
Ph2a.Bdg.3380	Install SIP Span 6 - Phase 2a Savannah River	5	11-Jan-21	18-Jan-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3420	Install Rebar Span 7 - Phase 2a Savannah River	5	11-Jan-21	18-Jan-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3460	Place Concrete Deck Span 8 - Phase 2a Savannah River	5	11-Jan-21	18-Jan-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3430	Install Rebar Span 6 - Phase 2a Savannah River	5	18-Jan-21	25-Jan-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3470	Place Concrete Deck Span 7 - Phase 2a Savannah River	5	18-Jan-21	25-Jan-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3480	Place Concrete Deck Span 6 - Phase 2a Savannah River	5	25-Jan-21	01-Feb-21	56	[Gantt Bar]																																				
Ph2a.Bdg.3500	Install Outside Barrier Wall - Phase 2a Savannah River	5	01-Feb-21	08-Feb-21	56	[Gantt Bar]																																				
<b>Augusta Canal Bridge</b>		<b>118</b>	<b>14-Oct-20</b>	<b>07-Apr-21</b>	<b>211</b>	[Summary Row]																																				
Ph2a.Can.Bdg.8500	Demo Existing EB Bridge Spans 1-2 - Phase 2 Augusta Canal	5	14-Oct-20	21-Oct-20	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8510	Demo Existing EB Bridge Spans 3-4 - Phase 2 Augusta Canal	5	21-Oct-20	28-Oct-20	314	[Gantt Bar]																																				
Ph2a.Can.Bdg.8530	Install Foundations Pier 1 - Phase 2 Augusta Canal	10	21-Oct-20	04-Nov-20	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8520	Demo Existing EB Bridge Span 5 - Phase 2 Augusta Canal	5	28-Oct-20	04-Nov-20	314	[Gantt Bar]																																				
Ph2a.Can.Bdg.8540	Install Foundations Pier 2 - Phase 2 Augusta Canal	10	04-Nov-20	18-Nov-20	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8550	Install Foundations Pier 3 - Phase 2 Augusta Canal	10	18-Nov-20	04-Dec-20	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8560	Install Foundations Pier 4 - Phase 2 Augusta Canal	10	04-Dec-20	18-Dec-20	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8580	Install Footer Pier 1 - Phase 2 Augusta Canal	5	18-Dec-20	29-Dec-20	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8590	Install Footer Pier 2 - Phase 2 Augusta Canal	5	29-Dec-20	07-Jan-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8600	Install Footer Pier 3 - Phase 2 Augusta Canal	5	07-Jan-21	14-Jan-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8610	Install Footer Pier 4 - Phase 2 Augusta Canal	5	14-Jan-21	21-Jan-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8630	Install Abutment Pier 1 - Phase 2 Augusta Canal	5	21-Jan-21	28-Jan-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8640	Install Columns Pier 2 - Phase 2 Augusta Canal	2	28-Jan-21	01-Feb-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8650	Install Columns Pier 3 - Phase 2 Augusta Canal	2	01-Feb-21	03-Feb-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8660	Install Abutment Pier 4 - Phase 2 Augusta Canal	2	03-Feb-21	05-Feb-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8680	Install Pier Cap Pier 2 - Phase 2 Augusta Canal	5	05-Feb-21	12-Feb-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8690	Install Pier Cap Pier 3 - Phase 2 Augusta Canal	5	12-Feb-21	19-Feb-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8710	Install Beams Span 1 - Phase 2 Augusta Canal	2	19-Feb-21	23-Feb-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8720	Install Beams Span 2 - Phase 2 Augusta Canal	5	23-Feb-21	02-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8750	Install SIP Span 1 - Phase 2 Augusta Canal	5	23-Feb-21	02-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8730	Install Beams Span 3 - Phase 2 Augusta Canal	2	02-Mar-21	04-Mar-21	23	[Gantt Bar]																																				
Ph2a.Can.Bdg.8760	Install SIP Span 2 - Phase 2 Augusta Canal	5	02-Mar-21	09-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8790	Install Rebar Span 1 - Phase 2 Augusta Canal	5	02-Mar-21	09-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8770	Install SIP Span 3 - Phase 2 Augusta Canal	5	04-Mar-21	11-Mar-21	23	[Gantt Bar]																																				
Ph2a.Can.Bdg.8800	Install Rebar Span 2 - Phase 2 Augusta Canal	5	09-Mar-21	16-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8830	Place Concrete Deck Span 1 - Phase 2 Augusta Canal	5	09-Mar-21	16-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8810	Install Rebar Span 3 - Phase 2 Augusta Canal	5	11-Mar-21	18-Mar-21	23	[Gantt Bar]																																				
Ph2a.Can.Bdg.8840	Place Concrete Deck Span 2 - Phase 2 Augusta Canal	5	16-Mar-21	23-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8850	Place Concrete Deck Span 3 - Phase 2 Augusta Canal	5	23-Mar-21	30-Mar-21	20	[Gantt Bar]																																				
Ph2a.Can.Bdg.8870	Install Outside Barrier Wall - Phase 2 Augusta Canal	5	30-Mar-21	07-Apr-21	20	[Gantt Bar]																																				
<b>Phase 2B Construction</b>		<b>203</b>	<b>14-Oct-20</b>	<b>05-May-21</b>	<b>0</b>	[Summary Row]																																				
<b>Roadway</b>		<b>135</b>	<b>14-Oct-20</b>	<b>26-Feb-21</b>	<b>68</b>	[Summary Row]																																				
Ph2b.Rdw.3550	Remove Existing Sections of Roadway - Phase 2b Georgia	15	14-Oct-20	04-Nov-20	47	[Gantt Bar]																																				
Ph2b.Rdw.3560	Install GAB/Rubblize - Phase 2b Georgia	20	04-Nov-20	04-Dec-20	47	[Gantt Bar]																																				
Ph2b.Rdw.3570	Install Asphalt - Phase 2b Georgia	15	04-Dec-20	29-Dec-20	47	[Gantt Bar]																																				
Ph2b.Rdw.3580	Install PCC - Phase 2b Georgia	30	29-Dec-20	11-Feb-21	47	[Gantt Bar]																																				
Ph2b.Rdw.3590	Install Lighting - Phase 2b Georgia	5	11-Feb-21	18-Feb-21	53	[Gantt Bar]																																				
Ph2b.Rdw.3600	Install Drainage - Phase 2b Georgia	15	12-Feb-21	26-Feb-21	68	[Gantt Bar]																																				
<b>Savannah River Bridge</b>		<b>81</b>	<b>11-Jan-21</b>	<b>05-May-21</b>	<b>0</b>	[Summary Row]																																				

Actual Level of Effort	Remaining Work	Baseline Milestone
Actual Work	Critical Remaining Work	



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												2021												2022
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J
						Gantt Chart (Visual representation of activity durations and dependencies)																																				
Ph2b.Bdg.3600	Install Temporary Access Lane and Roadway at West Abutment	10	11-Jan-21	25-Jan-21	0	[Gantt bar from Jan 11 to Jan 25, 2021]																																				
Ph2b.Bdg.3630	Relocate Temporary Cofferdam - Phase 2b Savannah River	10	11-Jan-21	25-Jan-21	0	[Gantt bar from Jan 11 to Jan 25, 2021]																																				
Ph2b.Bdg.4080	Demo Existing EB Bridge Spans 8-10 - Phase 2b Savannah River	10	25-Jan-21	08-Feb-21	0	[Gantt bar from Jan 25 to Feb 08, 2021]																																				
Ph2b.Bdg.3650	Install Footer Pier 5 - Phase 2b Savannah River	2	08-Feb-21	10-Feb-21	5	[Gantt bar from Feb 08 to Feb 10, 2021]																																				
Ph2b.Bdg.4090	Demo Existing EB Bridge Spans 4-7 - Phase 2b Savannah River	10	08-Feb-21	22-Feb-21	0	[Gantt bar from Feb 08 to Feb 22, 2021]																																				
Ph2b.Bdg.3660	Install Footer Pier 4 - Phase 2b Savannah River	2	10-Feb-21	12-Feb-21	8	[Gantt bar from Feb 10 to Feb 12, 2021]																																				
Ph2b.Bdg.3710	Install Columns Pier 5 - Phase 2b Savannah River	2	10-Feb-21	12-Feb-21	5	[Gantt bar from Feb 10 to Feb 12, 2021]																																				
Ph2b.Bdg.3720	Install Columns Pier 4 - Phase 2b Savannah River	2	12-Feb-21	16-Feb-21	8	[Gantt bar from Feb 12 to Feb 16, 2021]																																				
Ph2b.Bdg.3770	Install Pier Cap Pier 5 - Phase 2b Savannah River	5	12-Feb-21	19-Feb-21	5	[Gantt bar from Feb 12 to Feb 19, 2021]																																				
Ph2b.Bdg.3780	Install Pier Cap Pier 4 - Phase 2b Savannah River	5	19-Feb-21	26-Feb-21	5	[Gantt bar from Feb 19 to Feb 26, 2021]																																				
Ph2b.Bdg.4100	Demo Existing EB Bridge Spans 1-3 - Phase 2b Savannah River	10	22-Feb-21	08-Mar-21	0	[Gantt bar from Feb 22 to Mar 08, 2021]																																				
Ph2b.Bdg.3830	Install Beams Span 5 - Phase 2b Savannah River	2	26-Feb-21	02-Mar-21	5	[Gantt bar from Feb 26 to Mar 02, 2021]																																				
Ph2b.Bdg.3670	Install Footer Pier 3 - Phase 2b Savannah River	2	01-Mar-21	03-Mar-21	0	[Gantt bar from Mar 01 to Mar 03, 2021]																																				
Ph2b.Bdg.3890	Install SIP Span 5 - Phase 2b Savannah River	5	02-Mar-21	09-Mar-21	5	[Gantt bar from Mar 02 to Mar 09, 2021]																																				
Ph2b.Bdg.3680	Install Footer Pier 2 - Phase 2b Savannah River	2	03-Mar-21	05-Mar-21	1	[Gantt bar from Mar 03 to Mar 05, 2021]																																				
Ph2b.Bdg.3730	Install Columns Pier 3 - Phase 2b Savannah River	2	03-Mar-21	05-Mar-21	0	[Gantt bar from Mar 03 to Mar 05, 2021]																																				
Ph2b.Bdg.3690	Install Foundation Pier 1 - Phase 2b Savannah River	2	05-Mar-21	09-Mar-21	1	[Gantt bar from Mar 05 to Mar 09, 2021]																																				
Ph2b.Bdg.3740	Install Columns Pier 2 - Phase 2b Savannah River	2	05-Mar-21	09-Mar-21	1	[Gantt bar from Mar 05 to Mar 09, 2021]																																				
Ph2b.Bdg.3790	Install Pier Cap Pier 3 - Phase 2b Savannah River	5	05-Mar-21	12-Mar-21	0	[Gantt bar from Mar 05 to Mar 12, 2021]																																				
Ph2b.Bdg.3840	Install Beams Span 4 - Phase 2b Savannah River	2	05-Mar-21	09-Mar-21	5	[Gantt bar from Mar 05 to Mar 09, 2021]																																				
Ph2b.Bdg.3750	Install Abutment/Backwall Pier 1 - Phase 2b Savannah River	7	09-Mar-21	18-Mar-21	1	[Gantt bar from Mar 09 to Mar 18, 2021]																																				
Ph2b.Bdg.3900	Install SIP Span 4 - Phase 2b Savannah River	5	09-Mar-21	16-Mar-21	5	[Gantt bar from Mar 09 to Mar 16, 2021]																																				
Ph2b.Bdg.3950	Install Rebar Span 5 - Phase 2b Savannah River	5	09-Mar-21	16-Mar-21	5	[Gantt bar from Mar 09 to Mar 16, 2021]																																				
Ph2b.Bdg.3800	Install Pier Cap Pier 2 - Phase 2b Savannah River	5	12-Mar-21	19-Mar-21	0	[Gantt bar from Mar 12 to Mar 19, 2021]																																				
Ph2b.Bdg.3960	Install Rebar Span 4 - Phase 2b Savannah River	5	16-Mar-21	23-Mar-21	5	[Gantt bar from Mar 16 to Mar 23, 2021]																																				
Ph2b.Bdg.4010	Place Concrete Deck Span 5 - Phase 2b Savannah River	5	16-Mar-21	23-Mar-21	5	[Gantt bar from Mar 16 to Mar 23, 2021]																																				
Ph2b.Bdg.3810	Install Pier Cap Pier 1 - Phase 2b Savannah River	5	19-Mar-21	26-Mar-21	0	[Gantt bar from Mar 19 to Mar 26, 2021]																																				
Ph2b.Bdg.3850	Install Beams Span 3 - Phase 2b Savannah River	2	19-Mar-21	23-Mar-21	0	[Gantt bar from Mar 19 to Mar 23, 2021]																																				
Ph2b.Bdg.3910	Install SIP Span 3 - Phase 2b Savannah River	5	23-Mar-21	30-Mar-21	0	[Gantt bar from Mar 23 to Mar 30, 2021]																																				
Ph2b.Bdg.4020	Place Concrete Deck Span 4 - Phase 2b Savannah River	5	23-Mar-21	30-Mar-21	5	[Gantt bar from Mar 23 to Mar 30, 2021]																																				
Ph2b.Bdg.3860	Install Beams Span 2 - Phase 2b Savannah River	2	26-Mar-21	30-Mar-21	0	[Gantt bar from Mar 26 to Mar 30, 2021]																																				
Ph2b.Bdg.3920	Install SIP Span 2 - Phase 2b Savannah River	5	30-Mar-21	07-Apr-21	0	[Gantt bar from Mar 30 to Apr 07, 2021]																																				
Ph2b.Bdg.3970	Install Rebar Span 3 - Phase 2b Savannah River	5	30-Mar-21	07-Apr-21	0	[Gantt bar from Mar 30 to Apr 07, 2021]																																				
Ph2b.Bdg.3870	Install Beams Span 1 - Phase 2b Savannah River	2	05-Apr-21	07-Apr-21	0	[Gantt bar from Apr 05 to Apr 07, 2021]																																				
Ph2b.Bdg.3930	Install SIP Span 1 - Phase 2b Savannah River	5	07-Apr-21	14-Apr-21	0	[Gantt bar from Apr 07 to Apr 14, 2021]																																				
Ph2b.Bdg.3980	Install Rebar Span 2 - Phase 2b Savannah River	5	07-Apr-21	14-Apr-21	0	[Gantt bar from Apr 07 to Apr 14, 2021]																																				
Ph2b.Bdg.4030	Place Concrete Deck Span 3 - Phase 2b Savannah River	5	07-Apr-21	14-Apr-21	0	[Gantt bar from Apr 07 to Apr 14, 2021]																																				
Ph2b.Bdg.3990	Install Rebar Span 1 - Phase 2b Savannah River	5	14-Apr-21	21-Apr-21	0	[Gantt bar from Apr 14 to Apr 21, 2021]																																				
Ph2b.Bdg.4040	Place Concrete Deck Span 2 - Phase 2b Savannah River	5	14-Apr-21	21-Apr-21	0	[Gantt bar from Apr 14 to Apr 21, 2021]																																				
Ph2b.Bdg.4050	Place Concrete Deck Span 1 - Phase 2b Savannah River	5	21-Apr-21	28-Apr-21	0	[Gantt bar from Apr 21 to Apr 28, 2021]																																				
Ph2b.Bdg.4070	Install Outside Barrier Wall - Phase 2b Savannah River	5	28-Apr-21	05-May-21	0	[Gantt bar from Apr 28 to May 05, 2021]																																				
<b>Phase 3A Construction</b>		<b>180</b>	<b>05-May-21</b>	<b>01-Nov-21</b>	<b>100</b>	[Summary bar for Phase 3A Construction]																																				
<b>Roadway</b>		<b>136</b>	<b>05-May-21</b>	<b>18-Sep-21</b>	<b>61</b>	[Summary bar for Roadway]																																				
Ph3a.Rdw4500	Relocate/Setup MOT Phase 3	5	05-May-21	12-May-21	0	[Gantt bar from May 05 to May 12, 2021]																																				
Ph3a.Rdw4510	Remove Remaining Existing Roadway Sections - Phase 3a Georgia	15	12-May-21	03-Jun-21	42	[Gantt bar from May 12 to Jun 03, 2021]																																				
Ph3a.Rdw4520	Install GAB/Rubblize - Phase 3a Georgia	20	03-Jun-21	01-Jul-21	42	[Gantt bar from Jun 03 to Jul 01, 2021]																																				
Ph3a.Rdw4530	Install Asphalt - Phase 3a Georgia	15	01-Jul-21	23-Jul-21	42	[Gantt bar from Jul 01 to Jul 23, 2021]																																				
Ph3a.Rdw4540	Install PCC - Phase 3a Georgia	30	23-Jul-21	03-Sep-21	42	[Gantt bar from Jul 23 to Sep 03, 2021]																																				
Ph3a.Rdw4550	Install Lighting - Phase 3a Georgia	5	04-Sep-21	08-Sep-21	71	[Gantt bar from Sep 04 to Sep 08, 2021]																																				
Ph3a.Rdw4560	Install Drainage - Phase 3a Georgia	15	04-Sep-21	18-Sep-21	61	[Gantt bar from Sep 04 to Sep 18, 2021]																																				

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2019												2020												2021												2022			
						P												J												F												J			
						J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J			
<b>Savannah River Bridge</b>						72	12-May-21	24-Aug-21	79																																				
Ph3a.Bdg.4500	Install Temporary Access Lane and Roadway at West Abutment	5	12-May-21	19-May-21	0																																								
Ph3a.Bdg.4560	Demo Existing WB Bridge Spans 1-3 - Phase 3a Savannah River	10	19-May-21	03-Jun-21	0																																								
Ph3a.Bdg.4570	Demo Existing WB Bridge Spans 4-7 - Phase 3a Savannah River	10	03-Jun-21	17-Jun-21	6																																								
Ph3a.Bdg.4230	Install Foundation Pier 1 - Phase 3a Savannah River	3	03-Jun-21	08-Jun-21	0																																								
Ph3a.Bdg.4240	Install Footer Pier 2 - Phase 3a Savannah River	2	08-Jun-21	10-Jun-21	8																																								
Ph3a.Bdg.4110	Install Abutment/Backwall Pier 1 - Phase 3a Savannah River	7	08-Jun-21	17-Jun-21	0																																								
Ph3a.Bdg.4250	Install Footer Pier 3 - Phase 3a Savannah River	2	10-Jun-21	14-Jun-21	11																																								
Ph3a.Bdg.4180	Install Columns Pier 2 - Phase 3a Savannah River	2	10-Jun-21	14-Jun-21	8																																								
Ph3a.Bdg.4260	Install Footer Pier 4 - Phase 3a Savannah River	2	14-Jun-21	16-Jun-21	14																																								
Ph3a.Bdg.4190	Install Columns Pier 3 - Phase 3a Savannah River	2	14-Jun-21	16-Jun-21	11																																								
Ph3a.Bdg.4200	Install Columns Pier 4 - Phase 3a Savannah River	2	16-Jun-21	18-Jun-21	14																																								
Ph3a.Bdg.4580	Demo Existing WB Bridge Spans 8-10 - Phase 3a Savannah River	10	17-Jun-21	01-Jul-21	6																																								
Ph3a.Bdg.4310	Install Pier Cap Pier 1 - Phase 3a Savannah River	5	17-Jun-21	24-Jun-21	0																																								
Ph3a.Bdg.4320	Install Pier Cap Pier 2 - Phase 3a Savannah River	5	24-Jun-21	01-Jul-21	0																																								
Ph3a.Bdg.4270	Install Footer Pier 5 - Phase 3a Savannah River	2	01-Jul-21	06-Jul-21	6																																								
Ph3a.Bdg.4330	Install Pier Cap Pier 3 - Phase 3a Savannah River	5	01-Jul-21	09-Jul-21	0																																								
Ph3a.Bdg.4120	Install Beams Span 1 - Phase 3a Savannah River	2	01-Jul-21	06-Jul-21	9																																								
Ph3a.Bdg.4210	Install Columns Pier 5 - Phase 3a Savannah River	2	06-Jul-21	08-Jul-21	6																																								
Ph3a.Bdg.4430	Install SIP Span 1 - Phase 3a Savannah River	5	06-Jul-21	13-Jul-21	79																																								
Ph3a.Bdg.4340	Install Pier Cap Pier 4 - Phase 3a Savannah River	5	09-Jul-21	16-Jul-21	0																																								
Ph3a.Bdg.4130	Install Beams Span 2 - Phase 3a Savannah River	2	09-Jul-21	13-Jul-21	6																																								
Ph3a.Bdg.4440	Install SIP Span 2 - Phase 3a Savannah River	5	13-Jul-21	20-Jul-21	79																																								
Ph3a.Bdg.4370	Install Rebar Span 1 - Phase 3a Savannah River	5	13-Jul-21	20-Jul-21	79																																								
Ph3a.Bdg.4350	Install Pier Cap Pier 5 - Phase 3a Savannah River	5	16-Jul-21	23-Jul-21	0																																								
Ph3a.Bdg.4140	Install Beams Span 3 - Phase 3a Savannah River	2	16-Jul-21	20-Jul-21	3																																								
Ph3a.Bdg.4450	Install SIP Span 3 - Phase 3a Savannah River	5	20-Jul-21	27-Jul-21	79																																								
Ph3a.Bdg.4380	Install Rebar Span 2 - Phase 3a Savannah River	5	20-Jul-21	27-Jul-21	79																																								
Ph3a.Bdg.4520	Place Concrete Deck Span 1 - Phase 3a Savannah River	5	20-Jul-21	27-Jul-21	79																																								
Ph3a.Bdg.4150	Install Beams Span 4 - Phase 3a Savannah River	2	23-Jul-21	27-Jul-21	0																																								
Ph3a.Bdg.4460	Install SIP Span 4 - Phase 3a Savannah River	5	27-Jul-21	03-Aug-21	79																																								
Ph3a.Bdg.4390	Install Rebar Span 3 - Phase 3a Savannah River	5	27-Jul-21	03-Aug-21	79																																								
Ph3a.Bdg.4530	Place Concrete Deck Span 2 - Phase 3a Savannah River	5	27-Jul-21	03-Aug-21	79																																								
Ph3a.Bdg.4400	Install Rebar Span 4 - Phase 3a Savannah River	5	03-Aug-21	10-Aug-21	79																																								
Ph3a.Bdg.4540	Place Concrete Deck Span 3 - Phase 3a Savannah River	5	03-Aug-21	10-Aug-21	79																																								
Ph3a.Bdg.4600	Place Concrete Deck Span 4 - Phase 3a Savannah River	5	10-Aug-21	17-Aug-21	79																																								
Ph3a.Bdg.4300	Install Outside Barrier Wall - Phase 3a Savannah River	5	17-Aug-21	24-Aug-21	79																																								
<b>Augusta Canal Bridge</b>						120	12-May-21	01-Nov-21	66																																				
Ph3a.Can.Bdg.8880	Demo Existing WB Bridge Spans 1-2 - Phase 3 Augusta Canal	5	12-May-21	19-May-21	66																																								
Ph3a.Can.Bdg.8890	Demo Existing WB Bridge Spans 3-4 - Phase 3 Augusta Canal	5	19-May-21	26-May-21	171																																								
Ph3a.Can.Bdg.8900	Install Foundations Pier 1 - Phase 3 Augusta Canal	10	19-May-21	03-Jun-21	66																																								
Ph3a.Can.Bdg.8930	Demo Existing WB Bridge Span 5 - Phase 3 Augusta Canal	5	26-May-21	03-Jun-21	171																																								
Ph3a.Can.Bdg.8910	Install Foundations Pier 2 - Phase 3 Augusta Canal	10	03-Jun-21	17-Jun-21	66																																								
Ph3a.Can.Bdg.8920	Install Foundations Pier 3 - Phase 3 Augusta Canal	10	17-Jun-21	01-Jul-21	66																																								
Ph3a.Can.Bdg.8940	Install Foundations Pier 4 - Phase 3 Augusta Canal	10	01-Jul-21	16-Jul-21	66																																								
Ph3a.Can.Bdg.8960	Install Footer Pier 1 - Phase 3 Augusta Canal	5	16-Jul-21	23-Jul-21	66																																								
Ph3a.Can.Bdg.8970	Install Footer Pier 2 - Phase 3 Augusta Canal	5	23-Jul-21	30-Jul-21	66																																								
Ph3a.Can.Bdg.8980	Install Footer Pier 3 - Phase 3 Augusta Canal	5	30-Jul-21	06-Aug-21	66																																								
Ph3a.Can.Bdg.8990	Install Footer Pier 4 - Phase 3 Augusta Canal	5	06-Aug-21	13-Aug-21	66																																								
Ph3a.Can.Bdg.9010	Install Abutment Pier 1 - Phase 3 Augusta Canal	7	13-Aug-21	24-Aug-21	66																																								

█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Baseline Milestone  
█ Actual Work   
 █ Critical Remaining Work



