

Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0021

Pay Period: 04/30/2014

to 06/03/2014

**Contract Location:**  
SR 256 OVER WARRIOR CREEK

**Time Allowed:** 458 **Days**  
**Elapsed Calender Days:** 454 **Days**  
**Percent Time:** 99.13

**District:** 4

**Area:** 04

**Contractor:**  
SOUTHERN CONCRETE CONSTRUCTION CO., INC.  
P. O. BOX 50157

**Date Let:** 07/20/2012  
**Date Awarded:** 08/03/2012  
**Date Contract Executed:** 08/24/2012  
**Date Notice to Proceed:** 08/30/2012  
**Date Work Began:** 09/14/2012  
**Date Time Stopped:** 11/26/2013  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 11/30/2013

ALBANY GA 31703-0157  
**Phone:** (229)435-0786

**Escrow Agent:**  
**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$2,862,449.77  
**Original Contract Amount** \$2,751,266.40  
**Funds Available** \$190,016.96  
**Percent Complete** 93.36%

**Counties:**  
Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
431100-01000	\$2,862,449.77	\$2,751,266.40	\$190,016.96	93.36%	\$5,241.15

Chief Engineer

## Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0021

Pay Period: 04/30/2014

to 06/03/2014

---

**Project Number:** 431100-.01000 SR 256 - 0.322 MI BRIDGE REPLACEMENT
**Federal State Project Number:** BRS00-1615-00(003)

---

	<b>Total to Date</b>	<b>Prev to Date</b>	<b>This Estimate</b>
<b>Participating</b>	\$2,137,946.22	\$2,133,753.30	\$4,192.92
<b>Non-Participating</b>	\$534,486.59	\$533,438.36	\$1,048.23
<b>Total Earnings</b>	<b>\$2,672,432.81</b>	<b>\$2,667,191.66</b>	<b>\$5,241.15</b>
<b>Stockpiled Materials</b>	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$2,672,432.81</b>	<b>\$2,667,191.66</b>	<b>\$5,241.15</b>
<b>Payment Adjustment 1</b>	\$0.00	\$0.00	\$0.00
<b>Payment Adjustment 2</b>	\$0.00	\$0.00	\$0.00
<b>Payment Adjustment 3</b>	\$0.00	\$0.00	\$0.00
<b>Other Adjustments</b>	\$0.00	\$0.00	\$0.00
<b>Retainage</b>	\$0.00	\$0.00	\$0.00
<b>Escrow Amount</b>	\$0.00	\$0.00	\$0.00
<b>Securities Encumbered</b>	\$0.00	\$0.00	\$0.00
<b>Liq Dam/Incent/Disincent</b>	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$2,672,432.81</b>	<b>\$2,667,191.66</b>	

**Total Payable: \$5,241.15**

Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0021

Pay Period: 04/30/2014  
to 06/03/2014

Project Number 431100-01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0020	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	2,951.000 10.440	3,378.584 .000 3,378.584	\$0.00	\$35,272.42
0025	310-5080	GR AGGR BASE CRS, 8 INCH, INCL MATL	SY	2,165.000 13.800	2,253.722 .000 2,253.722	\$0.00	\$31,101.36
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		990.000 91.680	1,099.990 .000 1,099.990	\$0.00	\$100,847.08
0055	413-1000	BITUM TACK COAT	GL	1,027.000 3.780	1,251.000 .000 1,251.000	\$0.00	\$4,728.78
0080	441-0301	CONC SPILLWAY, TP 1	EA	4.000 1500.000	5.000 .000 5.000	\$0.00	\$7,500.00
0120	641-1200	GUARDRAIL, TP W	LF	1,000.000 19.850	1,109.000 .000 1,109.000	\$0.00	\$22,013.65
0125	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 983.830	3.000 .000 3.000	\$0.00	\$2,951.49
0130	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	2.000 2398.090	3.000 .000 3.000	\$0.00	\$7,194.27

Category Amount: \$0.00 \$211,609.05

## Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0021

Pay Period: 04/30/2014

to 06/03/2014

Project Number 431100-01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 TEMPORARY EROSION CONTROL</b>							
0135	163-0232	TEMPORARY GRASSING	AC	7.000 475.150	8.121 .000 8.121	\$0.00	\$3,858.69
0150	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		140.000 11.180	693.750 .000 693.750	\$0.00	\$7,756.13
0215	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,231.000 2.520	2,281.000 .000 2,281.000	\$0.00	\$5,748.12
<b>Category Amount:</b>						\$0.00	\$17,362.94
<b>Category Number: 0030 PERMANENT EROSION CONTROL</b>							
0220	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	16.000 53.240	245.689 70.000 315.689	\$3,726.80	\$16,807.28
0225	603-7000	PLASTIC FILTER FABRIC	SY	16.000 4.030	245.689 70.000 315.689	\$282.10	\$1,272.23
0230	700-6910	PERMANENT GRASSING	AC	7.000 1120.230	4.768 1.100 5.868	\$1,232.25	\$6,573.51
<b>Category Amount:</b>						\$5,241.15	\$24,653.02
<b>Category Number: 0040 SIGNS &amp; MARKING</b>							
0270	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	2,500.000 0.250	2,772.000 .000 2,772.000	\$0.00	\$693.00
0275	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	250.000 0.250	280.000 .000 280.000	\$0.00	\$70.00

Estimate Summary By Project

Contract ID: B14221-12-000-1

Estimate Number: 0021

Pay Period: 04/30/2014

to 06/03/2014

Project Number 431100-01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 SIGNS &amp; MARKING</b>							
0295	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		900.000 8.940	906.000 .000 906.000	\$0.00	\$8,099.64
<b>Category Amount:</b>						\$0.00	\$8,862.64
<b>Category Number: 0050 BRIDGE</b>							
0305	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	300.000 18.000	384.000 .000 384.000	\$0.00	\$6,912.00
0310	500-0100	GROOVED CONCRETE	SY	1,800.000 3.000	1,808.000 .000 1,808.000	\$0.00	\$5,424.00
0320	500-2100	CONCRETE BARRIER	LF	887.000 33.540	888.000 .000 888.000	\$0.00	\$29,783.52
0346	520-2218	PILING, PSC, 18 IN SQ	LF	.000 36.000	167.340 .000 167.340	\$0.00	\$6,024.24
0375	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,250.000 52.000	1,529.950 .000 1,529.950	\$0.00	\$79,557.40
0380	603-7000	PLASTIC FILTER FABRIC	SY	1,250.000 3.000	1,529.951 .000 1,529.951	\$0.00	\$4,589.85
<b>Category Amount:</b>						\$0.00	\$132,291.01
<b>Project Total Amount:</b>						\$5,241.15	\$2,672,432.81