

Estimate Summary By Project

Contract ID: B14255-12-000-0

Estimate Number: 0020

Pay Period: 07/01/2014

to 07/31/2014

**Contract Location:** GLENWOOD RD (CR 7940) BEGINNING WEST OF AUSTIN DF  
**Time Allowed:** 459 Days  
**Elapsed Calender Days:** 457 Days  
**Percent Time:** 99.56

District: 7 Area: 01

**Contractor:** R. J. HAYNIE & ASSOCIATES, INC.  
P. O. BOX 1767  
**Date Let:** 06/22/2012  
**Date Awarded:** 07/06/2012  
**Date Contract Executed:** 07/23/2012  
**Date Notice to Proceed:** 07/30/2012  
FOREST PARK GA 30298-1767  
**Date Work Began:** 09/05/2012  
**Phone:** (404)361-0672  
**Date Time Stopped:** 10/29/2013  
**Date Accepted:** 00/00/0000  
**Escrow Agent:** Adjusted Completion Date: 10/31/2013  
**Surety Co:** BERKLEY REGIONAL INSURANCE COMPANY

**Current Contract Amount** \$1,333,985.72  
**Original Contract Amount** \$1,261,096.93  
**Funds Available** \$121,166.38  
**Percent Complete** 90.92%

**Counties:** DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M002824.01000	\$1,333,985.72	\$1,261,096.93	\$121,166.38	90.92%	\$1,013.70

Chief Engineer

## Estimate Summary By Project

Contract ID: B14255-12-000-0

Estimate Number: 0020

Pay Period: 07/01/2014

to 07/31/2014

Project Number: M002824.01000 GLENWOOD RD (CR 7940) - 0.341 MI INTERSECT I

Federal State Project Number: CSNHS-M002-00(824)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,091,537.49	\$1,090,625.16	\$912.33
Non-Participating	\$121,281.85	\$121,180.48	\$101.37
<b>Total Earnings</b>	<b>\$1,212,819.34</b>	<b>\$1,211,805.64</b>	<b>\$1,013.70</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,212,819.34</b>	<b>\$1,211,805.64</b>	<b>\$1,013.70</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$1,212,819.34</b>	<b>\$1,211,805.64</b>	

<b>Total Payable:</b>	<b>\$1,013.70</b>
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B14255-12-000-0

Estimate Number: 0020

Pay Period: 07/01/2014

to 07/31/2014

Project Number M002824.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		285.000 80.550	451.250 .000 451.250	\$0.00	\$36,348.19
0040	413-1000	BITUM TACK COAT	GL	408.000 4.320	775.000 .000 775.000	\$0.00	\$3,348.00
0045	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		1,446.000 80.870	1,547.370 .000 1,547.370	\$0.00	\$125,135.81
0055	432-0214	MILL ASPH CONC PVMT, 3 1/2 IN DEPTH	SY	1,027.000 5.580	1,219.985 .000 1,219.985	\$0.00	\$6,807.52
0075	441-0746	CONCRETE MEDIAN, 5 1/2 IN	SY	102.000 43.050	103.450 .000 103.450	\$0.00	\$4,453.52
0080	441-6221	CONC CURB & GUTTER, 8 IN X 30 IN, TP 1	LF	1,310.000 14.530	1,456.000 .000 1,456.000	\$0.00	\$21,155.68
0095	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	21.000 148.500	110.394 .000 110.394	\$0.00	\$16,393.51
0135	641-1200	GUARDRAIL, TP W	LF	50.000 22.820	62.600 .000 62.600	\$0.00	\$1,428.53
0140	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 699.570	3.000 .000 3.000	\$0.00	\$2,098.71

Estimate Summary By Project

Contract ID: B14255-12-000-0

Estimate Number: 0020

Pay Period: 07/01/2014

to 07/31/2014

Project Number M002824.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0150	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	1.000 2087.930	2.000 .000 2.000	\$0.00	\$4,175.86
<b>Category Amount:</b>						\$0.00	\$221,345.33
<b>Category Number: 0030 SIGNING AND MARKING</b>							
0250	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		41.000 50.000	42.000 .000 42.000	\$0.00	\$2,100.00
0265	636-2080	GALV STEEL POSTS, TP 8	LF	377.000 9.950	396.220 .000 396.220	\$0.00	\$3,942.39
0290	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		700.000 0.430	1,754.000 .000 1,754.000	\$0.00	\$754.22
0300	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		284.000 6.460	383.000 .000 383.000	\$0.00	\$2,474.18
0315	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	72.000 3.230	345.556 .000 345.556	\$0.00	\$1,116.15
0325	654-1001	RAISED PVMT MARKERS TP 1	EA	16.000 3.770	48.000 .000 48.000	\$0.00	\$180.96
0335	654-1003	RAISED PVMT MARKERS TP 3	EA	122.000 3.770	253.000 .000 253.000	\$0.00	\$953.81

Estimate Summary By Project

Contract ID: B14255-12-000-0

Estimate Number: 0020

Pay Period: 07/01/2014

to 07/31/2014

Project Number M002824.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 SIGNING AND MARKING</b>							
0345	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		600.000 5.920	4,465.000 .000 4,465.000	\$0.00	\$26,432.80
0355	657-5017	PREFORMED PLASTIC PVMT MKG, WORDS ANC EA ITE, TP PB		34.000 538.130	35.000 .000 35.000	\$0.00	\$18,834.55
<b>Category Amount:</b>						\$0.00	\$56,789.06
<b>Category Number: 0040 EROSION CONTROL</b>							
0430	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 337.900	12.000 3.000 15.000	\$1,013.70	\$5,068.50
0435	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	1,500.000 2.030	2,598.000 .000 2,598.000	\$0.00	\$5,273.94
0440	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	500.000 3.110	958.000 .000 958.000	\$0.00	\$2,979.38
0475	716-2000	EROSION CONTROL MATS, SLOPES	SY	5,700.000 0.970	7,574.445 .000 7,574.445	\$0.00	\$7,347.21
<b>Category Amount:</b>						\$1,013.70	\$20,669.03
<b>Category Number: 0050 TRAFFIC SIGNALS</b>							
0480	615-1200	DIRECTIONAL BORE -  6 IN	LF	1,320.000 12.500	1,790.000 .000 1,790.000	\$0.00	\$22,375.00
0485	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		55.000 50.000	60.000 .000 60.000	\$0.00	\$3,000.00

Estimate Summary By Project

Contract ID: B14255-12-000-0

Estimate Number: 0020

Pay Period: 07/01/2014  
to 07/31/2014

Project Number M002824.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 TRAFFIC SIGNALS</b>							
0540	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	2,955.000 1.500	3,565.000 .000 3,565.000	\$0.00	\$5,347.50
<b>Category Amount:</b>						\$0.00	\$30,722.50
<b>Category Number: 0010 ROADWAY</b>							
0595	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	510.000 26.910	510.759 .000 510.759	\$0.00	\$13,744.52
0635	441-0108	CONC SIDEWALK, 8 IN	SY	440.000 36.590	474.900 .000 474.900	\$0.00	\$17,376.59
<b>Category Amount:</b>						\$0.00	\$31,121.11
<b>Project Total Amount:</b>						\$1,013.70	\$1,212,819.34