

Rpt-ID: RCPESPRJ

Georgia

Date: 04/02/2014

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14341-12-000-0

Estimate Number: 0014

Pay Period: 02/06/2014

to 03/31/2014

Contract Location:

SR 5 CONN AT I-575/SR 417 AND AT MALL BLVD (CR 4661)

Time Allowed: 356 **Days**

Elapsed Calender Days: 355 **Days**

Percent Time: 99.72

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 05/18/2012

Date Awarded: 06/01/2012

Date Contract Executed: 07/06/2012

Date Notice to Proceed: 07/10/2012

MARIETTA GA 30061-0970

Date Work Began: 08/26/2012

Phone: (770)422-7520

Date Time Stopped: 06/29/2013

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/30/2013

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$1,707,106.26

Original Contract Amount \$1,604,319.30

Funds Available \$460,944.07

Percent Complete 73.00%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010033.01000	\$1,707,106.26	\$1,604,319.30	\$460,944.07	73.00%	\$800.00

Chief Engineer

Estimate Summary By Project

Contract ID: B14341-12-000-0

Estimate Number: 0014

Pay Period: 02/06/2014

to 03/31/2014

Project Number: 0010033.01000 SR 5 CONN - 0.299 MI TURN LANE CNST

Federal State Project Number: 0010033

	Total to Date	Prev to Date	This Estimate
Participating	\$996,929.73	\$996,289.73	\$640.00
Non-Participating	\$249,232.46	\$249,072.46	\$160.00
Total Earnings	\$1,246,162.19	\$1,245,362.19	\$800.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,246,162.19	\$1,245,362.19	\$800.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,246,162.19	\$1,245,362.19	

Total Payable:	\$800.00
-----------------------	-----------------

Estimate Summary By Project

Contract ID: B14341-12-000-0

Estimate Number: 0014

Pay Period: 02/06/2014

to 03/31/2014

Project Number 0010033.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY ITEMS							
0045	413-1000	BITUM TACK COAT	GL	1,900.000 2.730	2,430.000 .000 2,430.000	\$0.00	\$6,633.90
0050	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	17,100.000 1.400	26,253.580 .000 26,253.580	\$0.00	\$36,755.01
0060	441-0104	CONC SIDEWALK, 4 IN	SY	340.000 27.440	466.555 .000 466.555	\$0.00	\$12,802.27
0160	611-8050	ADJUST MANHOLE TO GRADE	EA	1.000 800.000	.000 1.000 1.000	\$800.00	\$800.00
Category Amount:						\$800.00	\$56,991.18
Category Number: 0020 EROSION CONTROL ITEMS							
0270	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	1,100.000 2.120	1,721.000 .000 1,721.000	\$0.00	\$3,648.52
0300	716-2000	EROSION CONTROL MATS, SLOPES	SY	420.000 0.850	1,374.611 .000 1,374.611	\$0.00	\$1,168.42
Category Amount:						\$0.00	\$4,816.94
Category Number: 0030 TRAFFIC ITEMS							
0345	636-2090	GALV STEEL POSTS, TP 9	LF	29.000 8.050	43.500 .000 43.500	\$0.00	\$350.18
0350	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	650.000 3.200	654.000 .000 654.000	\$0.00	\$2,092.80

Estimate Summary By Project

Contract ID: B14341-12-000-0

Estimate Number: 0014

Pay Period: 02/06/2014

to 03/31/2014

Project Number 0010033.01000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TRAFFIC ITEMS							
0405	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		21.000 100.000	23.000 .000 23.000	\$0.00	\$2,300.00
0410	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		2,785.000 0.350	2,876.000 .000 2,876.000	\$0.00	\$1,006.60
0435	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	672.000 3.000	1,184.895 .000 1,184.895	\$0.00	\$3,554.69
0440	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	710.000 3.000	920.770 .000 920.770	\$0.00	\$2,762.31
0445	654-1001	RAISED PVMT MARKERS TP 1	EA	17.000 4.000	54.000 .000 54.000	\$0.00	\$216.00
0480	935-1511	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SI LF		300.000 0.900	1,378.000 .000 1,378.000	\$0.00	\$1,240.20
Category Amount:						\$0.00	\$13,522.78

Category Number: 0010 ROADWAY ITEMS							
0540	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		2,200.000 85.850	2,354.320 .000 2,354.320	\$0.00	\$202,118.37
Category Amount:						\$0.00	\$202,118.37
Project Total Amount:						\$800.00	\$1,246,162.19