

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015

to 11/30/2015

Contract Location: 2.565 MILES OF WIDENING AND RECONSTRUCTION ON WF
Time Allowed: 992 Days
Elapsed Calender Days: 1114 Days
Percent Time: 112.30

District: 2 Area: 04

Contractor: REEVES CONSTRUCTION COMPANY
 101 SHERATON CT.
 MACON GA 31210-1155
 Phone: (478)474-9092

Date Let: 09/21/2012
Date Awarded: 10/05/2012
Date Contract Executed: 10/29/2012
Date Notice to Proceed: 11/02/2012
Date Work Began: 11/29/2012
Date Time Stopped: 11/20/2015
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/21/2015

Escrow Agent:
Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$20,100,132.08
Original Contract Amount \$18,632,365.50
Funds Available \$2,755,348.43
Percent Complete 86.91%

Counties:
 Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250510-	\$20,100,132.06	\$18,632,365.49	\$2,755,348.41	86.29%	\$104,584.22

Chief Engineer

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015

to 11/30/2015

Project Number: 250510- WRIGHTSBORO RD (CR 1501) - WIDENING

Federal State Project Number: STP00-7001-00(009)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,975,095.58	\$13,872,372.20	\$102,723.38
Non-Participating	\$3,493,773.95	\$3,468,093.11	\$25,680.84
Total Earnings	\$17,468,869.53	\$17,340,465.31	\$128,404.22
Stockpiled Materials	\$23,598.12	\$23,598.12	\$0.00
Gross Earnings	\$17,492,467.65	\$17,364,063.43	\$128,404.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$147,684.00)	(\$123,864.00)	(\$23,820.00)
Total:	\$17,344,783.65	\$17,240,199.43	

Total Payable: \$104,584.22

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015

to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	208-0500	ROCK EMBANKMENT	TN	9,000.000 15.760	26,212.750 .000 26,212.750	\$0.00	\$413,112.94
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	82,054.000 12.000	78,014.860 535.620 78,550.480	\$6,427.44	\$942,605.76
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		12,235.000 65.750	11,997.810 118.300 12,116.110	\$7,778.23	\$796,634.23
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		10,512.000 61.000	10,809.030 .000 10,809.030	\$0.00	\$659,350.83
0065	413-1000	BITUM TACK COAT	GL	11,393.000 3.410	21,277.000 .000 21,277.000	\$0.00	\$72,554.57
0070	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	2,600.000 2.250	5,398.000 .000 5,398.000	\$0.00	\$12,145.50
0075	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,040.000 33.680	1,055.152 .000 1,055.152	\$0.00	\$35,537.52
0085	441-0104	CONC SIDEWALK, 4 IN	SY	17,500.000 18.380	15,128.135 803.965 15,932.100	\$14,776.88	\$292,832.00
0100	441-4020	CONC VALLEY GUTTER, 6 IN	SY	3,560.000 39.280	3,859.183 87.815 3,946.998	\$3,449.37	\$155,038.08

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015

to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0105	441-4030	CONC VALLEY GUTTER, 8 IN	SY	1,496.000 43.530	1,373.508 16.667 1,390.175	\$725.51	\$60,514.32
0110	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	3,600.000 11.400	1,616.650 120.917 1,737.567	\$1,378.45	\$19,808.26
0114	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	500.000 13.470	475.750 416.550 892.300	\$5,610.93	\$12,019.28
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	36,000.000 11.220	30,068.318 104.750 30,173.068	\$1,175.30	\$338,541.82
0144	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	4.710 932.790	10.471 .000 10.471	\$0.00	\$9,767.24
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	300.000 145.100	454.747 .000 454.747	\$0.00	\$65,983.79
0175	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	310.000 24.020	593.800 .000 593.800	\$0.00	\$14,263.08
0205	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,000.000 39.570	1,108.900 .000 1,108.900	\$0.00	\$43,879.17
0215	550-2108	SIDE DRAIN PIPE, 8 IN, H 1-10	LF	24.000 27.330	125.500 .000 125.500	\$0.00	\$3,429.92

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0220	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	123.000 29.260	144.300 .000 144.300	\$.00	\$4,222.22
0270	611-8050	ADJUST MANHOLE TO GRADE	EA	2.000 387.550	4.000 1.000 5.000	\$387.55	\$1,937.75
0299	641-1100	GUARDRAIL, TP T	LF	61.000 62.190	120.100 83.910 204.010	\$5,218.36	\$12,687.38
0300	641-1200	GUARDRAIL, TP W	LF	1,935.500 15.090	1,384.200 104.000 1,488.200	\$1,569.36	\$22,456.94
0305	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	25.000 642.590	6.000 2.000 8.000	\$1,285.18	\$5,140.72
0310	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	9.000 1865.580	8.000 2.000 10.000	\$3,731.16	\$18,655.80
0325	668-1100	CATCH BASIN, GP 1	EA	139.000 2160.960	140.750 .000 140.750	\$.00	\$304,155.12
0335	668-2100	DROP INLET, GP 1	EA	28.000 1736.020	32.000 .000 32.000	\$.00	\$55,552.64
0345	668-4300	STORM SEWER MANHOLE, TP 1	EA	19.000 1736.020	21.000 .000 21.000	\$.00	\$36,456.42

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0355	668-5000	JUNCTION BOX	EA	4.000 1736.030	9.000 .000 9.000	\$0.00	\$15,624.27
Category Amount:						\$53,513.72	\$4,424,907.57
Category Number: 0020 PERMANENT EROSION CONTROL							
0375	603-2018	STN DUMPED RIP RAP, TP 1, 18 IN	SY	1,764.000 30.830	29.333 .000 29.333	\$0.00	\$904.34
0380	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	7.000 63.570	244.222 .000 244.222	\$0.00	\$15,525.19
0385	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	145.000 49.920	697.111 .000 697.111	\$0.00	\$34,799.78
0390	603-7000	PLASTIC FILTER FABRIC	SY	1,916.000 3.520	3,342.979 .000 3,342.979	\$0.00	\$11,767.29
0405	700-8000	FERTILIZER MIXED GRADE	TN	27.000 715.890	15.617 1.170 16.787	\$837.59	\$12,017.65
Category Amount:						\$837.59	\$75,014.25
Category Number: 0030 TEMPORARY EROSION CONTROL							
0425	163-0232	TEMPORARY GRASSING	AC	22.000 892.190	16.861 5.850 22.711	\$5,219.31	\$20,262.53
0461	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000 58.580	203.000 .000 203.000	\$0.00	\$11,891.74
ECTC Force Account No 1							

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0462	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	.000 8.000	384.000 .000 384.000	\$0.00	\$3,072.00
		ECTC Force Account No 1					
0470	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	290.000 3.120	362.000 .000 362.000	\$0.00	\$1,129.44
0485	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	216.000 88.580	274.000 .000 274.000	\$0.00	\$24,270.92
Category Amount:						\$5,219.31	\$60,626.63
Category Number: 0040 SIGNING AND MARKING							
0520	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		413.000 14.510	304.750 103.430 408.180	\$1,500.77	\$5,922.69
0530	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		915.080 16.580	753.380 184.570 937.950	\$3,060.17	\$15,551.21
0540	636-2070	GALV STEEL POSTS, TP 7	LF	2,358.000 6.220	1,904.000 541.000 2,445.000	\$3,365.02	\$15,207.90
0550	636-2090	GALV STEEL POSTS, TP 9	LF	398.000 6.580	285.000 92.000 377.000	\$605.36	\$2,480.66
0575	652-0094	PAVEMENT MARKING, SYMBOL, TP 4	EA	23.000 41.460	.000 16.000 16.000	\$663.36	\$663.36

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015

to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0585	652-5303	SOLID TRAFFIC STRIPE, 6 IN, WHITE	LM	4.290 409.390	.000 4.110 4.110	\$1,682.59	\$1,682.59
0595	652-6301	SKIP TRAF STRIPE, 6 IN, WHITE	GLF	2,900.000 0.050	.000 6,662.000 6,662.000	\$333.10	\$333.10
0605	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		2.000 67.370	.000 2.000 2.000	\$134.74	\$134.74
0610	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		90.000 67.370	.000 90.000 90.000	\$6,063.30	\$6,063.30
0615	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		13.000 77.730	.000 12.000 12.000	\$932.76	\$932.76
0620	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		14.000 103.640	.000 14.000 14.000	\$1,450.96	\$1,450.96
0625	653-0235	THERMOPLASTIC PVMT MARKING, WORD, TP 3 EA		2.000 362.750	.000 2.000 2.000	\$725.50	\$725.50
0640	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		775.000 6.530	.000 628.000 628.000	\$4,100.84	\$4,100.84
0645	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		12,400.000 2.180	.000 8,413.000 8,413.000	\$18,340.34	\$18,340.34

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0660	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	125.000 3.370	.000 197.670 197.670	\$666.15	\$666.15
0665	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	744.000 3.370	.000 1,328.230 1,328.230	\$4,476.14	\$4,476.14
Category Amount:						\$48,101.10	\$78,732.24
Category Number: 0050 TRAFFIC SIGNAL							
0690	615-1200	DIRECTIONAL BORE - 5 IN	LF	780.000 10.360	851.000 .000 851.000	\$0.00	\$8,816.36
0700	639-3014	STEEL STRAIN POLE, TP IV, INCL LUMINAIRE AF EA (W/45 FT MAST ARM)		1.000 9224.250	2.000 .000 2.000	\$0.00	\$18,448.50
Category Amount:						\$0.00	\$27,264.86
Category Number: 0060 LIGHTING							
0815	615-1200	DIRECTIONAL BORE - 2.5 IN	LF	300.000 8.290	431.000 .000 431.000	\$0.00	\$3,572.99
0835	682-1405	CABLE, TP XHHW, AWG NO 8	LF	17,875.000 0.670	18,256.000 .000 18,256.000	\$0.00	\$12,231.52
0855	682-1413	CABLE, TP XHHW, AWG NO 1/0	LF	3,050.000 2.590	9,784.000 .000 9,784.000	\$0.00	\$25,340.56

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 LIGHTING							
0900	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PL A EA		41.000 176.190	45.000 .000 45.000	\$0.00	\$7,928.55
Category Amount:						\$0.00	\$49,073.62
Category Number: 0070 INTERCHANGE							
0905	441-0004	CONC SLOPE PAV, 4 IN	SY	30.000 46.640	58.306 26.000 84.306	\$1,212.64	\$3,932.03
0910	500-3101	CLASS A CONCRETE	CY	225.000 432.550	193.200 .000 193.200	\$0.00	\$83,568.66
0950	682-1408	CABLE, TP XHHW, AWG NO 2	LF	4,140.000 1.840	4,506.000 .000 4,506.000	\$0.00	\$8,291.04
Category Amount:						\$1,212.64	\$95,791.73
Category Number: 0080 WATER							
1015	670-1060	WATER MAIN, 6 IN	LF	40.000 33.580	111.000 .000 111.000	\$0.00	\$3,727.38
1025	670-1100	WATER MAIN, 10 IN	LF	186.000 58.850	477.000 .000 477.000	\$0.00	\$28,071.45
1030	670-1120	WATER MAIN, 12 IN	LF	30.000 166.570	1,047.000 .000 1,047.000	\$0.00	\$174,398.79
1035	670-1160	WATER MAIN, 16 IN	LF	15,937.000 67.160	7,798.000 .000 7,798.000	\$0.00	\$523,713.68

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 WATER							
1040	670-2060	GATE VALVE, 6 IN	EA	2.000 910.050	9.000 .000 9.000	\$0.00	\$8,190.45
1055	670-2120	GATE VALVE, 12 IN	EA	3.000 2173.600	7.000 .000 7.000	\$0.00	\$15,215.20
1060	670-2160	GATE VALVE, 16 IN	EA	21.000 5637.450	23.000 .000 23.000	\$0.00	\$129,661.35
1065	670-4000	FIRE HYDRANT	EA	16.000 4535.450	20.000 .000 20.000	\$0.00	\$90,709.00
1070	670-5010	WATER SERVICE LINE, 1 IN	LF	2,000.000 11.420	5,861.550 .000 5,861.550	\$0.00	\$66,938.90
1085	670-1500	CAP OR REMOVE EXISTING WATER MAIN	EA	12.000 925.390	37.000 .000 37.000	\$0.00	\$34,239.43
1090	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	15.000 528.790	16.000 .000 16.000	\$0.00	\$8,460.64
1095	670-9736	RELOCATE EXISTING WATER METER, INCL BYP. EA HAN 4 INCH		50.000 1877.210	98.000 1.000 99.000	\$1,877.21	\$185,843.79

Category Amount: \$1,877.21 \$1,269,170.06

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 MSE WALL NO 1							
1115	207-0203	FOUND BKFILL MATL, TP II	CY	42.000 29.290	256.650 .000 256.650	\$0.00	\$7,517.28
Category Amount:						\$0.00	\$7,517.28
Category Number: 0010 ROADWAY							
1120	158-1000	TRAINING HOURS	HR	5,000.000 0.800	3,295.000 879.750 4,174.750	\$703.80	\$3,339.80
Category Amount:						\$703.80	\$3,339.80
Category Number: 0090 MSE WALL NO 1							
1125	455-1000	FILTER FABRIC FOR EMBANKMENT STABILIZATI SY		84.000 3.480	505.750 .000 505.750	\$0.00	\$1,760.01
1130	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		127.000 433.750	127.000 .000 127.000	\$0.00	\$55,086.25
Category Amount:						\$0.00	\$56,846.26
Category Number: 0010 ROADWAY							
1140	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	130.000 60.630	152.900 .000 152.900	\$0.00	\$9,270.33
1210	682-6225	CONDUIT, NONMETL, TP 2, 2 1/2 IN	LF	60.000 10.360	762.000 .000 762.000	\$0.00	\$7,894.32
Category Amount:						\$0.00	\$17,164.65

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ASPHALT CEMENT PRICE ADJUSTMENT							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-170,842.260		
				1.000	-1,041.280		
		(IN# 1)			-171,883.540	\$-1,041.28	(\$171,883.54)
Category Amount:						\$-1,041.28	\$-171,883.54
Category Number: 0010 ROADWAY							
9055	210-0250	UNDERCUT EXCAVATION	CY	.000	8,387.961		
				20.150	177.778		
		SUPPLEMENTAL AGREEMENT NO.002 - REVISED			8,565.739	\$3,582.23	\$172,599.64
9065	210-0250	UNDERCUT EXCAVATION	CY	.000	750.000		
				7.500	.000		
		SPEC ITEM UNDERCUT EXCAVATION			750.000	\$0.00	\$5,625.00
9070	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, CTN MATL & H LIME		.000	93.830		
				65.000	.000		
		TEMPORARY ASHALT PRICE			93.830	\$0.00	\$6,098.95
9315	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	.000	2,800.087		
				42.450	.000		
		VEP - ADD ITEM			2,800.087	\$0.00	\$118,863.69
Category Amount:						\$3,582.23	\$303,187.28
Category Number: 0080 WATER							
9425	610-0815	REM & FILL EXIST SAN SEWER MANHOLE	EA	.000	5.000		
				2900.000	.000		
					5.000	\$0.00	\$14,500.00
9435	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	.000	19.000		
				633.000	.000		
					19.000	\$0.00	\$12,027.00
Category Amount:						\$0.00	\$26,527.00

Estimate Summary By Project

Contract ID: B14413-12-000-0

Estimate Number: 0036

Pay Period: 11/01/2015
to 11/30/2015

Project Number 250510-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TRAFFIC SIGNAL							
9500	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	.000 6.140	5,900.000 .000 5,900.000	\$0.00	\$36,226.00
9505	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	.000 6.560	13,224.000 .000 13,224.000	\$0.00	\$86,749.44
9515	682-6225	CONDUIT, NONMETL, TP 2, 2 1/2 IN	LF	.000 6.800	1,130.000 .000 1,130.000	\$0.00	\$7,684.00
Category Amount:						\$0.00	\$130,659.44
Category Number: 0010 ROADWAY							
9600	004-0022	EXTRA WORK -	LS	.000 14397.900	.000 1.000 1.000	\$14,397.90	\$14,397.90
		CONSTRUCTION OF DRIVEWAYS AND MEDIAN CROSSOVER PLAN REVISION DATED 7/25/14					
Category Amount:						\$14,397.90	\$14,397.90
Project Total Amount:						\$128,404.22	\$17,468,869.53