

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018

to 01/31/2018

Contract Location: 1.746 MILES OF WIDENING AND RECONSTRUCTION ON FOI
Time Allowed: 2102 Days
Elapsed Calender Days: 1826 Days
Percent Time: 86.87

District: 3 **Area:** 04

Contractor:
 R. J. HAYNIE & ASSOCIATES, INC.
 P. O. BOX 1767
 FOREST PARK GA 30298-1767
Phone: (404)361-0672

Date Let: 12/14/2012
Date Awarded: 12/28/2012
Date Contract Executed: 01/25/2013
Date Notice to Proceed: 02/01/2013
Date Work Began: 03/11/2013
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/03/2018

Escrow Agent:
Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$9,068,197.71 **Counties:**
Original Contract Amount \$8,397,907.21 Bibb
Funds Available \$386,053.41
Percent Complete 95.74%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
351130-	\$8,688,734.56	\$8,018,444.06	\$385,980.85	95.56%	\$57,287.69
351135-	\$379,463.15	\$379,463.15	\$72.56	99.98%	\$0.00

Chief Engineer

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018

to 01/31/2018

Project Number: 351130- FOREST HILL (CR 723) - WIDENING & RECNS

Federal State Project Number: STP00-3213-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,642,203.01	\$6,592,809.49	\$49,393.52
Non-Participating	\$1,660,550.70	\$1,648,202.33	\$12,348.37
Total Earnings	\$8,302,753.71	\$8,241,011.82	\$61,741.89
Stockpiled Materials	\$0.00	\$4,454.20	(\$4,454.20)
Gross Earnings	\$8,302,753.71	\$8,245,466.02	\$57,287.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$8,302,753.71	\$8,245,466.02	

Total Payable: \$57,287.69

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number: 351135- CR723/FOREST HILL ROAD @ SABBATH CREEK N

Federal State Project Number: BRMLB-3213-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$303,512.48	\$303,512.48	\$0.00
Non-Participating	\$75,878.11	\$75,878.11	\$0.00
Total Earnings	\$379,390.59	\$379,390.59	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$379,390.59	\$379,390.59	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$379,390.59	\$379,390.59	

Total Payable:	\$0.00
-----------------------	---------------

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		6,740.000 77.470	6,595.910 106.000 6,701.910	\$8,211.82	\$519,196.97
0010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		4,200.000 83.260	4,768.809 .000 4,768.809	\$0.00	\$397,051.04
0011	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Asphalt Concrete for Temporary Pavement		.000 82.510	298.030 .000 298.030	\$0.00	\$24,590.46
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,400.000 77.880	3,746.740 .000 3,746.740	\$0.00	\$291,796.11
0016	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME Asphalt Concrete for Temporary Pavement		.000 77.130	37.420 .000 37.420	\$0.00	\$2,886.20
0021	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Asphalt Concrete for Temporary Pavement		.000 78.640	111.870 .000 111.870	\$0.00	\$8,797.46
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	18,000.000 19.380	23,456.870 .000 23,456.870	\$0.00	\$454,594.14

Category Amount: \$8,211.82 \$1,698,912.38

Category Number: 0020 DRAINAGE

0040	207-0203	FOUND BKFILL MATL, TP II	CY	120.000 50.740	207.091 .000 207.091	\$0.00	\$10,507.80
------	----------	--------------------------	----	-------------------	----------------------------	--------	-------------

Category Amount: \$0.00 \$10,507.80

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0055	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,200.000 28.810	3,943.910 .000 3,943.910	\$0.00	\$113,624.05
0070	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,200.000 30.220	3,165.790 .000 3,165.790	\$0.00	\$95,670.17
0100	500-3101	CLASS A CONCRETE	CY	224.000 575.150	371.012 .000 371.012	\$0.00	\$213,387.55
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	120.000 159.370	324.650 .000 324.650	\$0.00	\$51,739.47
0145	641-1100	GUARDRAIL, TP T	LF	50.000 69.910	80.000 .000 80.000	\$0.00	\$5,592.80
Category Amount:						\$0.00	\$480,014.04

Category Number: 0020 DRAINAGE							
0175	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,424.000 43.040	3,209.000 .000 3,209.000	\$0.00	\$138,115.36
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,112.000 55.180	1,455.250 .000 1,455.250	\$0.00	\$80,300.70
0210	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	4.000 171.380	6.000 .000 6.000	\$0.00	\$1,028.28

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0240	668-1100	CATCH BASIN, GP 1	EA	103.000 2328.290	110.000 .000 110.000	\$0.00	\$256,111.90
0245	668-2100	DROP INLET, GP 1	EA	7.000 1911.120	15.000 .000 15.000	\$0.00	\$28,666.80
Category Amount:						\$0.00	\$504,223.04
Category Number: 0030 SIGNING AND MARKING							
0265	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		40.000 14.660	41.000 .000 41.000	\$0.00	\$601.06
0270	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		586.370 16.920	605.672 .000 605.672	\$0.00	\$10,247.97
0280	636-2070	GALV STEEL POSTS, TP 7	LF	357.000 5.640	370.000 .000 370.000	\$0.00	\$2,086.80
0285	636-2080	GALV STEEL POSTS, TP 8	LF	530.000 10.150	560.000 .000 560.000	\$0.00	\$5,684.00
0295	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		21,605.000 0.450	22,362.000 .000 22,362.000	\$0.00	\$10,062.90
0315	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		432.000 7.610	433.000 .000 433.000	\$0.00	\$3,295.13

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING AND MARKING							
0340	654-1001	RAISED PVMT MARKERS TP 1	EA	344.000 3.660	328.000 16.000 344.000	\$58.56	\$1,259.04
Category Amount:						\$58.56	\$33,236.90
Category Number: 0040 TRAFFIC SIGNALS							
0360	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		65.000 25.180	.000 65.000 65.000	\$1,636.70	\$1,636.70
0370	639-4004	STRAIN POLE, TP IV	EA	1.000 6340.990	2.000 .000 2.000	\$0.00	\$12,681.98
Category Amount:						\$1,636.70	\$14,318.68
Category Number: 0050 EROSION CONTROL							
0415	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,500.000 1.080	13,930.000 .000 13,930.000	\$0.00	\$15,044.40
0460	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	50.000 35.560	58.555 .000 58.555	\$0.00	\$2,082.22
0465	603-7000	PLASTIC FILTER FABRIC	SY	660.000 3.200	693.000 .000 693.000	\$0.00	\$2,217.60
0485	700-8000	FERTILIZER MIXED GRADE	TN	1.000 507.380	1.109 .000 1.109	\$0.00	\$562.68

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018

to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0495	716-2000	EROSION CONTROL MATS, SLOPES	SY	3,600.000	12,265.166		
				1.080	.000		
					12,265.166	\$.00	\$13,246.38
Category Amount:						\$0.00	\$33,153.28
Category Number: 0060 WATER DISTRIBUTION AND SANITARY SEWER							
0560	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	820.000	971.500		
				124.030	.000		
					971.500	\$.00	\$120,495.15
0580	668-3300	SAN SEWER MANHOLE, TP 1	EA	17.000	22.000		
				1522.130	.000		
					22.000	\$.00	\$33,486.86
0590	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL ; LF		40.000	59.332		
				338.250	.000		
					59.332	\$.00	\$20,069.05
Category Amount:						\$0.00	\$174,051.06
Category Number: 0070 LANDSCAPING							
0595	702-0105	BETULA NIGRA -	EA	10.000	5.600		
				117.880	1.400		
		RIVER BIRCH, 6 FT - 8 FT			7.000	\$165.03	\$825.16
0600	702-0106	CALLICARPA AMERICANA -	EA	100.000	40.600		
				94.300	29.400		
		AMERICAN BEAUTYBERRY, 7 GAL			70.000	\$2,772.42	\$6,601.00
0610	702-0180	CORNUS FLORIDA -	EA	16.000	9.800		
				500.970	1.400		
		CLOUD 9 FLOWERING DOGWOOD, 2.5 IN CAL			11.200	\$701.36	\$5,610.86
0615	702-0290	GINKGO BILOBA -	EA	20.000	13.300		
				324.160	.700		
		AUTUMN GOLD GINKGO, 2 IN CAL			14.000	\$226.91	\$4,538.24

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 LANDSCAPING							
0620	702-0340	HYDRANGEA QUERCIFOLIA -	EA	125.000 47.150	19.600 67.900 87.500	\$3,201.49	\$4,125.63
		SNOW FLAKE OAKLEAF HYDRANGEA, 3 GAL					
0625	702-0678	MULLENBERGIA CAPILLARIS-	EA	316.000 12.970	75.600 145.600 221.200	\$1,888.43	\$2,868.96
		MUHLI GRASS, 1 GAL					
0630	702-0880	QUERCUS FALCATA -	EA	25.000 324.160	11.200 6.300 17.500	\$2,042.21	\$5,672.80
		SOUTHERN RED OAK, 2 IN CAL					
0635	702-0885	QUERCUS LAURIFOLIA -	EA	9.000 324.160	3.500 2.800 6.300	\$907.65	\$2,042.21
		LAUREL OAK, 2 IN CAL					
0640	702-0908	QUERCUS SHUMARDII -	EA	16.000 324.160	9.800 1.400 11.200	\$453.82	\$3,630.59
		SHUMARD OAK, 2 IN CAL					

Category Amount: \$12,359.32 \$35,915.45

Category Number: 0080 ROADWAY LIGHTING							
0670	681-3600	LIGHTING STD, SPCL DESIGN	EA	17.000 5075.000	22.000 .000 22.000	\$0.00	\$111,650.00
		TYPE B					
0680	682-9000	MAIN SERVICE PICK UP POINT	LS	1.000 8627.500	.900 .100 1.000	\$862.75	\$8,627.50
		POINT A					
0740	682-6110	CONDUIT, RIGID, 1 IN	LF	1,500.000 6.090	1,623.000 .000 1,623.000	\$0.00	\$9,884.07

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018

to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 ROADWAY LIGHTING							
0750	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	6,000.000 5.080	6,182.000 .000 6,182.000	\$0.00	\$31,404.56
0760	682-9000	MAIN SERVICE PICK UP POINT POINT B	LS	1.000 5652.500	.000 1.000 1.000	\$5,652.50	\$5,652.50
Category Amount:						\$6,515.25	\$167,218.63
Category Number: 0030 SIGNING AND MARKING							
0820	653-0220	THERMOPLASTIC PVMT MARKING, WORD, TP 2 EA		4.000 112.750	.000 4.000 4.000	\$451.00	\$451.00
0825	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		180.000 25.180	199.500 .000 199.500	\$0.00	\$5,023.41
Category Amount:						\$451.00	\$5,474.41
Category Number: 0070 LANDSCAPING							
0845	702-0542	LAGERSTROEMIA INDICA -	EA	20.000 206.290	10.500 3.500 14.000	\$722.02	\$2,888.06
0855	702-0673	BURGUNDY COTTON CRAPE MYRTLE, 6 FT - 8 F T METASEQUOIA GLYPTOSTROBOIDES -	EA	26.000 265.220	11.200 7.000 18.200	\$1,856.54	\$4,827.00
0860	702-1044	DAWN REDWOOD, 6 FT - 8 FT SEASONAL COLOR	EA	1,000.000 4.720	.000 1,000.000 1,000.000	\$4,720.00	\$4,720.00
Category Amount:						\$7,298.56	\$12,435.06

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0910	550-1080	STORM DRAIN PIPE, 8 IN, H 1-10	LF	44.000 35.710	58.000 .000 58.000	\$0.00	\$2,071.18
Category Amount:						\$0.00	\$2,071.18
Category Number: 0040 TRAFFIC SIGNALS							
0925	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	660.000 3.000	1,980.000 .000 1,980.000	\$0.00	\$5,940.00
Category Amount:						\$0.00	\$5,940.00
Category Number: 0080 ROADWAY LIGHTING							
0965	682-9000	MAIN SERVICE PICK UP POINT POINT B	LS	1.000 2975.000	.900 .100 1.000	\$297.50	\$2,975.00
Category Amount:						\$297.50	\$2,975.00
Category Number: 0060 WATER DISTRIBUTION AND SANITARY SEWER							
0995	660-0012	SAN SEWER PIPE, 12 IN, PVC	LF	560.000 129.670	563.000 .000 563.000	\$0.00	\$73,004.21
1000	660-0812	SAN SEWER PIPE, 12 IN, DUCTILE IRON	LF	410.000 135.300	791.250 .000 791.250	\$0.00	\$107,056.13
Category Amount:						\$0.00	\$180,060.34
Category Number: 0070 LANDSCAPING							
1020	702-0975	RHAPHIOLEPIS sp. - GEORGIA PETITE INDIAN HAWTHORNE, 3 GAL	EA	244.000 35.360	126.700 44.100 170.800	\$1,559.38	\$6,039.49

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 LANDSCAPING							
1025	702-0544	LANTANA CAMARA -	EA	278.000	140.000		
				10.610	54.600		
		GOLD MOUND, 1 GAL			194.600	\$579.31	\$2,064.71
Category Amount:						\$2,138.69	\$8,104.20
Category Number: 0060 WATER DISTRIBUTION AND SANITARY SEWER							
1030	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	126.000	210.000		
				69.730	.000		
					210.000	\$0.00	\$14,643.30
Category Amount:						\$0.00	\$14,643.30
Category Number: 0050 EROSION CONTROL							
1035	702-9000	FERTILIZER, SPRING APPLICATION	TN	1.000	.000		
				3536.250	1.000		
					1.000	\$3,536.25	\$3,536.25
1040	702-9025	LANDSCAPE MULCH	SY	7,525.000	.000		
				2.240	7,525.000		
					7,525.000	\$16,856.00	\$16,856.00
Category Amount:						\$20,392.25	\$20,392.25
Category Number: 0030 SIGNING AND MARKING							
7003	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	.000	.000		
				4.200	199.200		
		THERM TRAF STRIPING, WHITE			199.200	\$836.64	\$836.64
7004	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	.000	.000		
				4.200	368.000		
		THERM TRAF STRIPING, YELLOW			368.000	\$1,545.60	\$1,545.60
Category Amount:						\$2,382.24	\$2,382.24

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018

to 01/31/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9090	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	1,619.150		
				150.000	.000		
		TO ADD PAY ITEM FOR ASPHALT CONCRETE PATCHING			1,619.150	\$0.00	\$242,872.50
Category Amount:						\$0.00	\$242,872.50
Project Total Amount:						\$61,741.89	\$8,302,753.71

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0046

Pay Period: 01/01/2018
to 01/31/2018

Project Number 351135-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 DRAINAGE STRUCTURE							
0010	511-1000	BAR REINF STEEL	LB	62,266.000	70,436.240		
				0.990	.000		
					70,436.240	\$0.00	\$69,731.88
0015	207-0203	FOUND BKFILL MATL, TP II	CY	154.000	160.648		
				50.740	.000		
					160.648	\$0.00	\$8,151.28
Category Amount:						\$0.00	\$77,883.16
Project Total Amount:						\$0.00	\$379,390.59