

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018  
to 08/29/2018

**Contract Location:**

1.746 MILES OF WIDENING AND RECONSTRUCTION ON FOI

**Time Allowed:** 2102 **Days**  
**Elapsed Calender Days:** 2036 **Days**  
**Percent Time:** 96.86

**District:** 3

**Area:** 04

**Contractor:**

R. J. HAYNIE & ASSOCIATES, INC.  
P. O. BOX 1767

**Date Let:** 12/14/2012  
**Date Awarded:** 12/28/2012  
**Date Contract Executed:** 01/25/2013  
**Date Notice to Proceed:** 02/01/2013  
**Date Work Began:** 03/11/2013  
**Date Time Stopped:** 00/00/0000  
**Date Accepted:** 00/00/0000  
**Adjusted Completion Date:** 11/03/2018

FOREST PARK GA 30298-1767

**Phone:** (404)361-0672

**Escrow Agent:**

**Surety Co:** BERKLEY REGIONAL INSURANCE COMPANY

**Current Contract Amount** \$9,068,197.71  
**Original Contract Amount** \$8,397,907.21  
**Funds Available** \$314,886.81  
**Percent Complete** 96.53%

**Counties:**

Bibb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
351130-	\$8,688,734.56	\$8,018,444.06	\$314,814.25	96.38%	\$2,832.86
351135-	\$379,463.15	\$379,463.15	\$72.56	99.98%	\$0.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018  
to 08/29/2018

Project Number: 351130- FOREST HILL (CR 723) - WIDENING &amp; RECNS

Federal State Project Number: STP00-3213-00(003)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,699,136.30	\$6,696,870.01	\$2,266.29
Non-Participating	\$1,674,784.01	\$1,674,217.44	\$566.57
<b>Total Earnings</b>	<b>\$8,373,920.31</b>	<b>\$8,371,087.45</b>	<b>\$2,832.86</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$8,373,920.31</b>	<b>\$8,371,087.45</b>	<b>\$2,832.86</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$8,373,920.31</b>	<b>\$8,371,087.45</b>	

<b>Total Payable:</b>	<b>\$2,832.86</b>
-----------------------	-------------------

## Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018

to 08/29/2018

Project Number: 351135- CR723/FOREST HILL ROAD @ SABBATH CREEK N

Federal State Project Number: BRMLB-3213-00(005)

	Total to Date	Prev to Date	This Estimate
Participating	\$303,512.48	\$303,512.48	\$0.00
Non-Participating	\$75,878.11	\$75,878.11	\$0.00
<b>Total Earnings</b>	<b>\$379,390.59</b>	<b>\$379,390.59</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$379,390.59</b>	<b>\$379,390.59</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$379,390.59</b>	<b>\$379,390.59</b>	

<b>Total Payable:</b>	<b>\$0.00</b>
-----------------------	---------------

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018

to 08/29/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		4,200.000 83.260	4,799.849 .000 4,799.849	\$0.00	\$399,635.43
0011	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME  Asphalt Concrete for Temporary Pavement		.000 82.510	298.030 .000 298.030	\$0.00	\$24,590.46
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		2,400.000 77.880	3,746.740 .000 3,746.740	\$0.00	\$291,796.11
0016	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME  Asphalt Concrete for Temporary Pavement		.000 77.130	37.420 .000 37.420	\$0.00	\$2,886.20
0021	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME  Asphalt Concrete for Temporary Pavement		.000 78.640	111.870 .000 111.870	\$0.00	\$8,797.46
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	18,000.000 19.380	23,456.870 .000 23,456.870	\$0.00	\$454,594.14
<b>Category Amount:</b>						\$0.00	\$1,182,299.80
<b>Category Number: 0020 DRAINAGE</b>							
0040	207-0203	FOUND BKFILL MATL, TP II	CY	120.000 50.740	207.091 .000 207.091	\$0.00	\$10,507.80
<b>Category Amount:</b>						\$0.00	\$10,507.80
<b>Category Number: 0010 ROADWAY</b>							
0055	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,200.000 28.810	3,943.910 .000 3,943.910	\$0.00	\$113,624.05

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018

to 08/29/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0070	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,200.000 30.220	3,017.555 .000 3,017.555	\$0.00	\$91,190.51
0100	500-3101	CLASS A CONCRETE	CY	224.000 575.150	371.012 .000 371.012	\$0.00	\$213,387.55
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	120.000 159.370	324.650 .000 324.650	\$0.00	\$51,739.47
0145	641-1100	GUARDRAIL, TP T	LF	50.000 69.910	80.000 .000 80.000	\$0.00	\$5,592.80

**Category Amount:** \$0.00 \$475,534.38

<b>Category Number: 0020 DRAINAGE</b>							
0175	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,424.000 43.040	3,209.000 .000 3,209.000	\$0.00	\$138,115.36
0180	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	1,112.000 55.180	1,455.250 .000 1,455.250	\$0.00	\$80,300.70
0210	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	4.000 171.380	6.000 .000 6.000	\$0.00	\$1,028.28
0240	668-1100	CATCH BASIN, GP 1	EA	103.000 2328.290	110.000 .000 110.000	\$0.00	\$256,111.90

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018  
to 08/29/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 DRAINAGE</b>							
0245	668-2100	DROP INLET, GP 1	EA	7.000 1911.120	15.000 .000 15.000	\$0.00	\$28,666.80
0250	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1888.570	1.500 1.500 3.000	\$2,832.86	\$5,665.71
<b>Category Amount:</b>						\$2,832.86	\$509,888.75
<b>Category Number: 0030 SIGNING AND MARKING</b>							
0265	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		40.000 14.660	41.000 .000 41.000	\$0.00	\$601.06
0270	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		586.370 16.920	605.672 .000 605.672	\$0.00	\$10,247.97
0280	636-2070	GALV STEEL POSTS, TP 7	LF	357.000 5.640	370.000 .000 370.000	\$0.00	\$2,086.80
0285	636-2080	GALV STEEL POSTS, TP 8	LF	530.000 10.150	560.000 .000 560.000	\$0.00	\$5,684.00
0295	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		21,605.000 0.450	22,362.000 .000 22,362.000	\$0.00	\$10,062.90
0315	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		432.000 7.610	433.000 .000 433.000	\$0.00	\$3,295.13
<b>Category Amount:</b>						\$0.00	\$31,977.86

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018  
to 08/29/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 TRAFFIC SIGNALS</b>							
0370	639-4004	STRAIN POLE, TP IV	EA	1.000 6340.990	2.000 .000 2.000	\$0.00	\$12,681.98
<b>Category Amount:</b>						\$0.00	\$12,681.98
<b>Category Number: 0050 EROSION CONTROL</b>							
0415	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,500.000 1.080	13,930.000 .000 13,930.000	\$0.00	\$15,044.40
0460	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	50.000 35.560	58.555 .000 58.555	\$0.00	\$2,082.22
0465	603-7000	PLASTIC FILTER FABRIC	SY	660.000 3.200	693.000 .000 693.000	\$0.00	\$2,217.60
0485	700-8000	FERTILIZER MIXED GRADE	TN	1.000 507.380	1.684 .000 1.684	\$0.00	\$854.43
0495	716-2000	EROSION CONTROL MATS, SLOPES	SY	3,600.000 1.080	12,265.166 .000 12,265.166	\$0.00	\$13,246.38
<b>Category Amount:</b>						\$0.00	\$33,445.03
<b>Category Number: 0060 WATER DISTRIBUTION AND SANITARY SEWER</b>							
0560	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	820.000 124.030	971.500 .000 971.500	\$0.00	\$120,495.15
0580	668-3300	SAN SEWER MANHOLE, TP 1	EA	17.000 1522.130	22.000 .000 22.000	\$0.00	\$33,486.86

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018  
to 08/29/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0060 WATER DISTRIBUTION AND SANITARY SEWER</b>							
0590	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		40.000 338.250	59.332 .000 59.332	\$0.00	\$20,069.05
<b>Category Amount:</b>						\$0.00	\$174,051.06
<b>Category Number: 0080 ROADWAY LIGHTING</b>							
0670	681-3600	LIGHTING STD, SPCL DESIGN  TYPE B	EA	17.000 5075.000	22.000 .000 22.000	\$0.00	\$111,650.00
0740	682-6110	CONDUIT, RIGID, 1 IN	LF	1,500.000 6.090	1,623.000 .000 1,623.000	\$0.00	\$9,884.07
0750	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	6,000.000 5.080	6,182.000 .000 6,182.000	\$0.00	\$31,404.56
<b>Category Amount:</b>						\$0.00	\$152,938.63
<b>Category Number: 0030 SIGNING AND MARKING</b>							
0825	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		180.000 25.180	199.500 .000 199.500	\$0.00	\$5,023.41
<b>Category Amount:</b>						\$0.00	\$5,023.41
<b>Category Number: 0020 DRAINAGE</b>							
0910	550-1080	STORM DRAIN PIPE, 8 IN, H 1-10	LF	44.000 35.710	58.000 .000 58.000	\$0.00	\$2,071.18
<b>Category Amount:</b>						\$0.00	\$2,071.18



Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018

to 08/29/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0040 TRAFFIC SIGNALS</b>							
0925	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	660.000 3.000	1,980.000 .000 1,980.000	\$0.00	\$5,940.00
<b>Category Amount:</b>						\$0.00	\$5,940.00
<b>Category Number: 0060 WATER DISTRIBUTION AND SANITARY SEWER</b>							
0995	660-0012	SAN SEWER PIPE, 12 IN, PVC	LF	560.000 129.670	563.000 .000 563.000	\$0.00	\$73,004.21
1000	660-0812	SAN SEWER PIPE, 12 IN, DUCTILE IRON	LF	410.000 135.300	791.250 .000 791.250	\$0.00	\$107,056.13
<b>Category Amount:</b>						\$0.00	\$180,060.34
<b>Category Number: 0010 ROADWAY</b>							
1015	158-1000	TRAINING HOURS	HR	2,000.000 0.800	2,080.000 .000 2,080.000	\$0.00	\$1,664.00
<b>Category Amount:</b>						\$0.00	\$1,664.00
<b>Category Number: 0060 WATER DISTRIBUTION AND SANITARY SEWER</b>							
1030	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	126.000 69.730	210.000 .000 210.000	\$0.00	\$14,643.30
<b>Category Amount:</b>						\$0.00	\$14,643.30
<b>Category Number: 0030 SIGNING AND MARKING</b>							
7003	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	.000 4.200	199.200 .000 199.200	\$0.00	\$836.64
		THERM TRAF STRIPING, WHITE					

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018  
to 08/29/2018

Project Number 351130-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0030 SIGNING AND MARKING							
7004	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	.000	368.000		
				4.200	.000		
		THERM TRAF STRIPING, YELLOW			368.000	\$0.00	\$1,545.60
<b>Category Amount:</b>						\$0.00	\$2,382.24
<b>Category Number:</b> 0010 ROADWAY							
9090	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		.000	1,619.150		
				150.000	.000		
		TO ADD PAY ITEM FOR ASPHALT CONCRETE PATCHING			1,619.150	\$0.00	\$242,872.50
<b>Category Amount:</b>						\$0.00	\$242,872.50
<b>Project Total Amount:</b>						\$2,832.86	\$8,373,920.31

Estimate Summary By Project

Contract ID: B14433-12-000-0

Estimate Number: 0051

Pay Period: 08/01/2018  
to 08/29/2018

Project Number 351135-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 DRAINAGE STRUCTURE							
0010	511-1000	BAR REINF STEEL	LB	62,266.000 0.990	70,436.240 .000 70,436.240	\$0.00	\$69,731.88
0015	207-0203	FOUND BKFILL MATL, TP II	CY	154.000 50.740	160.648 .000 160.648	\$0.00	\$8,151.28
<b>Category Amount:</b>						\$0.00	\$77,883.16
<b>Project Total Amount:</b>						\$0.00	\$379,390.59