

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Contract Location:

7.263 MILES OF WIDENING AND RECONSTRUCTION ON SR

Time Allowed: 1113 Days

Elapsed Calender Days: 1052 Days

Percent Time: 94.52

District: 1

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/18/2013

Date Awarded: 04/01/2013

Date Contract Executed: 05/08/2013

Date Notice to Proceed: 05/15/2013

MARIETTA GA 30061-0970

Date Work Began: 05/16/2013

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2016

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$50,404,936.08

Original Contract Amount \$46,257,752.60

Funds Available \$15,732,267.66

Percent Complete 68.79%

Counties:

Franklin Stephens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122110-	\$50,404,936.08	\$46,257,752.60	\$15,732,267.66	68.79%	\$2,221,902.63

Chief Engineer

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number: 122110- SR 17 - RDWY IMPROVEMENTS

Federal State Project Number: EDS00-0545-00(020)

	Total to Date	Prev to Date	This Estimate
Participating	\$27,738,134.44	\$25,960,612.34	\$1,777,522.10
Non-Participating	\$6,934,533.98	\$6,490,153.45	\$444,380.53
Total Earnings	\$34,672,668.42	\$32,450,765.79	\$2,221,902.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$34,672,668.42	\$32,450,765.79	\$2,221,902.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$5,500.00	\$5,500.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$5,500.00)	(\$5,500.00)	\$0.00
Total:	\$34,672,668.42	\$32,450,765.79	

Total Payable: \$2,221,902.63

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ASPHALT CONCRETE - ALT 2							
0150	310-1101	GR AGGR BASE CRS, INCL MATL	TN	325,600.000 17.220	204,172.640 32,547.860 236,720.500	\$560,474.15	\$4,076,327.01
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		123,000.000 56.580	60,943.480 11,716.350 72,659.830	\$662,911.08	\$4,111,093.18
0156	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME RECYL AC 25MM SP,GP1/2,BM&HL (DETOUR)		.000 55.830	768.990 .000 768.990	\$0.00	\$42,932.71
0160	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		40,500.000 64.780	8,956.440 2,989.650 11,946.090	\$193,669.53	\$773,867.71
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		50,400.000 59.460	18,441.780 6,088.450 24,530.230	\$362,019.24	\$1,458,567.48
0170	413-1000	BITUM TACK COAT	GL	94,000.000 2.510	23,010.000 4,999.000 28,009.000	\$12,547.49	\$70,302.59
Category Amount:						\$1,791,621.49	\$10,533,090.68

Category Number: 0030 ROADWAY

0172	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-440,695.090		
				1.000	-224,465.110		
		(IN# 1)			-665,160.200	\$-224,465.11	(\$665,160.20)

Category Amount: \$-224,465.11 \$-665,160.20

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016
to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ASPHALT CONCRETE - ALT 2							
0176	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 64.030	415.190 .000		
		RECYL AC 12.5MM SP,GP2, BM&HL (DETOUR)			415.190	\$0.00	\$26,584.62
Category Amount:						\$0.00	\$26,584.62
Category Number: 0030 ROADWAY							
0270	150-1000	TRAFFIC CONTROL - EDS00-0545-00(020)	LS	1.000 299089.180	.865 .029 .894		\$8,673.59
							\$267,385.73
0285	163-0232	TEMPORARY GRASSING	AC	101.000 50.000	334.855 6.243 341.098	\$312.15	\$17,054.90
0290	163-0240	MULCH	TN	3,779.000 135.000	5,364.530 39.279 5,403.809	\$5,302.67	\$729,514.22
0295	163-0300	CONSTRUCTION EXIT	EA	32.000 1166.840	25.500 1.500 27.000	\$1,750.26	\$31,504.68
0300	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		14,300.000 14.000	12,595.625 40.500 12,636.125	\$567.00	\$176,905.75
0305	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		580.000 344.990	430.500 23.250 453.750	\$8,021.02	\$156,539.21
0315	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		31,900.000 2.150	24,678.750 1,710.750 26,389.500	\$3,678.11	\$56,737.43

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0320	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		20,000.000 2.500	22,184.250 285.000 22,469.250	\$712.50	\$56,173.13
0348	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		.000 246.650	54.000 .000 54.000	\$0.00	\$13,319.10
0350	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		160.000 95.000	130.500 .750 131.250	\$71.25	\$12,468.75
0355	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		22,800.000 0.250	2,492.000 788.000 3,280.000	\$197.00	\$820.00
0360	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,000.000 0.350	65,274.000 559.000 65,833.000	\$195.65	\$23,041.55
0365	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		21,750.000 0.350	39,084.000 449.000 39,533.000	\$157.15	\$13,836.55
0375	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA 284+55 RT		1.000 1844.560	3.000 .000 3.000	\$0.00	\$5,533.68
0380	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA 123+15 LT		1.000 1844.560	2.000 .000 2.000	\$0.00	\$3,689.12
0395	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		32.000 803.630	113.000 1.000 114.000	\$803.63	\$91,613.82

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0397	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	.000 146.200	30.000 2.000 32.000	\$292.40	\$4,678.40
0400	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	160.000 15.000	176.000 13.000 189.000	\$195.00	\$2,835.00
0405	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000 200.000	13.000 .000 13.000	\$0.00	\$2,600.00
0410	167-1500	WATER QUALITY INSPECTIONS	MO	39.000 200.000	33.000 1.000 34.000	\$200.00	\$6,800.00
0415	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	45,600.000 1.600	7,012.500 41.250 7,053.750	\$66.00	\$11,286.00
0420	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	140,000.000 2.550	125,331.000 525.750 125,856.750	\$1,340.66	\$320,934.71
0435	207-0203	FOUND BKFill MATL, TP II	CY	4,600.000 36.200	4,899.428 .000 4,899.428	\$0.00	\$177,359.29
0440	207-2003	IMPERFECT TRENCH BKFill MATL, TP III	CY	113.000 27.480	181.204 .000 181.204	\$0.00	\$4,979.49
0455	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	392,900.000 2.100	289,902.666 47,740.722 337,643.388	\$100,255.52	\$709,051.11

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0460	318-3000	AGGR SURF CRS	TN	1,000.000 19.110	2,572.970 37.750 2,610.720	\$721.40	\$49,890.86
0484	436-1000	ASPHALTIC CONCRETE CURB - 5 IN	LF	13,300.000 4.550	.000 4,285.000 4,285.000	\$19,496.75	\$19,496.75
0500	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,400.000 24.480	8,556.028 .000 8,556.028	\$0.00	\$209,451.57
0570	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	22,900.000 27.150	18,952.850 53.000 19,005.850	\$1,438.95	\$516,008.83
0590	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	650.000 43.760	479.200 130.000 609.200	\$5,688.80	\$26,658.59
0635	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	96.000 97.540	104.600 .000 104.600	\$0.00	\$10,202.68
0650	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,200.000 27.590	1,688.000 70.000 1,758.000	\$1,931.30	\$48,503.22
0660	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	340.000 37.180	120.000 40.000 160.000	\$1,487.20	\$5,948.80
0705	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	18.000 505.260	19.000 .000 19.000	\$0.00	\$9,599.94

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0710	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	2.000 599.700	2.000 1.000 3.000	\$599.70	\$1,799.10
0735	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	190.000 41.220	206.000 .000 206.000	\$0.00	\$8,491.32
0745	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	5,000.000 33.670	9,045.760 430.667 9,476.427	\$14,500.56	\$319,071.30
0750	603-7000	PLASTIC FILTER FABRIC	SY	35,100.000 2.480	10,465.895 255.111 10,721.006	\$632.68	\$26,588.09
0760	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	4,300.000 24.450	288.000 536.250 824.250	\$13,111.31	\$20,152.91
0850	643-8040	GATE, WOVEN WIRE - 4 FT X 16 FT	EA	6.000 600.000	15.000 .000 15.000	\$0.00	\$9,000.00
0885	668-1100	CATCH BASIN, GP 1	EA	6.000 2290.000	8.250 .000 8.250	\$0.00	\$18,892.50
0890	668-2100	DROP INLET, GP 1	EA	115.000 1300.000	88.500 1.000 89.500	\$1,300.00	\$116,350.00
0930	700-6910	PERMANENT GRASSING	AC	202.000 575.000	156.484 8.032 164.516	\$4,618.40	\$94,596.70

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0935	700-7000	AGRICULTURAL LIME	TN	403.000 100.000	156.720 8.040 164.760	\$804.00	\$16,476.00
0940	700-8000	FERTILIZER MIXED GRADE	TN	202.000 375.000	75.656 2.680 78.336	\$1,005.00	\$29,376.00
0950	716-2000	EROSION CONTROL MATS, SLOPES	SY	370,100.000 0.650	449,037.859 36,983.833 486,021.692	\$24,039.49	\$315,914.10
Category Amount:						\$224,167.10	\$4,769,130.88
Category Number: 0040 MSE WALLS							
0955	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	203.000 56.880	242.000 .000 242.000	\$0.00	\$13,764.96
0965	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	2,137.000 56.880	2,975.000 .000 2,975.000	\$0.00	\$169,218.00
Category Amount:						\$0.00	\$182,982.96
Category Number: 0050 BRIDGE NO. 1 LT.							
1025	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,040.000 50.010	2,241.650 .000 2,241.650	\$0.00	\$112,104.92
1030	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	780.000 58.350	856.800 .000 856.800	\$0.00	\$49,994.28
Category Amount:						\$0.00	\$162,099.20

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016
to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO. 1 RT.							
1055	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	284.000 15.090	292.598 .000 292.598	\$0.00	\$4,415.30
1061	441-0004	CONC SLOPE PAV, 4 IN	SY	1,080.000 36.970	832.000 337.250 1,169.250	\$12,468.13	\$43,227.17
1070	500-2100	CONCRETE BARRIER	LF	914.000 65.960	915.000 .000 915.000	\$0.00	\$60,353.40
1075	500-3002	CLASS AA CONCRETE	CY	452.000 388.570	452.500 .000 452.500	\$0.00	\$175,827.93
Category Amount:						\$12,468.13	\$283,823.80
Category Number: 0030 ROADWAY							
1080	500-3200	CLASS B CONCRETE	CY	370.000 308.930	168.518 56.690 225.208	\$17,513.24	\$69,573.51
Category Amount:						\$17,513.24	\$69,573.51
Category Number: 0060 BRIDGE NO. 1 RT.							
1100	511-1000	BAR REINF STEEL	LB	75,210.000 0.680	75,210.030 .000 75,210.030	\$0.00	\$51,142.82
1110	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,080.000 50.010	2,162.100 .000 2,162.100	\$0.00	\$108,126.62

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016
to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO. 1 RT.							
1115	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	880.000 58.350	912.590 .000 912.590	\$0.00	\$53,249.63
Category Amount:						\$0.00	\$212,519.07
Category Number: 0080 UTILITIES TOCCOA							
1145	615-1000	JACK OR BORE PIPE - STEEL, 16 IN DIA, 0.250 IN THK	LF	150.000 195.950	245.000 .000 245.000	\$0.00	\$48,007.75
1150	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	598.000 41.300	919.000 .000 919.000	\$0.00	\$37,954.70
1155	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	2,790.000 53.130	3,197.000 .000 3,197.000	\$0.00	\$169,856.61
1160	668-3300	SAN SEWER MANHOLE, TP 1	EA	3.000 2589.600	6.000 .000 6.000	\$0.00	\$15,537.60
1175	670-1020	WATER MAIN, 2 IN	LF	637.000 12.500	641.000 .000 641.000	\$0.00	\$8,012.50
1185	670-1080	WATER MAIN, 8 IN	LF	2,226.000 29.190	2,234.000 .000 2,234.000	\$0.00	\$65,210.46
1190	670-1120	WATER MAIN, 12 IN	LF	2,124.000 34.520	2,184.220 .000 2,184.220	\$0.00	\$75,399.27

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016

to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 UTILITIES TOCCOA							
1195	670-2060	GATE VALVE, 6 IN	EA	4.000 798.310	6.000 .000 6.000	\$0.00	\$4,789.86
1220	670-5620	WATER SERVICE LINE, 3/4 IN	LF	495.000 12.360	640.000 .000 640.000	\$0.00	\$7,910.40
Category Amount:						\$0.00	\$432,679.15
Category Number: 0090 UTILITIES MARTIN							
1245	670-1060	WATER MAIN, 6 IN	LF	9,157.000 23.520	9,883.800 .000 9,883.800	\$0.00	\$232,466.98
1257	670-2060	GATE VALVE, 6 IN	EA	.000 798.310	2.000 .000 2.000	\$0.00	\$1,596.62
		Town of Martin					
Category Amount:						\$0.00	\$234,063.60
Category Number: 0050 BRIDGE NO. 1 LT.							
1290	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	830.000 63.840	939.700 .000 939.700	\$0.00	\$59,990.45
Category Amount:						\$0.00	\$59,990.45
Category Number: 0060 BRIDGE NO. 1 RT.							
1295	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	750.000 63.840	836.100 .000 836.100	\$0.00	\$53,376.62
Category Amount:						\$0.00	\$53,376.62

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016
to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1320	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		1.000 550.000	1.197 .000 1.197	\$0.00	\$658.35
Category Amount:						\$0.00	\$658.35
Category Number: 0020 ASPHALT CONCRETE - ALT 2							
1340	205-0001	UNCLASS EXCAV	CY	1,690,000.000 2.410	2,552,080.500 96,742.000 2,648,822.500	\$233,148.22	\$6,383,662.23
Category Amount:						\$233,148.22	\$6,383,662.23
Category Number: 0030 ROADWAY							
1360	225-9001	LIME	TN	7,100.000 185.000	5,222.040 850.570 6,072.610	\$157,355.45	\$1,123,432.85
1365	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		507.000 114.480	540.000 .000 540.000	\$0.00	\$61,819.20
1390	208-0200	ROCK EMBANKMENT	CY	20,000.000 34.630	10,108.246 88.889 10,197.135	\$3,078.23	\$353,126.79
1400	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		32.000 360.210	30.000 1.000 31.000	\$360.21	\$11,166.51
1410	550-3430	SAFETY END SECTION 30 IN, SIDE DRAIN, 4:1 S EA		6.000 677.790	2.000 1.000 3.000	\$677.79	\$2,033.37
1415	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		34.000 397.990	25.000 1.000 26.000	\$397.99	\$10,347.74

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0034

Pay Period: 03/01/2016
to 03/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1425	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		6.000 844.070	2.000 1.000 3.000	\$844.07	\$2,532.21
1430	710-9000	PERMANENT SOIL REINFORCING MAT	SY	28,000.000 3.400	17,458.666 1,392.889 18,851.555	\$4,735.82	\$64,095.29
Category Amount:						\$167,449.56	\$1,628,553.96
Project Total Amount:						\$2,221,902.63	\$34,672,668.42