

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016

to 07/31/2016

Contract Location:

7.263 MILES OF WIDENING AND RECONSTRUCTION ON SR

Time Allowed: 1183 **Days**

Elapsed Calender Days: 1174 **Days**

Percent Time: 99.24

District: 1

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/18/2013

Date Awarded: 04/01/2013

Date Contract Executed: 05/08/2013

Date Notice to Proceed: 05/15/2013

MARIETTA GA 30061-0970

Date Work Began: 05/16/2013

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/09/2016

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$50,509,245.63

Original Contract Amount \$46,257,752.60

Funds Available \$10,633,732.92

Percent Complete 78.95%

Counties:

Franklin Stephens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
122110-	\$50,509,245.62	\$46,257,752.60	\$10,633,732.91	78.95%	\$1,137,340.40

Chief Engineer

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016

to 07/31/2016

Project Number: 122110- SR 17 - RDWY IMPROVEMENTS

Federal State Project Number: EDS00-0545-00(020)

	Total to Date	Prev to Date	This Estimate
Participating	\$31,900,409.85	\$31,112,673.54	\$787,736.31
Non-Participating	\$7,975,102.86	\$7,778,168.77	\$196,934.09
Total Earnings	\$39,875,512.71	\$38,890,842.31	\$984,670.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$39,875,512.71	\$38,890,842.31	\$984,670.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$5,500.00	\$5,500.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$5,500.00)	(\$158,170.00)	\$152,670.00
Total:	\$39,875,512.71	\$38,738,172.31	
		Total Payable:	\$1,137,340.40

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016

to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ASPHALT CONCRETE - ALT 2							
0150	310-1101	GR AGGR BASE CRS, INCL MATL	TN	325,600.000 17.220	298,211.840 5,799.900 304,011.740	\$99,874.28	\$5,235,082.16
0155	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		123,000.000 56.580	107,757.050 1,608.510 109,365.560	\$91,009.50	\$6,187,903.38
0156	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME RECYL AC 25MM SP,GP1/2,BM&HL (DETOUR)		.000 55.830	1,489.390 .000 1,489.390	\$0.00	\$83,152.64
0160	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		40,500.000 64.780	12,092.940 5,435.110 17,528.050	\$352,086.43	\$1,135,467.08
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		50,400.000 59.460	43,559.030 1,498.770 45,057.800	\$89,116.86	\$2,679,136.79
0170	413-1000	BITUM TACK COAT	GL	94,000.000 2.510	37,210.000 2,801.000 40,011.000	\$7,030.51	\$100,427.61

Category Amount: \$639,117.58 \$15,421,169.66

Category Number: 0030 ROADWAY

0172	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-1,310,258.990		
				1.000	-118,749.480		
		(IN# 1)			-1,429,008.470	\$-118,749.48	(\$1,429,008.47)

Category Amount: \$-118,749.48 \$-1,429,008.47

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 ASPHALT CONCRETE - ALT 2							
0176	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 64.030	726.770 .000		
		RECYL AC 12.5MM SP,GP2, BM&HL (DETOUR)			726.770	\$0.00	\$46,535.08
Category Amount:						\$0.00	\$46,535.08
Category Number: 0030 ROADWAY							
0285	163-0232	TEMPORARY GRASSING	AC	101.000 50.000	341.098 .000		
					341.098	\$0.00	\$17,054.90
0290	163-0240	MULCH	TN	3,779.000 135.000	5,506.147 101.369		
					5,607.516	\$13,684.82	\$757,014.66
0298	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		.000 292.400	30.750 .750		
					31.500	\$219.30	\$9,210.60
0300	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		14,300.000 14.000	12,686.375 2,114.395		
					14,800.770	\$29,601.53	\$207,210.78
0305	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		580.000 344.990	456.000 1.500		
					457.500	\$517.49	\$157,832.93
0315	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		31,900.000 2.150	28,811.250 5,646.375		
					34,457.625	\$12,139.71	\$74,083.89
0320	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		20,000.000 2.500	22,556.250 560.250		
					23,116.500	\$1,400.63	\$57,791.25

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0348	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		.000 246.650	54.000 .000 54.000	\$0.00	\$13,319.10
0350	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		160.000 95.000	159.000 .750 159.750	\$71.25	\$15,176.25
0360	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		70,000.000 0.350	69,010.000 52.000 69,062.000	\$18.20	\$24,171.70
0365	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		21,750.000 0.350	42,614.000 812.000 43,426.000	\$284.20	\$15,199.10
0375	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA 284+55 RT		1.000 1844.560	3.000 .000 3.000	\$0.00	\$5,533.68
0380	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA 123+15 LT		1.000 1844.560	2.000 .000 2.000	\$0.00	\$3,689.12
0395	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		32.000 803.630	114.000 .000 114.000	\$0.00	\$91,613.82
0397	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		.000 146.200	37.000 7.000 44.000	\$1,023.40	\$6,432.80
0400	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		160.000 15.000	226.000 21.000 247.000	\$315.00	\$3,705.00

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016

to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0405	167-1000	WATER QUALITY MONITORING AND SAMPLING EA	EA	6.000 200.000	13.000 .000 13.000	\$0.00	\$2,600.00
0410	167-1500	WATER QUALITY INSPECTIONS	MO	39.000 200.000	37.000 1.000 38.000	\$200.00	\$7,600.00
0420	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	140,000.000 2.550	126,534.000 21,986.750 148,520.750	\$56,066.21	\$378,727.91
0435	207-0203	FOUND BKFill MATL, TP II	CY	4,600.000 36.200	4,899.428 .000 4,899.428	\$0.00	\$177,359.29
0440	207-2003	IMPERFECT TRENCH BKFill MATL, TP III	CY	113.000 27.480	181.204 .000 181.204	\$0.00	\$4,979.49
0455	225-4840	SOIL-LIME TREATED, SUBBASE, CL B, 8 IN	SY	392,900.000 2.100	347,816.277 5,988.889 353,805.166	\$12,576.67	\$742,990.85
0460	318-3000	AGGR SURF CRS	TN	1,000.000 19.110	2,954.010 .000 2,954.010	\$0.00	\$56,451.13
0484	436-1000	ASPHALTIC CONCRETE CURB - 5 IN	LF	13,300.000 4.550	4,915.000 4,251.000 9,166.000	\$19,342.05	\$41,705.30
0490	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	380.000 37.340	946.911 11.111 958.022	\$414.88	\$35,772.54

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0500	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,400.000 24.480	9,062.972 .000 9,062.972	\$0.00	\$221,861.55
0530	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	3,100.000 11.060	602.000 1,154.000 1,756.000	\$12,763.24	\$19,421.36
0580	550-1242	STORM DRAIN PIPE, 24 IN, H 15-20	LF	160.000 35.640	281.000 .000 281.000	\$0.00	\$10,014.84
0635	550-1540	STORM DRAIN PIPE, 54 IN, H 1-10	LF	96.000 97.540	104.600 .000 104.600	\$0.00	\$10,202.68
0650	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,200.000 27.590	2,221.000 .000 2,221.000	\$0.00	\$61,277.39
0655	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	350.000 32.110	423.700 .000 423.700	\$0.00	\$13,605.01
0700	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	38.000 416.850	17.000 1.000 18.000	\$416.85	\$7,503.30
0705	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	18.000 505.260	19.000 .000 19.000	\$0.00	\$9,599.94
0710	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	2.000 599.700	3.000 .000 3.000	\$0.00	\$1,799.10

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016

to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0735	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	190.000 41.220	206.000 .000 206.000	\$.00	\$8,491.32
0745	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	5,000.000 33.670	9,661.316 288.000 9,949.316	\$9,696.96	\$334,993.47
0750	603-7000	PLASTIC FILTER FABRIC	SY	35,100.000 2.480	10,905.895 288.000 11,193.895	\$714.24	\$27,760.86
0805	641-1100	GUARDRAIL, TP T	LF	125.000 64.950	8.000 85.500 93.500	\$5,553.23	\$6,072.83
0810	641-1200	GUARDRAIL, TP W	LF	27,544.000 15.650	6,930.100 6,903.500 13,833.600	\$108,039.78	\$216,495.84
0815	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	49.000 695.000	16.000 7.000 23.000	\$4,865.00	\$15,985.00
0825	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	42.000 1800.000	7.000 10.000 17.000	\$18,000.00	\$30,600.00
0840	643-4000	WOVEN WIRE FENCE	LF	24,600.000 5.300	21,470.000 1,245.000 22,715.000	\$6,598.50	\$120,389.50
0850	643-8040	GATE, WOVEN WIRE - 4 FT X 16 FT	EA	6.000 600.000	15.000 1.000 16.000	\$600.00	\$9,600.00

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016

to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0900	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 1825.000	9.250 .000 9.250	\$0.00	\$16,881.25
0930	700-6910	PERMANENT GRASSING	AC	202.000 575.000	186.440 28.189 214.629	\$16,208.68	\$123,411.68
0935	700-7000	AGRICULTURAL LIME	TN	403.000 100.000	185.540 37.810 223.350	\$3,781.00	\$22,335.00
0940	700-8000	FERTILIZER MIXED GRADE	TN	202.000 375.000	92.396 5.620 98.016	\$2,107.50	\$36,756.00
0945	700-8100	FERTILIZER NITROGEN CONTENT	LB	10,054.000 1.000	13,500.000 .000 13,500.000	\$0.00	\$13,500.00
0950	716-2000	EROSION CONTROL MATS, SLOPES	SY	370,100.000 0.650	521,897.248 21,071.944 542,969.192	\$13,696.76	\$352,929.97
Category Amount:						\$350,917.08	\$4,598,713.98

Category Number: 0040 MSE WALLS							
0955	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 1	SF	203.000 56.880	242.000 .000 242.000	\$0.00	\$13,764.96
0965	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO - 1	SF	2,137.000 56.880	2,975.000 .000 2,975.000	\$0.00	\$169,218.00

Category Amount: \$0.00 \$182,982.96

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO. 1 LT.							
1025	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,040.000 50.010	2,241.650 .000 2,241.650	\$0.00	\$112,104.92
1030	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	780.000 58.350	856.800 .000 856.800	\$0.00	\$49,994.28
Category Amount:						\$0.00	\$162,099.20
Category Number: 0060 BRIDGE NO. 1 RT.							
1055	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	284.000 15.090	292.598 .000 292.598	\$0.00	\$4,415.30
1061	441-0004	CONC SLOPE PAV, 4 IN	SY	1,080.000 36.970	1,391.028 .000 1,391.028	\$0.00	\$51,426.31
1070	500-2100	CONCRETE BARRIER	LF	914.000 65.960	915.000 .000 915.000	\$0.00	\$60,353.40
1075	500-3002	CLASS AA CONCRETE	CY	452.000 388.570	452.500 .000 452.500	\$0.00	\$175,827.93
1100	511-1000	BAR REINF STEEL	LB	75,210.000 0.680	75,210.030 .000 75,210.030	\$0.00	\$51,142.82
1110	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	2,080.000 50.010	2,162.100 .000 2,162.100	\$0.00	\$108,126.62

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE NO. 1 RT.							
1115	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	880.000 58.350	912.590 .000 912.590	\$0.00	\$53,249.63
Category Amount:						\$0.00	\$504,542.01
Category Number: 0080 UTILITIES TOCCOA							
1145	615-1000	JACK OR BORE PIPE - STEEL, 16 IN DIA, 0.250 IN THK	LF	150.000 195.950	245.000 .000 245.000	\$0.00	\$48,007.75
1150	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	598.000 41.300	919.000 .000 919.000	\$0.00	\$37,954.70
1155	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	2,790.000 53.130	3,197.000 .000 3,197.000	\$0.00	\$169,856.61
1160	668-3300	SAN SEWER MANHOLE, TP 1	EA	3.000 2589.600	6.000 .000 6.000	\$0.00	\$15,537.60
1175	670-1020	WATER MAIN, 2 IN	LF	637.000 12.500	641.000 .000 641.000	\$0.00	\$8,012.50
1185	670-1080	WATER MAIN, 8 IN	LF	2,226.000 29.190	2,234.000 .000 2,234.000	\$0.00	\$65,210.46
1190	670-1120	WATER MAIN, 12 IN	LF	2,124.000 34.520	2,184.220 .000 2,184.220	\$0.00	\$75,399.27

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 UTILITIES TOCCOA							
1195	670-2060	GATE VALVE, 6 IN	EA	4.000 798.310	6.000 .000 6.000	\$0.00	\$4,789.86
1220	670-5620	WATER SERVICE LINE, 3/4 IN	LF	495.000 12.360	640.000 .000 640.000	\$0.00	\$7,910.40
Category Amount:						\$0.00	\$432,679.15
Category Number: 0090 UTILITIES MARTIN							
1245	670-1060	WATER MAIN, 6 IN	LF	9,157.000 23.520	9,883.800 .000 9,883.800	\$0.00	\$232,466.98
1257	670-2060	GATE VALVE, 6 IN	EA	.000 798.310	2.000 .000 2.000	\$0.00	\$1,596.62
		Town of Martin					
Category Amount:						\$0.00	\$234,063.60
Category Number: 0050 BRIDGE NO. 1 LT.							
1290	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	830.000 63.840	939.700 .000 939.700	\$0.00	\$59,990.45
Category Amount:						\$0.00	\$59,990.45
Category Number: 0060 BRIDGE NO. 1 RT.							
1295	520-1173	PILING IN PLACE, STEEL H, HP 14 X 102	LF	750.000 63.840	836.100 .000 836.100	\$0.00	\$53,376.62
Category Amount:						\$0.00	\$53,376.62

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1320	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		1.000 550.000	1.197 .000 1.197	\$0.00	\$658.35
1360	225-9001	LIME	TN	7,100.000 185.000	6,240.260 113.850 6,354.110	\$21,062.25	\$1,175,510.35
1365	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		507.000 114.480	540.000 .000 540.000	\$0.00	\$61,819.20
1400	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		32.000 360.210	34.000 .000 34.000	\$0.00	\$12,247.14
1430	710-9000	PERMANENT SOIL REINFORCING MAT	SY	28,000.000 3.400	20,103.110 1,182.444 21,285.554	\$4,020.31	\$72,370.88
Category Amount:						\$25,082.56	\$1,322,605.92
Category Number: 0020 ASPHALT CONCRETE - ALT 2							
196	002-0037	REDUCTION OF PAY FOR - 12.5 MM SUPERPAVE GP-2 ONLY	TN	.000 61.541	.000 1,411.360 1,411.360	\$86,856.51	\$86,856.51
Category Amount:						\$86,856.51	\$86,856.51
Category Number: 0030 ROADWAY							
8065	670-2060	GATE VALVE, 6 IN Gate Valve 6 In.	EA	.000 798.310	.000 1.000 1.000	\$798.31	\$798.31

Estimate Summary By Project

Contract ID: B14446-13-000-0

Estimate Number: 0038

Pay Period: 07/01/2016
to 07/31/2016

Project Number 122110-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
8070	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	.000	.000		
				647.840	1.000		
		Relocate Existing Fire Hydrant			1.000	\$647.84	\$647.84
Category Amount:						\$1,446.15	\$1,446.15
Project Total Amount:						\$984,670.40	\$39,875,512.71