

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015

to 09/17/2015

Contract Location:

9.108 MILES OF CONSTRUCTION CONSISTING OF GRADINC

Time Allowed: 1351 **Days**
Elapsed Calender Days: 955 **Days**
Percent Time: 70.69

District: 2

Area: 01

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
1845 TOWN CENTER BLVD., STE. 200

Date Let: 12/14/2012
Date Awarded: 12/28/2012
Date Contract Executed: 02/01/2013
Date Notice to Proceed: 02/05/2013
Date Work Began: 03/27/2013
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/17/2016

FLEMING ISLAND FL 32003-3359

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$76,551,812.47

Original Contract Amount \$58,348,225.02

Funds Available \$16,743,596.30

Percent Complete 76.09%

Counties:

Baldwin Wilkinson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000346	\$76,551,812.47	\$58,348,225.02	\$16,743,596.30	78.13%	\$518,580.90

Chief Engineer

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number: 0000346 SR 540 - CNST REALIGNMENT

Federal State Project Number: EDS00-0000-00(346)

	Total to Date	Prev to Date	This Estimate
Participating	\$46,598,337.18	\$46,183,472.47	\$414,864.71
Non-Participating	\$11,649,584.62	\$11,545,868.43	\$103,716.19
Total Earnings	\$58,247,921.80	\$57,729,340.90	\$518,580.90
Stockpiled Materials	\$1,560,294.37	\$1,560,294.37	\$0.00
Gross Earnings	\$59,808,216.17	\$59,289,635.27	\$518,580.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$59,808,216.17	\$59,289,635.27	

Total Payable:	\$518,580.90
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015

to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	207-0203	FOUND BKFILL MATL, TP II	CY	3,144.000 42.000	4,409.573 .000 4,409.573	\$0.00	\$185,202.07
0045	208-0200	ROCK EMBANKMENT	CY	4,000.000 36.980	66,418.216 .000 66,418.216	\$0.00	\$2,456,145.63
0050	310-1101	GR AGGR BASE CRS, INCL MATL	TN	264,107.000 14.870	246,756.830 683.820 247,440.650	\$10,168.40	\$3,679,442.47
0055	318-3000	AGGR SURF CRS	TN	300.000 12.600	2,531.700 .000 2,531.700	\$0.00	\$31,899.42
0071	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME 12.5MM TEMP ASPHALT		.000 63.850	184.720 .000 184.720	\$0.00	\$11,794.37
0076	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 402-3190 19mm Temp Asphalt		.000 58.300	223.090 .000 223.090	\$0.00	\$13,006.15
0095	436-1000	ASPHALTIC CONCRETE CURB - 5 IN	LF	31,231.000 8.000	9,627.000 5,221.000 14,848.000	\$41,768.00	\$118,784.00
0105	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	26,752.000 23.000	15,975.764 644.556 16,620.320	\$14,824.79	\$382,267.36

Category Amount: \$66,761.19 \$6,878,541.47

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0180	500-3101	CLASS A CONCRETE	CY	2,225.000 354.750	2,317.495 .000 2,317.495	\$.00	\$822,131.35
0185	500-3200	CLASS B CONCRETE	CY	777.000 415.000	441.410 58.972 500.382	\$24,473.38	\$207,658.53
0195	511-1000	BAR REINF STEEL	LB	304,260.000 0.830	300,906.107 913.116 301,819.223	\$757.89	\$250,509.96
0209	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	103.000 22.000	105.000 .000 105.000	\$.00	\$2,310.00
0210	550-1184	STORM DRAIN PIPE, 18 IN, H 25-30	LF	326.000 23.000	329.000 .000 329.000	\$.00	\$7,567.00
0215	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,223.000 26.000	2,696.500 .000 2,696.500	\$.00	\$70,109.00
0230	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	693.000 36.000	719.500 .000 719.500	\$.00	\$25,902.00
0255	550-1363	STORM DRAIN PIPE, 36 IN, H 20-25	LF	259.000 48.000	272.000 .000 272.000	\$.00	\$13,056.00
0265	550-1423	STORM DRAIN PIPE, 42 IN, H 20-25	LF	503.000 60.000	544.000 .000 544.000	\$.00	\$32,640.00

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0275	550-1487	STORM DRAIN PIPE, 48 IN, H 40-50	LF	495.000 72.000	501.000 .000 501.000	\$0.00	\$36,072.00
0285	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1EA		4.000 1300.000	4.000 .000 4.000	\$0.00	\$5,200.00
0305	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	39.000 600.000	55.000 .000 55.000	\$0.00	\$33,000.00
0315	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000 700.000	14.000 .000 14.000	\$0.00	\$9,800.00
0343	668-8012	SAFETY GRATE, TP 2	SF	52.000 60.000	154.250 .000 154.250	\$0.00	\$9,255.00

Category Amount: \$25,231.27 \$1,525,210.84

Category Number: 0030 PERMANENT EROSION CONTROL							
0345	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	971.000 25.000	7,854.338 .000 7,854.338	\$0.00	\$196,358.45
0355	603-7000	PLASTIC FILTER FABRIC	SY	13,040.000 2.000	67,912.370 .000 67,912.370	\$0.00	\$135,824.74
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,000.000 0.800	162,079.959 .000 162,079.959	\$0.00	\$129,663.97

Category Amount: \$0.00 \$461,847.16

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015

to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0430	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,389.000	5,275.520		
				2.500	.000		
					5,275.520	\$.00	\$13,188.80
0518	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		1.000	14.250		
				950.000	.000		
					14.250	\$.00	\$13,537.50
0519	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		930.000	2,246.063		
				11.500	.000		
					2,246.063	\$.00	\$25,829.72
0540	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	2.000		
				3100.000	.000		
		715+50 LT			2.000	\$.00	\$6,200.00
0550	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	4.000		
				1400.000	.000		
		787+00 LT			4.000	\$.00	\$5,600.00
0555	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	4.000		
				700.000	.000		
		787+00 RT			4.000	\$.00	\$2,800.00
0560	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	4.000		
				1400.000	.000		
		795+00 RT			4.000	\$.00	\$5,600.00
0570	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	2.000		
				1000.000	.000		
		830+00 RT			2.000	\$.00	\$2,000.00
0575	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000	3.000		
				1100.000	.000		
		830+00 LT			3.000	\$.00	\$3,300.00

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015

to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0580	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 2400.000	2.000 .000 2.000	\$0.00	\$4,800.00
		861+50 RT					
0590	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 700.000	5.000 .000 5.000	\$0.00	\$3,500.00
		955+50 RT					
0595	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1000.000	2.000 .000 2.000	\$0.00	\$2,000.00
		956+50 LT					
0610	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1300.000	3.000 .000 3.000	\$0.00	\$3,900.00
		1049+50 RT					
0615	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 2800.000	2.000 .000 2.000	\$0.00	\$5,600.00
		1074+00 RT					
0620	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		17.000 400.000	37.000 .000 37.000	\$0.00	\$14,800.00
0630	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		10.000 250.000	26.000 .000 26.000	\$0.00	\$6,500.00
0635	167-1500	WATER QUALITY INSPECTIONS MO		27.000 75.000	30.000 .000 30.000	\$0.00	\$2,250.00
0642	170-1000	FLOATING SILT RETENTION BARRIER LF		.000 10.200	1,509.000 .000 1,509.000	\$0.00	\$15,391.80
		ECTC FA NO 1					

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0643	170-2000	STAKED SILT RETENTION BARRIER	LF	.000	2,467.000		
				5.800	.000		
		ECTC FA NO 1			2,467.000	\$0.00	\$14,308.60
Category Amount:						\$0.00	\$151,106.42
Category Number: 0060 BRIDGE 1 LT							
0800	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	266.000	457.492		
				25.000	.000		
					457.492	\$0.00	\$11,437.30
0805	441-0004	CONC SLOPE PAV, 4 IN	SY	1,024.000	1,025.507		
				26.810	.000		
					1,025.507	\$0.00	\$27,493.84
0820	500-2100	CONCRETE BARRIER	LF	594.000	594.499		
				24.250	.000		
					594.499	\$0.00	\$14,416.60
0825	500-3002	CLASS AA CONCRETE	CY	320.000	320.290		
				475.000	.000		
					320.290	\$0.00	\$152,137.75
0845	520-2216	PILING, PSC, 16 IN SQ	LF	215.000	231.860		
				45.000	.000		
					231.860	\$0.00	\$10,433.70
0846	520-2216	PILING, PSC, 16 IN SQ	LF	.000	82.160		
				33.750	.000		
		PILE CUT OFF			82.160	\$0.00	\$2,772.90
0875	520-5000	PILOT HOLES	LF	85.000	91.162		
				120.000	.000		
					91.162	\$0.00	\$10,939.44
Category Amount:						\$0.00	\$229,631.53

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE 1 RT							
0885	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	266.000 25.000	448.047 .000 448.047	\$0.00	\$11,201.18
0890	441-0004	CONC SLOPE PAV, 4 IN	SY	1,024.000 26.810	1,109.469 .000 1,109.469	\$0.00	\$29,744.86
0905	500-2100	CONCRETE BARRIER	LF	594.000 24.250	594.500 .000 594.500	\$0.00	\$14,416.63
0936	520-2216	PILING, PSC, 16 IN SQ PILE CUT OFF	LF	.000 33.750	108.450 .000 108.450	\$0.00	\$3,660.19
0941	520-2218	PILING, PSC, 18 IN SQ PILE CUT OFF	LF	.000 37.500	63.130 .000 63.130	\$0.00	\$2,367.38

Category Amount: \$0.00 \$61,390.24

Category Number: 0080 BRIDGE 2 LT							
0965	207-0203	FOUND BKFill MATL, TP II	CY	33.000 35.000	33.482 .000 33.482	\$0.00	\$1,171.87
0970	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	315.000 35.000	346.259 .000 346.259	\$0.00	\$12,119.07
0990	500-3002	CLASS AA CONCRETE	CY	293.000 475.000	293.013 .000 293.013	\$0.00	\$139,181.18

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 2 LT							
1016	520-2216	PILING, PSC, 16 IN SQ	LF	.000 33.750	100.520 .000 100.520	\$0.00	\$3,392.55
		SPEC ITEM PILE CUT OFF					
1026	520-2220	PILING, PSC, 20 IN SQ	LF	.000 45.000	241.702 .000 241.702	\$0.00	\$10,876.59
		SPEC PILE CUT OFF					
1055	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	880.000 25.000	1,031.332 .000 1,031.332	\$0.00	\$25,783.30
1060	603-7000	PLASTIC FILTER FABRIC	SY	880.000 2.000	1,031.333 .000 1,031.333	\$0.00	\$2,062.67

Category Amount: \$0.00 \$194,587.23

Category Number: 0090 BRIDGE 2 RT							
1065	207-0203	FOUND BKFILL MATL, TP II	CY	33.000 35.000	33.482 .000 33.482	\$0.00	\$1,171.87
1070	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	315.000 35.000	367.667 .000 367.667	\$0.00	\$12,868.35
1075	500-0100	GROOVED CONCRETE	SY	1,193.000 1.800	1,200.000 .000 1,200.000	\$0.00	\$2,160.00
1090	500-3002	CLASS AA CONCRETE	CY	305.000 475.000	305.001 .000 305.001	\$0.00	\$144,875.48

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE 2 RT							
1100	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF		737.000	737.466		
				185.000	.000		
		2 RT			737.466	\$.00	\$136,431.21
1116	520-2216	PILING, PSC, 16 IN SQ	LF	.000	72.770		
				33.750	.000		
		SPEC PILE CUT OFF			72.770	\$.00	\$2,455.99
1121	520-2218	PILING, PSC, 18 IN SQ	LF	.000	117.913		
				37.500	.000		
		SPEC PILE CUT OFF			117.913	\$.00	\$4,421.74
1126	520-2220	PILING, PSC, 20 IN SQ	LF	.000	218.368		
				45.000	.000		
		SPEC PILE CUT OFF			218.368	\$.00	\$9,826.56
1155	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	950.000	1,392.944		
				25.000	.000		
					1,392.944	\$.00	\$34,823.60
1160	603-7000	PLASTIC FILTER FABRIC	SY	950.000	1,392.944		
				2.000	.000		
					1,392.944	\$.00	\$2,785.89
Category Amount:						\$0.00	\$351,820.69
Category Number: 0100 BRIDGE 3 LT							
1225	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	505.000	943.666		
				25.000	.000		
					943.666	\$.00	\$23,591.65
1230	603-7000	PLASTIC FILTER FABRIC	SY	505.000	943.666		
				2.000	.000		
					943.666	\$.00	\$1,887.33
Category Amount:						\$0.00	\$25,478.98

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 3 RT							
1255	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 3 RT	LF	1,415.000 150.000	1,419.950 .000 1,419.950	\$0.00	\$212,992.50
1290	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	490.000 25.000	907.031 .000 907.031	\$0.00	\$22,675.78
1295	603-7000	PLASTIC FILTER FABRIC	SY	490.000 2.000	907.031 .000 907.031	\$0.00	\$1,814.06
Category Amount:						\$0.00	\$237,482.34
Category Number: 0120 BRIDGE 4 LT							
1315	500-3002	CLASS AA CONCRETE	CY	2,720.000 475.000	1,894.578 241.434 2,136.012	\$114,681.15	\$1,014,605.70
1325	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - 4 LT	LF	2,088.000 210.000	1,252.503 417.501 1,670.004	\$87,675.21	\$350,700.84
1330	511-1000	BAR REINF STEEL	LB	434,879.000 0.800	297,018.000 37,827.000 334,845.000	\$30,261.60	\$267,876.00
Category Amount:						\$232,617.96	\$1,633,182.54
Category Number: 0130 BRIDGE 4 RT							
1390	500-3002	CLASS AA CONCRETE	CY	2,720.000 475.000	1,895.028 241.434 2,136.462	\$114,681.15	\$1,014,819.45

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 BRIDGE 4 RT							
1405	511-1000	BAR REINF STEEL	LB	434,879.000	297,018.000		
				0.800	37,827.000		
					334,845.000	\$30,261.60	\$267,876.00
Category Amount:						\$144,942.75	\$1,282,695.45
Category Number: 0040 TEMPORARY EROSION CONTROL							
1440	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	73.000	103.000		
				100.000	.000		
					103.000	\$0.00	\$10,300.00
1445	165-0111	MAINTENANCE OF STONE FILTER RING	EA	1.000	7.000		
				300.000	.000		
					7.000	\$0.00	\$2,100.00
1450	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	930.000	1,652.000		
				8.000	.000		
					1,652.000	\$0.00	\$13,216.00
Category Amount:						\$0.00	\$25,616.00
Category Number: 0010 ROADWAY							
1510	158-1000	TRAINING HOURS	HR	15,000.000	18,989.000		
				0.800	.000		
					18,989.000	\$0.00	\$15,191.20
Category Amount:						\$0.00	\$15,191.20
Category Number: 0060 BRIDGE 1 LT							
9130	441-0006	CONC SLOPE PAV, 6 IN	SY	.000	811.550		
				46.820	.000		
					811.550	\$0.00	\$37,996.77
Category Amount:						\$0.00	\$37,996.77

Rpt-ID: RCPEsprj

Georgia

Date: 09/17/2015

User: krender

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0043

Pay Period: 09/04/2015
to 09/17/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 BRIDGE 4 LT							
9155	004-0022	EXTRA WORK -	LS	.000	.861		
				9805545.000	.005		
		MASS CONCRETE SUBSTRUCTURE BRIDGE 4LT/RT			.866	\$49,027.73	\$8,491,601.97
Category Amount:						\$49,027.73	\$8,491,601.97
Project Total Amount:						\$518,580.90	\$58,247,921.80