

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

Contract Location:

9.108 MILES OF CONSTRUCTION CONSISTING OF GRADINC

Time Allowed: 1351 Days
Elapsed Calender Days: 1015 Days
Percent Time: 75.13

District: 2

Area: 01

Contractor:

BALFOUR BEATTY INFRASTRUCTURE, INC.
 1845 TOWN CENTER BLVD., STE. 200

Date Let: 12/14/2012
Date Awarded: 12/28/2012
Date Contract Executed: 02/01/2013
Date Notice to Proceed: 02/05/2013
Date Work Began: 03/27/2013
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/17/2016

FLEMING ISLAND FL 32003-3359

Phone: (904)378-7175

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$76,603,692.39
Original Contract Amount \$58,348,225.02
Funds Available \$12,391,052.24
Percent Complete 81.97%

Counties:

Baldwin Wilkinson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000346	\$76,603,692.39	\$58,348,225.02	\$12,391,052.24	83.82%	\$581,975.69

Chief Engineer

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

 Project Number: 0000346 SR 540 - CNST REALIGNMENT

Federal State Project Number: EDS00-0000-00(346)

	Total to Date	Prev to Date	This Estimate
Participating	\$50,231,647.93	\$49,766,067.38	\$465,580.55
Non-Participating	\$12,557,912.33	\$12,441,517.19	\$116,395.14
Total Earnings	\$62,789,560.26	\$62,207,584.57	\$581,975.69
Stockpiled Materials	\$1,423,079.89	\$1,423,079.89	\$0.00
Gross Earnings	\$64,212,640.15	\$63,630,664.46	\$581,975.69
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$64,212,640.15	\$63,630,664.46	

Total Payable: \$581,975.69

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015
to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	207-0203	FOUND BKFILL MATL, TP II	CY	3,144.000 42.000	4,409.573 .000 4,409.573	\$0.00	\$185,202.07
0045	208-0200	ROCK EMBANKMENT	CY	4,000.000 36.980	66,418.216 .000 66,418.216	\$0.00	\$2,456,145.63
0055	318-3000	AGGR SURF CRS	TN	300.000 12.600	2,531.700 .000 2,531.700	\$0.00	\$31,899.42
0070	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		40,768.000 64.600	12,025.040 6,485.680 18,510.720	\$418,974.93	\$1,195,792.51
0071	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME 12.5MM TEMP ASPHALT		.000 63.850	184.720 .000 184.720	\$0.00	\$11,794.37
0076	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 402-3190 19mm Temp Asphalt		.000 58.300	223.090 .000 223.090	\$0.00	\$13,006.15
0080	413-1000	BITUM TACK COAT	GL	28,763.000 2.850	27,392.000 4,066.000 31,458.000	\$11,588.10	\$89,655.30
0150	641-1100	GUARDRAIL, TP T	LF	427.000 68.250	129.000 20.600 149.600	\$1,405.95	\$10,210.20
0155	641-1200	GUARDRAIL, TP W	LF	31,531.000 14.250	12,473.900 4,733.920 17,207.820	\$67,458.36	\$245,211.44

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0160	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	28.000 742.000	16.000 2.000 18.000	\$1,484.00	\$13,356.00
0165	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	49.000 1930.000	23.000 1.000 24.000	\$1,930.00	\$46,320.00
Category Amount:						\$502,841.34	\$4,298,593.09
Category Number: 0020 DRAINAGE							
0180	500-3101	CLASS A CONCRETE	CY	2,225.000 354.750	2,317.495 .000 2,317.495	\$0.00	\$822,131.35
0185	500-3200	CLASS B CONCRETE	CY	777.000 415.000	558.900 57.338 616.238	\$23,795.27	\$255,738.77
0195	511-1000	BAR REINF STEEL	LB	304,260.000 0.830	302,665.917 877.093 303,543.010	\$727.99	\$251,940.70
0209	550-1183	STORM DRAIN PIPE, 18 IN, H 20-25	LF	103.000 22.000	105.000 .000 105.000	\$0.00	\$2,310.00
0210	550-1184	STORM DRAIN PIPE, 18 IN, H 25-30	LF	326.000 23.000	329.000 .000 329.000	\$0.00	\$7,567.00
0215	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,223.000 26.000	2,696.500 .000 2,696.500	\$0.00	\$70,109.00

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015
to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0230	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	693.000 36.000	719.500 .000 719.500	\$0.00	\$25,902.00
0255	550-1363	STORM DRAIN PIPE, 36 IN, H 20-25	LF	259.000 48.000	272.000 .000 272.000	\$0.00	\$13,056.00
0265	550-1423	STORM DRAIN PIPE, 42 IN, H 20-25	LF	503.000 60.000	544.000 .000 544.000	\$0.00	\$32,640.00
0275	550-1487	STORM DRAIN PIPE, 48 IN, H 40-50	LF	495.000 72.000	501.000 .000 501.000	\$0.00	\$36,072.00
0279	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	84.000 24.000	173.000 .000 173.000	\$0.00	\$4,152.00
0285	550-3324	SAFETY END SECTION 24 IN, STORM DRAIN, 4:1EA		4.000 1300.000	4.000 .000 4.000	\$0.00	\$5,200.00
0305	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	39.000 600.000	55.000 .000 55.000	\$0.00	\$33,000.00
0315	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	13.000 700.000	14.000 .000 14.000	\$0.00	\$9,800.00

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015
to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0343	668-8012	SAFETY GRATE, TP 2	SF	52.000 60.000	154.250 .000 154.250	\$0.00	\$9,255.00
Category Amount:						\$24,523.26	\$1,578,873.82
Category Number: 0030 PERMANENT EROSION CONTROL							
0345	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	971.000 25.000	7,854.338 .000 7,854.338	\$0.00	\$196,358.45
0355	603-7000	PLASTIC FILTER FABRIC	SY	13,040.000 2.000	68,097.703 .000 68,097.703	\$0.00	\$136,195.41
0395	716-2000	EROSION CONTROL MATS, SLOPES	SY	107,000.000 0.800	173,801.439 .000 173,801.439	\$0.00	\$139,041.15
Category Amount:						\$0.00	\$471,595.01
Category Number: 0040 TEMPORARY EROSION CONTROL							
0430	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,389.000 2.500	5,275.520 .000 5,275.520	\$0.00	\$13,188.80
0518	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		1.000 950.000	14.250 .000 14.250	\$0.00	\$13,537.50
0519	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		930.000 11.500	2,536.813 .000 2,536.813	\$0.00	\$29,173.35
0540	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 3100.000	2.000 .000 2.000	\$0.00	\$6,200.00
		715+50 LT					

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0550	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1400.000	5.000 .000 5.000	\$0.00	\$7,000.00
		787+00 LT					
0555	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 700.000	5.000 .000 5.000	\$0.00	\$3,500.00
		787+00 RT					
0560	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1400.000	4.000 .000 4.000	\$0.00	\$5,600.00
		795+00 RT					
0570	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1000.000	2.000 .000 2.000	\$0.00	\$2,000.00
		830+00 RT					
0575	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1100.000	3.000 .000 3.000	\$0.00	\$3,300.00
		830+00 LT					
0580	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 2400.000	2.000 .000 2.000	\$0.00	\$4,800.00
		861+50 RT					
0590	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 700.000	5.000 .000 5.000	\$0.00	\$3,500.00
		955+50 RT					
0595	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1000.000	2.000 .000 2.000	\$0.00	\$2,000.00
		956+50 LT					
0610	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1300.000	3.000 .000 3.000	\$0.00	\$3,900.00
		1049+50 RT					

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 TEMPORARY EROSION CONTROL							
0615	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 2800.000	2.000 .000 2.000	\$0.00	\$5,600.00
		1074+00 RT					
0620	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		17.000 400.000	37.000 .000 37.000	\$0.00	\$14,800.00
0630	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		10.000 250.000	26.000 .000 26.000	\$0.00	\$6,500.00
0635	167-1500	WATER QUALITY INSPECTIONS MO		27.000 75.000	32.000 .000 32.000	\$0.00	\$2,400.00
0642	170-1000	FLOATING SILT RETENTION BARRIER LF		.000 10.200	1,509.000 .000 1,509.000	\$0.00	\$15,391.80
		ECTC FA NO 1					
0643	170-2000	STAKED SILT RETENTION BARRIER LF		.000 5.800	2,467.000 .000 2,467.000	\$0.00	\$14,308.60
		ECTC FA NO 1					
Category Amount:						\$0.00	\$156,700.05
Category Number: 0050 SIGNING AND MARKING							
0665	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		20.000 18.250	40.000 .000 40.000	\$0.00	\$730.00
Category Amount:						\$0.00	\$730.00
Category Number: 0060 BRIDGE 1 LT							
0800	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION CY		266.000 25.000	457.492 .000 457.492	\$0.00	\$11,437.30

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 BRIDGE 1 LT							
0805	441-0004	CONC SLOPE PAV, 4 IN	SY	1,024.000 26.810	1,025.507 .000 1,025.507	\$0.00	\$27,493.84
0820	500-2100	CONCRETE BARRIER	LF	594.000 24.250	594.499 .000 594.499	\$0.00	\$14,416.60
0825	500-3002	CLASS AA CONCRETE	CY	320.000 475.000	320.290 .000 320.290	\$0.00	\$152,137.75
0845	520-2216	PILING, PSC, 16 IN SQ	LF	215.000 45.000	231.860 .000 231.860	\$0.00	\$10,433.70
0846	520-2216	PILING, PSC, 16 IN SQ	LF	.000 33.750	82.160 .000 82.160	\$0.00	\$2,772.90
		PILE CUT OFF					
0875	520-5000	PILOT HOLES	LF	85.000 120.000	91.162 .000 91.162	\$0.00	\$10,939.44
Category Amount:						\$0.00	\$229,631.53

Category Number: 0070 BRIDGE 1 RT							
0885	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	266.000 25.000	448.047 .000 448.047	\$0.00	\$11,201.18
0890	441-0004	CONC SLOPE PAV, 4 IN	SY	1,024.000 26.810	1,109.469 .000 1,109.469	\$0.00	\$29,744.86

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015
to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGE 1 RT							
0905	500-2100	CONCRETE BARRIER	LF	594.000 24.250	594.500 .000 594.500	\$0.00	\$14,416.63
0936	520-2216	PILING, PSC, 16 IN SQ PILE CUT OFF	LF	.000 33.750	108.450 .000 108.450	\$0.00	\$3,660.19
0941	520-2218	PILING, PSC, 18 IN SQ PILE CUT OFF	LF	.000 37.500	63.130 .000 63.130	\$0.00	\$2,367.38
Category Amount:						\$0.00	\$61,390.24
Category Number: 0080 BRIDGE 2 LT							
0965	207-0203	FOUND BKFILL MATL, TP II	CY	33.000 35.000	33.482 .000 33.482	\$0.00	\$1,171.87
0970	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	315.000 35.000	346.259 .000 346.259	\$0.00	\$12,119.07
0990	500-3002	CLASS AA CONCRETE	CY	293.000 475.000	293.013 .000 293.013	\$0.00	\$139,181.18
1016	520-2216	PILING, PSC, 16 IN SQ SPEC ITEM PILE CUT OFF	LF	.000 33.750	100.520 .000 100.520	\$0.00	\$3,392.55
1026	520-2220	PILING, PSC, 20 IN SQ SPEC PILE CUT OFF	LF	.000 45.000	241.702 .000 241.702	\$0.00	\$10,876.59

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015
to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
		Category Number: 0080 BRIDGE 2 LT					
1055	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	880.000 25.000	1,031.332 .000 1,031.332	\$0.00	\$25,783.30
1060	603-7000	PLASTIC FILTER FABRIC	SY	880.000 2.000	1,031.333 .000 1,031.333	\$0.00	\$2,062.67
Category Amount:						\$0.00	\$194,587.23
		Category Number: 0090 BRIDGE 2 RT					
1065	207-0203	FOUND BKFILL MATL, TP II	CY	33.000 35.000	33.482 .000 33.482	\$0.00	\$1,171.87
1070	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	315.000 35.000	367.667 .000 367.667	\$0.00	\$12,868.35
1075	500-0100	GROOVED CONCRETE	SY	1,193.000 1.800	1,200.000 .000 1,200.000	\$0.00	\$2,160.00
1090	500-3002	CLASS AA CONCRETE	CY	305.000 475.000	305.001 .000 305.001	\$0.00	\$144,875.48
1100	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF 2 RT		737.000 185.000	737.466 .000 737.466	\$0.00	\$136,431.21
1116	520-2216	PILING, PSC, 16 IN SQ SPEC PILE CUT OFF	LF	.000 33.750	72.770 .000 72.770	\$0.00	\$2,455.99

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE 2 RT							
1121	520-2218	PILING, PSC, 18 IN SQ	LF	.000 37.500	117.913 .000 117.913	\$0.00	\$4,421.74
		SPEC PILE CUT OFF					
1126	520-2220	PILING, PSC, 20 IN SQ	LF	.000 45.000	218.368 .000 218.368	\$0.00	\$9,826.56
		SPEC PILE CUT OFF					
1155	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	950.000 25.000	1,392.944 .000 1,392.944	\$0.00	\$34,823.60
1160	603-7000	PLASTIC FILTER FABRIC	SY	950.000 2.000	1,392.944 .000 1,392.944	\$0.00	\$2,785.89
Category Amount:						\$0.00	\$351,820.69
Category Number: 0100 BRIDGE 3 LT							
1225	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	505.000 25.000	943.666 .000 943.666	\$0.00	\$23,591.65
1230	603-7000	PLASTIC FILTER FABRIC	SY	505.000 2.000	943.666 .000 943.666	\$0.00	\$1,887.33
Category Amount:						\$0.00	\$25,478.98
Category Number: 0110 BRIDGE 3 RT							
1255	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 3 RT	LF	1,415.000 150.000	1,419.950 .000 1,419.950	\$0.00	\$212,992.50
1290	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	490.000 25.000	907.031 .000 907.031	\$0.00	\$22,675.78

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015
to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 3 RT							
1295	603-7000	PLASTIC FILTER FABRIC	SY	490.000 2.000	907.031 .000 907.031	\$0.00	\$1,814.06
Category Amount:						\$0.00	\$237,482.34
Category Number: 0040 TEMPORARY EROSION CONTROL							
1440	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	73.000 100.000	103.000 .000 103.000	\$0.00	\$10,300.00
1445	165-0111	MAINTENANCE OF STONE FILTER RING	EA	1.000 300.000	8.000 .000 8.000	\$0.00	\$2,400.00
1450	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	930.000 8.000	1,684.000 .000 1,684.000	\$0.00	\$13,472.00
Category Amount:						\$0.00	\$26,172.00
Category Number: 0030 PERMANENT EROSION CONTROL							
1475	999-3155	DRY SWALE EDGE DRAIN	LF	2,050.000 28.000	2,253.000 .000 2,253.000	\$0.00	\$63,084.00
Category Amount:						\$0.00	\$63,084.00
Category Number: 0010 ROADWAY							
1479	643-0010	FIELD FENCE WOVEN WIRE	LF	6,143.000 4.800	7,423.000 .000 7,423.000	\$0.00	\$35,630.40
1510	158-1000	TRAINING HOURS	HR	15,000.000 0.800	18,989.000 .000 18,989.000	\$0.00	\$15,191.20
Category Amount:						\$0.00	\$50,821.60

Estimate Summary By Project

Contract ID: B14449-12-000-1

Estimate Number: 0048

Pay Period: 11/03/2015

to 11/16/2015

Project Number 0000346

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 BRIDGE 4 RT							
9085	004-0022	EXTRA WORK -	LS	.000 175000.000	.800 .200 1.000	\$35,000.00	\$175,000.00
		NITROGEN GAS INJECTION FACILITY					
Category Amount:						\$35,000.00	\$175,000.00
Category Number: 0010 ROADWAY							
9110	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		.000 872.900	32.000 .000 32.000	\$0.00	\$27,932.80
9115	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		.000 1098.450	3.000 .000 3.000	\$0.00	\$3,295.35
9125	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		.000 1098.450	3.000 .000 3.000	\$0.00	\$3,295.35
Category Amount:						\$0.00	\$34,523.50
Category Number: 0060 BRIDGE 1 LT							
9130	441-0006	CONC SLOPE PAV, 6 IN	SY	.000 46.820	811.550 .000 811.550	\$0.00	\$37,996.77
Category Amount:						\$0.00	\$37,996.77
Category Number: 0120 BRIDGE 4 LT							
9155	004-0022	EXTRA WORK -	LS	.000 9805545.000	.953 .002 .955	\$19,611.09	\$9,364,295.48
		MASS CONCRETE SUBSTRUCTURE BRIDGE 4LT/RT					
Category Amount:						\$19,611.09	\$9,364,295.48
Project Total Amount:						\$581,975.69	\$62,789,560.26