

Estimate Summary By Project

Contract ID: B14470-13-000-0

Estimate Number: 0014

Pay Period: 12/03/2014

to 12/23/2014

Contract Location: 0.681 MILE OF CONSTRUCTION OF A BRIDGE AND APPROA

Time Allowed: 413 Days
Elapsed Calender Days: 415 Days
Percent Time: 100.48

District: 2 Area: 05

Contractor: GREGORY BRIDGE COMPANY
P. O. BOX 3355
EATONTON GA 31024-3355
Phone: (706)485-7283

Date Let: 01/18/2013
Date Awarded: 02/01/2013
Date Contract Executed: 02/26/2013
Date Notice to Proceed: 03/14/2013
Date Work Began: 07/29/2013
Date Time Stopped: 05/02/2014
Date Accepted: 00/00/0000
Adjusted Completion Date: 04/30/2014

Escrow Agent:
Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,648,169.05
Original Contract Amount \$1,596,197.95
Funds Available \$161,085.88
Percent Complete 90.26%

Counties: Morgan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006432	\$1,648,169.05	\$1,596,197.95	\$161,085.88	90.23%	\$4,019.28

Chief Engineer

Estimate Summary By Project

Contract ID: B14470-13-000-0

Estimate Number: 0014

Pay Period: 12/03/2014

to 12/23/2014

Project Number: 0006432 SEVEN ISLAND RD (CR 251) - BRIDGE REPLACEM

Federal State Project Number: CSBRG-0006-00(432)

	Total to Date	Prev to Date	This Estimate
Participating	\$1,190,061.70	\$1,186,846.28	\$3,215.42
Non-Participating	\$297,515.47	\$296,711.61	\$803.86
Total Earnings	\$1,487,577.17	\$1,483,557.89	\$4,019.28
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,487,577.17	\$1,483,557.89	\$4,019.28
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$494.00)	(\$494.00)	\$0.00
Total:	\$1,487,083.17	\$1,483,063.89	

Total Payable: \$4,019.28

Estimate Summary By Project

Contract ID: B14470-13-000-0

Estimate Number: 0014

Pay Period: 12/03/2014
to 12/23/2014

Project Number 0006432

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	3,400.000 19.470	3,767.130 .000 3,767.130	\$0.00	\$73,346.02
0035	318-3000	AGGR SURF CRS	TN	100.000 17.400	130.380 .000 130.380	\$0.00	\$2,268.61
0055	413-1000	BITUM TACK COAT	GL	655.000 3.250	810.000 .000 810.000	\$0.00	\$2,632.50
0060	433-1000	REINF CONC APPROACH SLAB	SY	174.000 145.000	191.914 .000 191.914	\$0.00	\$27,827.53
0085	576-1015	SLOPE DRAIN PIPE, 15 IN	LF	40.000 33.000	72.083 .000 72.083	\$0.00	\$2,378.74
0095	634-1200	RIGHT OF WAY MARKERS	EA	19.000 95.000	20.000 .000 20.000	\$0.00	\$1,900.00
Category Amount:						\$0.00	\$110,353.40

Category Number: 0020 EROSION CONTROL							
0125	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	43.000 43.180	131.851 .000 131.851	\$0.00	\$5,693.33
0130	603-7000	PLASTIC FILTER FABRIC	SY	43.000 2.820	131.851 .000 131.851	\$0.00	\$371.82

Estimate Summary By Project

Contract ID: B14470-13-000-0

Estimate Number: 0014

Pay Period: 12/03/2014
to 12/23/2014

Project Number 0006432

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0165	716-2000	EROSION CONTROL MATS, SLOPES	SY	18,850.000	5,436.430		
				0.800	.000		
					5,436.430	\$0.00	\$4,349.14
Category Amount:						\$0.00	\$10,414.29
Category Number: 0030 TEMPORARY EROSION CONTROL							
0170	163-0232	TEMPORARY GRASSING	AC	4.000	4.523		
				204.350	.000		
					4.523	\$0.00	\$924.28
0190	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		500.000	340.105		
				13.710	113.368		
					453.473	\$1,554.28	\$6,217.11
0195	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM /SAND BAGS		34.000	36.563		
				148.630	.000		
					36.563	\$0.00	\$5,434.36
0200	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT CHECK DAM		600.000	1,175.625		
				5.070	.000		
					1,175.625	\$0.00	\$5,960.42
0235	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	4.000	2.000		
				500.000	.000		
					2.000	\$0.00	\$1,000.00
Category Amount:						\$1,554.28	\$19,536.17
Category Number: 0040 SIGNING AND MARKING							
0270	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	3,980.000	4,206.000		
				0.300	.000		
					4,206.000	\$0.00	\$1,261.80

Estimate Summary By Project

Contract ID: B14470-13-000-0

Estimate Number: 0014

Pay Period: 12/03/2014
to 12/23/2014

Project Number 0006432

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0275	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	3,980.000 0.300	4,212.000 .000 4,212.000	\$0.00	\$1,263.60
Category Amount:						\$0.00	\$2,525.40
Category Number: 0050 BRIDGE NO 1 - OVER BIG INDIAN CREEK							
0290	500-0100	GROOVED CONCRETE	SY	933.000 7.910	933.333 .000 933.333	\$0.00	\$7,382.66
0295	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 246500.000	.990 .010 1.000	\$2,465.00	\$246,500.00
0310	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	1,378.000 85.020	1,378.324 .000 1,378.324	\$0.00	\$117,185.11
Category Amount:						\$2,465.00	\$371,067.77
Category Number: 0010 ROADWAY							
0375	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	151.000 42.000	152.778 .000 152.778	\$0.00	\$6,416.68
Category Amount:						\$0.00	\$6,416.68
Category Number: 0050 BRIDGE NO 1 - OVER BIG INDIAN CREEK							
0380	500-3101	CLASS A CONCRETE	CY	70.000 895.000	70.320 .000 70.320	\$0.00	\$62,936.40
Category Amount:						\$0.00	\$62,936.40
Project Total Amount:						\$4,019.28	\$1,487,577.17