

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015

to 02/03/2015

Contract Location:

1.620 MILES OF WIDENING AND RECONSTRUCTION ON SR

Time Allowed: 818 **Days**
Elapsed Calender Days: 570 **Days**
Percent Time: 69.68

District: 3

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 01/18/2013
Date Awarded: 02/01/2013
Date Contract Executed: 02/28/2013
Date Notice to Proceed: 03/05/2013
Date Work Began: 04/04/2013
Date Time Stopped: 09/25/2014
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2015

MARIETTA GA 30061-0970
Phone:

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$5,139,504.44
Original Contract Amount \$4,644,133.73
Funds Available \$481,267.25
Percent Complete 90.64%

Counties:

Henry

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000298	\$5,139,504.44	\$4,644,133.73	\$481,267.25	90.64%	\$42,253.31

Chief Engineer

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015

to 02/03/2015

Project Number: 0000298 SR 155 - INTERSECTION IMPROVEMENTS

Federal State Project Number: STP00-0000-00(298)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,726,589.77	\$3,692,787.12	\$33,802.65
Non-Participating	\$931,647.42	\$923,196.76	\$8,450.66
Total Earnings	\$4,658,237.19	\$4,615,983.88	\$42,253.31
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,658,237.19	\$4,615,983.88	\$42,253.31
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,658,237.19	\$4,615,983.88	

Total Payable:	\$42,253.31
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015
to 02/03/2015

Project Number 0000298

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	35,900.000 14.530	36,321.370 .000 36,321.370	\$0.00	\$527,749.51
0034	318-3000	AGGR SURF CRS	TN	1,000.000 16.050	1,949.390 .000 1,949.390	\$0.00	\$31,287.71
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		790.000 71.840	1,624.280 .000 1,624.280	\$0.00	\$116,688.28
0039	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		5,000.000 63.280	5,812.630 .000 5,812.630	\$0.00	\$367,823.23
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		5,700.000 58.200	5,755.270 .000 5,755.270	\$0.00	\$334,956.71
0055	413-1000	BITUM TACK COAT	GL	5,600.000 2.510	8,589.000 .000 8,589.000	\$0.00	\$21,558.39
0060	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	4,200.000 3.260	15,600.346 .000 15,600.346	\$0.00	\$50,857.13
0070	441-0104	CONC SIDEWALK, 4 IN	SY	4,900.000 20.940	6,211.398 .000 6,211.398	\$0.00	\$130,066.67

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015
to 02/03/2015

Project Number 0000298

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0079	643-0010	FIELD FENCE WOVEN WIRE	LF	2,214.000 4.600	2,249.000 .000 2,249.000	\$0.00	\$10,345.40
Category Amount:						\$0.00	\$1,591,333.03
Category Number: 0020 DRAINAGE							
0100	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	3,900.000 32.220	4,364.000 .000 4,364.000	\$0.00	\$140,608.08
0109	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,300.000 37.020	1,946.000 8.000 1,954.000	\$296.16	\$72,337.08
0124	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	430.000 33.120	390.000 85.000 475.000	\$2,815.20	\$15,732.00
0149	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1EA		1.000 719.730	3.000 .000 3.000	\$0.00	\$2,159.19
0165	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 401.330	9.000 .000 9.000	\$0.00	\$3,611.97
0174	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	10.000 535.380	11.000 .000 11.000	\$0.00	\$5,889.18
0185	668-1100	CATCH BASIN, GP 1	EA	40.000 1984.000	41.000 .000 41.000	\$0.00	\$81,344.00

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015
to 02/03/2015

Project Number 0000298

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0190	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	51.000 175.000	4.000 35.870 39.870	\$6,277.25	\$6,977.25
0195	668-1200	CATCH BASIN, GP 2	EA	1.000 2174.000	3.000 .000 3.000	\$0.00	\$6,522.00
0200	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	3.000 198.000	.000 2.330 2.330	\$461.34	\$461.34
0210	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	12.000 142.000	.000 7.240 7.240	\$1,028.08	\$1,028.08
0220	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		3.000 164.000	2.000 4.340 6.340	\$711.76	\$1,039.76
Category Amount:						\$11,589.79	\$337,709.93

Category Number: 0030 TEMPORARY EROSION CONTROL							
0245	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		190.000 16.000	370.248 .000 370.248	\$0.00	\$5,923.97
0255	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,800.000 2.750	2,969.331 .000 2,969.331	\$0.00	\$8,165.66
0275	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		62.000 25.000	108.000 .000 108.000	\$0.00	\$2,700.00

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015
to 02/03/2015

Project Number 0000298

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0295	167-1500	WATER QUALITY INSPECTIONS	MO	21.000 300.000	22.000 .000 22.000	\$0.00	\$6,600.00
Category Amount:						\$0.00	\$23,389.63
Category Number: 0040 PERMANENT EROSION CONTROL							
0310	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	690.000 39.280	2,284.710 .000 2,284.710	\$0.00	\$89,743.41
0315	603-7000	PLASTIC FILTER FABRIC	SY	1,100.000 3.710	2,502.042 .000 2,502.042	\$0.00	\$9,282.58
0355	716-2000	EROSION CONTROL MATS, SLOPES	SY	14,700.000 0.780	24,444.985 .000 24,444.985	\$0.00	\$19,067.09
Category Amount:						\$0.00	\$118,093.08
Category Number: 0050 SIGNING AND MARKING							
0365	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		59.000 11.550	158.000 .000 158.000	\$0.00	\$1,824.90
0370	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		271.000 16.700	360.225 .000 360.225	\$0.00	\$6,015.76
0375	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1SF		96.000 40.220	203.500 .000 203.500	\$0.00	\$8,184.77
0380	636-2070	GALV STEEL POSTS, TP 7	LF	894.000 5.700	1,051.000 .000 1,051.000	\$0.00	\$5,990.70

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015
to 02/03/2015

Project Number 0000298

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNING AND MARKING							
0385	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	210.000 3.000	224.000 .000 224.000	\$0.00	\$672.00
0425	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		300.000 5.000	650.000 .000 650.000	\$0.00	\$3,250.00
0455	654-1001	RAISED PVMT MARKERS TP 1	EA	345.000 4.000	560.000 .000 560.000	\$0.00	\$2,240.00
0460	654-1003	RAISED PVMT MARKERS TP 3	EA	187.000 4.000	270.000 .000 270.000	\$0.00	\$1,080.00
Category Amount:						\$0.00	\$29,258.13
Category Number: 0020 DRAINAGE							
0515	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,200.000 11.360	9,287.000 .000 9,287.000	\$0.00	\$105,500.32
Category Amount:						\$0.00	\$105,500.32
Category Number: 0030 TEMPORARY EROSION CONTROL							
0520	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	5.000 164.850	.000 13.000 13.000	\$2,143.05	\$2,143.05
Category Amount:						\$2,143.05	\$2,143.05
Category Number: 0010 ROADWAY							
0530	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 81487.060	.650 .350 1.000	\$28,520.47	\$81,487.06
Category Amount:						\$28,520.47	\$81,487.06

Rpt-ID: RCPEsprj

Georgia

Date: 02/06/2015

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14478-13-000-0

Estimate Number: 0019

Pay Period: 01/06/2015

to 02/03/2015

Project Number 0000298

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0625	716-1000	EROSION CONTROL MATS, WATERWAYS	SY	3,500.000	7,787.955		
				1.050	.000		
					7,787.955	\$0.00	\$8,177.35
Category Amount:						\$0.00	\$8,177.35
Project Total Amount:						\$42,253.31	\$4,658,237.19