

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0029

Pay Period: 08/01/2015

to 08/31/2015

Contract Location:

SR 31 OVER THE WITHLACOOCHEE RIVER.

Time Allowed: 694 **Days**

Elapsed Calender Days: 867 **Days**

Percent Time: 124.93

District: 4

Area: 01

Contractor:

ROGERS BRIDGE COMPANY, INC.
P. O. BOX 15517

Date Let: 02/22/2013

Date Awarded: 03/08/2013

Date Contract Executed: 03/19/2013

Date Notice to Proceed: 04/17/2013

ATLANTA GA 30333-0517

Date Work Began: 05/23/2013

Phone: (404)633-5522

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/11/2015

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,540,497.33

Original Contract Amount \$5,315,218.37

Funds Available \$1,108,512.39

Percent Complete 82.22%

Counties:

Brooks Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
432100-	\$5,540,497.33	\$5,315,218.37	\$1,108,512.39	79.99%	\$34,238.30

Chief Engineer

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0029

Pay Period: 08/01/2015

to 08/31/2015

Project Number: 432100- SR 31 - BRIDGE REHABILITATION

Federal State Project Number: BRST0-0034-01(027)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,644,267.05	\$3,599,194.01	\$45,073.04
Non-Participating	\$911,066.88	\$899,798.62	\$11,268.26
Total Earnings	\$4,555,333.93	\$4,498,992.63	\$56,341.30
Stockpiled Materials	\$0.01	\$0.01	\$0.00
Gross Earnings	\$4,555,333.94	\$4,498,992.64	\$56,341.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$123,349.00)	(\$101,246.00)	(\$22,103.00)
Total:	\$4,431,984.94	\$4,397,746.64	

Total Payable: \$34,238.30

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0029

Pay Period: 08/01/2015
to 08/31/2015

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	7,900.000 12.750	8,579.945 .000 8,579.945	\$0.00	\$109,394.30
0090	210-0100	GRADING COMPLETE - BRST0-0034-01(027)	LS	1.000 659115.950	.800 .050 .850	\$32,955.80	\$560,248.56
0130	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		3.000 3807.130	4.000 .000 4.000	\$0.00	\$15,228.52
Category Amount:						\$32,955.80	\$684,871.38
Category Number: 0040 EROSION							
0235	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,000.000 0.050	9,097.000 .000 9,097.000	\$0.00	\$454.85
0265	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 928.440	26.000 1.000 27.000	\$928.44	\$25,067.88
0280	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	18,000.000 3.250	10,379.875 131.250 10,511.125	\$426.56	\$34,161.16
Category Amount:						\$1,355.00	\$59,683.89
Category Number: 0020 BRIDGE							
0450	500-2100	CONCRETE BARRIER	LF	1,548.000 27.750	1,558.500 .000 1,558.500	\$0.00	\$43,248.38
0481	520-2214	PILING, PSC, 14 IN SQ	LF	.000 70.935	19.620 .000 19.620	\$0.00	\$1,391.74

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0029

Pay Period: 08/01/2015
to 08/31/2015

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE							
0486	520-2220	PILING, PSC, 20 IN SQ	LF	.000 56.320	34.760 .000 34.760	\$0.00	\$1,957.68
0510	540-1101	REMOVAL OF EXISTING BR, STA NO - 24+60	LS	1.000 220304.960	.900 .100 1.000	\$22,030.50	\$220,304.96
Category Amount:						\$22,030.50	\$266,902.76
Category Number: 0030 DRAINAGE							
0545	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	168.000 40.000	168.900 .000 168.900	\$0.00	\$6,756.00
0600	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	48.000 36.000	48.200 .000 48.200	\$0.00	\$1,735.20
Category Amount:						\$0.00	\$8,491.20
Category Number: 0040 EROSION							
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		2.000 175.000	3.000 .000 3.000	\$0.00	\$525.00
Category Amount:						\$0.00	\$525.00
Category Number: 0020 BRIDGE							
0690	524-0350	TEST CORING	LF	186.000 80.650	261.000 .000 261.000	\$0.00	\$21,049.65
Category Amount:						\$0.00	\$21,049.65

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0029

Pay Period: 08/01/2015
to 08/31/2015

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0720	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		540.000	577.510		
				80.250	.000		
					577.510	\$0.00	\$46,345.18
Category Amount:						\$0.00	\$46,345.18
Category Number: 0030 DRAINAGE							
0730	550-2120	SIDE DRAIN PIPE, 12 IN, H 1-10	LF	250.000	259.000		
				0.010	.000		
					259.000	\$0.00	\$2.59
Category Amount:						\$0.00	\$2.59
Project Total Amount:						\$56,341.30	\$4,555,333.93