

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0034

Pay Period: 12/31/2015

to 02/04/2016

Contract Location:

SR 31 OVER THE WITHLACOOCHEE RIVER.

Time Allowed: 694 **Days**
Elapsed Calender Days: 973 **Days**
Percent Time: 140.20

District: 4

Area: 01

Contractor:

ROGERS BRIDGE COMPANY, INC.
P. O. BOX 15517

Date Let: 02/22/2013
Date Awarded: 03/08/2013
Date Contract Executed: 03/19/2013
Date Notice to Proceed: 04/17/2013
Date Work Began: 05/23/2013
Date Time Stopped: 12/15/2015
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/11/2015

ATLANTA GA 30333-0517
Phone: (404)633-5522

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$5,540,497.33
Original Contract Amount \$5,315,218.37
Funds Available \$629,792.52
Percent Complete 92.22%

Counties:

Brooks Lowndes

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
432100-	\$5,540,497.33	\$5,315,218.37	\$629,792.52	88.63%	\$43,207.12

Chief Engineer

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0034

Pay Period: 12/31/2015

to 02/04/2016

Project Number: 432100- SR 31 - BRIDGE REHABILITATION

Federal State Project Number: BRST0-0034-01(027)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,087,705.36	\$4,053,139.66	\$34,565.70
Non-Participating	\$1,021,926.44	\$1,013,285.02	\$8,641.42
Total Earnings	\$5,109,631.80	\$5,066,424.68	\$43,207.12
Stockpiled Materials	\$0.01	\$0.01	\$0.00
Gross Earnings	\$5,109,631.81	\$5,066,424.69	\$43,207.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$198,927.00)	(\$198,927.00)	\$0.00
Total:	\$4,910,704.81	\$4,867,497.69	

Total Payable: \$43,207.12

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0034

Pay Period: 12/31/2015

to 02/04/2016

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	413-1000	BITUM TACK COAT	GL	1,510.000 3.000	2,211.000 .000 2,211.000	\$0.00	\$6,633.00
0040	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	7,900.000 12.750	10,491.192 .000 10,491.192	\$0.00	\$133,762.70
0050	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	3,000.000 1.500	3,258.334 .000 3,258.334	\$0.00	\$4,887.50
0130	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		3.000 3807.130	4.000 .000 4.000	\$0.00	\$15,228.52
0150	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	700.000 0.010	.000 700.000 700.000	\$7.00	\$7.00
Category Amount:						\$7.00	\$160,518.72
Category Number: 0030 DRAINAGE							
0165	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	405.000 62.540	204.723 200.000 404.723	\$12,508.00	\$25,311.38
Category Amount:						\$12,508.00	\$25,311.38
Category Number: 0040 EROSION							
0180	163-0232	TEMPORARY GRASSING	AC	6.000 5.000	6.003 .000 6.003	\$0.00	\$30.02
0235	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,000.000 0.050	9,247.000 .000 9,247.000	\$0.00	\$462.35

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0034

Pay Period: 12/31/2015
to 02/04/2016

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION							
0265	167-1500	WATER QUALITY INSPECTIONS	MO	18.000 928.440	31.000 .000 31.000	\$0.00	\$28,781.64
0270	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	2.000 371.390	3.000 .000 3.000	\$0.00	\$1,114.17
0315	716-2000	EROSION CONTROL MATS, SLOPES	SY	13,000.000 1.150	16,326.611 .000 16,326.611	\$0.00	\$18,775.60
Category Amount:						\$0.00	\$49,163.78
Category Number: 0050 SIGNING AND MARK							
0340	636-2070	GALV STEEL POSTS, TP 7	LF	261.000 5.000	559.000 -252.000 307.000	\$-1,260.00	\$1,535.00
0390	654-1001	RAISED PVMT MARKERS TP 1	EA	86.000 5.000	88.000 .000 88.000	\$0.00	\$440.00
Category Amount:						\$-1,260.00	\$1,975.00
Category Number: 0020 BRIDGE							
0450	500-2100	CONCRETE BARRIER	LF	1,548.000 27.750	1,558.500 .000 1,558.500	\$0.00	\$43,248.38
0481	520-2214	PILING, PSC, 14 IN SQ	LF	.000 70.935	19.620 .000 19.620	\$0.00	\$1,391.74
0486	520-2220	PILING, PSC, 20 IN SQ	LF	.000 56.320	34.760 .000 34.760	\$0.00	\$1,957.68

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0034

Pay Period: 12/31/2015

to 02/04/2016

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE							
0515	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	3,600.000 63.850	3,600.111 .000 3,600.111	\$0.00	\$229,867.09
0520	603-7000	PLASTIC FILTER FABRIC	SY	3,600.000 2.640	3,606.554 .000 3,606.554	\$0.00	\$9,521.30
Category Amount:						\$0.00	\$285,986.19
Category Number: 0030 DRAINAGE							
0525	207-0203	FOUND BKFILL MATL, TP II	CY	40.000 54.640	.000 39.185 39.185	\$2,141.07	\$2,141.07
0545	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	168.000 40.000	176.900 .000 176.900	\$0.00	\$7,076.00
0600	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	48.000 36.000	48.200 .000 48.200	\$0.00	\$1,735.20
Category Amount:						\$2,141.07	\$10,952.27
Category Number: 0010 ROADWAY							
0610	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 70580.130	.650 .350 1.000	\$24,703.05	\$70,580.13
0615	500-3200	CLASS B CONCRETE	CY	2.210 650.000	.000 .000 .000	\$0.00	\$0.00
Category Amount:						\$24,703.05	\$70,580.13

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0034

Pay Period: 12/31/2015
to 02/04/2016

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION							
0635	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		2.000 175.000	3.000 .000 3.000	\$0.00	\$525.00
Category Amount:						\$0.00	\$525.00
Category Number: 0050 SIGNING AND MARK							
0650	636-2080	GALV STEEL POSTS, TP 8	LF	234.000 9.000	.000 170.000 170.000	\$1,530.00	\$1,530.00
0655	636-2090	GALV STEEL POSTS, TP 9	LF	120.000 6.000	.000 63.000 63.000	\$378.00	\$378.00
0660	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		8.000 400.000	.000 8.000 8.000	\$3,200.00	\$3,200.00
Category Amount:						\$5,108.00	\$5,108.00
Category Number: 0020 BRIDGE							
0690	524-0350	TEST CORING	LF	186.000 80.650	261.000 .000 261.000	\$0.00	\$21,049.65
Category Amount:						\$0.00	\$21,049.65
Category Number: 0010 ROADWAY							
0700	318-3000	AGGR SURF CRS	TN	60.000 27.500	63.560 .000 63.560	\$0.00	\$1,747.90
0720	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		540.000 80.250	577.510 .000 577.510	\$0.00	\$46,345.18
Category Amount:						\$0.00	\$48,093.08

Rpt-ID: RCPEsprj

Georgia

Date: 03/04/2016

User: vepps

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14484-13-000-0

Estimate Number: 0034

Pay Period: 12/31/2015

to 02/04/2016

Project Number 432100-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0730	550-2120	SIDE DRAIN PIPE, 12 IN, H 1-10	LF	250.000	259.000		
				0.010	.000		
					259.000	\$0.00	\$2.59
Category Amount:						\$0.00	\$2.59
Project Total Amount:						\$43,207.12	\$5,109,631.80