

Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018

to 11/06/2018

Contract Location:

4.264 MILES OF WIDENING AND RECONSTRUCTION OF THE

Time Allowed: 1247 Days  
Elapsed Calender Days: 1247 Days  
Percent Time: 100.00

District: 3

Area: 02

Contractor:

ROBINSON PAVING & ALEXANDER CONTRACTING  
P. O. BOX 12266

Date Let: 04/19/2013  
Date Awarded: 05/03/2013  
Date Contract Executed: 06/07/2013  
Date Notice to Proceed: 06/13/2013  
Date Work Began: 07/08/2013  
Date Time Stopped: 11/10/2016  
Date Accepted: 00/00/0000  
Adjusted Completion Date: 11/10/2016

COLUMBUS GA 31907

Phone: (706)563-7959

Escrow Agent:

Surety Co: WESTFIELD INSURANCE COMPANY OF OHIO

Current Contract Amount \$15,284,056.31  
Original Contract Amount \$11,855,991.38  
Funds Available \$1,919,519.89  
Percent Complete 87.44%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
350850-	\$15,284,056.31	\$11,855,991.38	\$1,919,519.89	87.44%	\$1,096.13

Chief Engineer

## Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018  
to 11/06/2018

Project Number: 350850- EASTERN CONNECTOR - CNST &amp; WIDENING

Federal State Project Number: STP00-8042-00(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,691,629.06	\$10,690,752.16	\$876.90
Non-Participating	\$2,672,907.36	\$2,672,688.13	\$219.23
<b>Total Earnings</b>	<b>\$13,364,536.42</b>	<b>\$13,363,440.29</b>	<b>\$1,096.13</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$13,364,536.42</b>	<b>\$13,363,440.29</b>	<b>\$1,096.13</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$13,364,536.42</b>	<b>\$13,363,440.29</b>	

<b>Total Payable:</b>	<b>\$1,096.13</b>
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018  
to 11/06/2018

Project Number 350850-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0025	212-1000	GRANULAR EMBANKMENT, INCL MATL & HAUL	CY	2,200.000 4.050	17,294.463 .000 17,294.463	\$0.00	\$70,042.58
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		800.000 66.750	999.520 .000 999.520	\$0.00	\$66,717.96
0052	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME  temp asph base 25mm		.000 49.300	137.110 .000 137.110	\$0.00	\$6,759.52
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		11,600.000 58.600	12,966.820 .000 12,966.820	\$0.00	\$759,855.65
0065	413-1000	BITUM TACK COAT	GL	14,000.000 4.000	18,208.000 .000 18,208.000	\$0.00	\$72,832.00
0070	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	8,000.000 2.510	8,184.889 .000 8,184.889	\$0.00	\$20,544.07
0075	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	667.000 135.000	670.740 .000 670.740	\$0.00	\$90,549.90
0085	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	240.000 46.500	353.959 .000 353.959	\$0.00	\$16,459.09
0090	441-0104	CONC SIDEWALK, 4 IN	SY	24,500.000 19.500	28,854.542 .000 28,854.542	\$0.00	\$562,663.57

Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018  
to 11/06/2018

Project Number 350850-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0120	500-0100	GROOVED CONCRETE	SY	667.000 5.000	706.667 .000 706.667	\$0.00	\$3,533.34
0130	500-3200	CLASS B CONCRETE	CY	24.000 400.000	27.460 .000 27.460	\$0.00	\$10,984.00
0150	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	120.000 21.650	188.000 .000 188.000	\$0.00	\$4,070.20
0155	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	5,670.000 27.750	5,829.500 .000 5,829.500	\$0.00	\$161,768.63
0170	550-1361	STORM DRAIN PIPE, 36 IN, H 10-15	LF	90.000 49.350	99.000 .000 99.000	\$0.00	\$4,885.65
0185	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	5.000 507.250	7.000 .000 7.000	\$0.00	\$3,550.75
0195	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	4.000 730.000	5.000 .000 5.000	\$0.00	\$3,650.00
0220	615-1200	DIRECTIONAL BORE -  6 IN	LF	235.000 14.000	304.000 .000 304.000	\$0.00	\$4,256.00
0230	635-1000	BARRICADES	LF	54.000 74.000	56.800 .000 56.800	\$0.00	\$4,203.20

Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018

to 11/06/2018

Project Number 350850-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0250	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	19.000 750.000	21.000 .000 21.000	\$0.00	\$15,750.00
0260	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	5,800.000 1.000	5,837.000 .000 5,837.000	\$0.00	\$5,837.00
0290	668-2100	DROP INLET, GP 1	EA	8.000 1765.000	11.750 .000 11.750	\$0.00	\$20,738.75
0305	668-4311	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		40.000 110.000	42.330 .000 42.330	\$0.00	\$4,656.30
0330	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	725.000 1.750	864.000 .000 864.000	\$0.00	\$1,512.00

**Category Amount:** \$0.00 \$1,915,820.16

<b>Category Number: 0020 PERMANENT EROSION CONTROL</b>							
0350	700-6910	PERMANENT GRASSING	AC	64.000 500.000	63.974 1.002 64.976	\$501.00	\$32,488.00
0355	700-7000	AGRICULTURAL LIME	TN	300.000 40.000	27.296 1.002 28.298	\$40.08	\$1,131.92
0365	700-8000	FERTILIZER MIXED GRADE	TN	43.000 550.000	43.000 .251 43.251	\$138.05	\$23,788.05

**Category Amount:** \$679.13 \$57,407.97

Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018

to 11/06/2018

Project Number 350850-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 TEMPORARY EROSION CONTROL</b>							
0385	163-0232	TEMPORARY GRASSING	AC	43.000 250.000	43.440 .000 43.440	\$0.00	\$10,860.00
0390	163-0240	MULCH	TN	1,070.000 200.000	1,571.386 2.085 1,573.471	\$417.00	\$314,694.20
0395	163-0300	CONSTRUCTION EXIT	EA	2.000 2100.000	6.750 .000 6.750	\$0.00	\$14,175.00
0460	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	3,625.000 0.800	6,195.000 .000 6,195.000	\$0.00	\$4,956.00
0466	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS 250+50	EA	1.000 1200.000	2.000 .000 2.000	\$0.00	\$2,400.00
0496	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000 400.000	16.000 .000 16.000	\$0.00	\$6,400.00

**Category Amount:** \$417.00 \$353,485.20

**Category Number: 0040 SIGNING AND MARKING**

0541	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		93.750 12.550	113.750 .000 113.750	\$0.00	\$1,427.56
------	----------	--	--	------------------	----------------------------	--------	------------

**Category Amount:** \$0.00 \$1,427.56

Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018  
to 11/06/2018

Project Number 350850-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
057	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME  temp asph topping		.000 57.850	138.960 .000 138.960	\$0.00	\$8,038.84
<b>Category Amount:</b>						\$0.00	\$8,038.84
<b>Category Number: 0040 SIGNING AND MARKING</b>							
0581	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		50,470.000 0.300	54,215.000 .000 54,215.000	\$0.00	\$16,264.50
0586	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		210.000 7.500	217.000 .000 217.000	\$0.00	\$1,627.50
0591	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		1,740.000 2.500	4,511.000 .000 4,511.000	\$0.00	\$11,277.50
0601	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		9,520.000 0.220	22,432.000 .000 22,432.000	\$0.00	\$4,935.04
0616	654-1001	RAISED PVMT MARKERS TP 1	EA	150.000 4.000	390.000 .000 390.000	\$0.00	\$1,560.00
0621	654-1003	RAISED PVMT MARKERS TP 3	EA	590.000 4.000	796.000 .000 796.000	\$0.00	\$3,184.00
<b>Category Amount:</b>						\$0.00	\$38,848.54

Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018  
to 11/06/2018

Project Number 350850-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0626	641-1100	GUARDRAIL, TP T	LF	84.000 64.000	284.000 .000 284.000	\$0.00	\$18,176.00
<b>Category Amount:</b>						\$0.00	\$18,176.00
<b>Category Number: 0080 LANDSCAPING</b>							
0685	702-9025	LANDSCAPE MULCH	SY	3,000.000 2.730	7,531.360 .000 7,531.360	\$0.00	\$20,560.61
<b>Category Amount:</b>						\$0.00	\$20,560.61
<b>Category Number: 0070 BRIDGE NO 1 - OVER BULL CREEK TRIBUTARY</b>							
0711	511-1000	BAR REINF STEEL	LB	9,481.000 0.800	10,435.000 .000 10,435.000	\$0.00	\$8,348.00
0746	603-7000	PLASTIC FILTER FABRIC	SY	2,560.000 4.000	2,692.293 .000 2,692.293	\$0.00	\$10,769.17
<b>Category Amount:</b>						\$0.00	\$19,117.17
<b>Category Number: 0050 SIGNALIZATION</b>							
0751	682-6224	CONDUIT, NONMETL, TP 2, 4 IN	LF	420.000 12.000	422.000 .000 422.000	\$0.00	\$5,064.00
<b>Category Amount:</b>						\$0.00	\$5,064.00
<b>Category Number: 0010 ROADWAY</b>							
9050	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN  Between stations 142+00 and 144+00 CL	LF	.000 16.500	4,974.000 .000 4,974.000	\$0.00	\$82,071.00
<b>Category Amount:</b>						\$0.00	\$82,071.00



Estimate Summary By Project

Contract ID: B14533-13-000-0

Estimate Number: 0046

Pay Period: 10/01/2018  
to 11/06/2018

Project Number 350850-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0070 BRIDGE NO 1 - OVER BULL CREEK TRIBUTARY							
9061	520-2216	PILING, PSC, 16 IN SQ	LF	.000 35.438	85.000 .000 85.000	\$0.00	\$3,012.23
		piling cut off @ 75% of contract price					
<b>Category Amount:</b>						\$0.00	\$3,012.23
<b>Category Number:</b> 0010 ROADWAY							
9090	572-1000	SLOPE UNDERDRAINS	LF	.000 136.610	5,218.000 .000 5,218.000	\$0.00	\$712,830.98
9100	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	.000 68.950	167.556 .000 167.556	\$0.00	\$11,552.99
		TO ADD PAY ITEM FOR 7 1/2 IN CONCRETE MEDIAN					
<b>Category Amount:</b>						\$0.00	\$724,383.97
<b>Project Total Amount:</b>						\$1,096.13	\$13,364,536.42