

Estimate Summary By Project

Contract ID: B14537-13-000-0

Estimate Number: 0001

Pay Period: 07/08/2013

to 12/31/2013

Contract Location:

SR 155 (CLAIREMONT RD) @ I-85/SR 403 to SR 13;

Time Allowed: 481 **Days**

Elapsed Calender Days: 177 **Days**

Percent Time: 36.80

District: 7

Area: 01

Contractor:

JHC CORPORATION, INC.
1029 PEACHTREE PKWY. NORTH, #359

Date Let: 04/19/2013

Date Awarded: 05/03/2013

Date Contract Executed: 07/02/2013

Date Notice to Proceed: 07/08/2013

PEACHTREE CITY GA 30269-4210

Date Work Began: 11/13/2013

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2014

Surety Co: THE GUARANTEE COMPANY OF NORTH AMERICA, U.S.A. - MICHIGAN

Current Contract Amount \$1,400,165.00

Original Contract Amount \$1,400,165.00

Funds Available \$1,348,677.00

Percent Complete 3.68%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002903	\$1,400,165.00	\$1,400,165.00	\$1,348,677.00	3.68%	\$51,488.00

Chief Engineer

Estimate Summary By Project

Contract ID: B14537-13-000-0

Estimate Number: 0001

Pay Period: 07/08/2013
to 12/31/2013

Project Number: 0002903 SR 155 - CONSTRUCTION OF SIDEWALKS

Federal State Project Number: STP00-0002-00(903)

	Total to Date	Prev to Date	This Estimate
Participating	\$41,190.40	\$0.00	\$41,190.40
Non-Participating	\$10,297.60	\$0.00	\$10,297.60
Total Earnings	\$51,488.00	\$0.00	\$51,488.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$51,488.00	\$0.00	\$51,488.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$51,488.00	\$0.00	

Total Payable:	\$51,488.00
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14537-13-000-0

Estimate Number: 0001

Pay Period: 07/08/2013

to 12/31/2013

Project Number 0002903

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 15000.000	.000 .250 .250	\$3,750.00	\$3,750.00
		STP00-0002-00(903)					
0010	210-0100	GRADING COMPLETE -	LS	1.000 378200.000	.000 .070 .070	\$26,474.00	\$26,474.00
		STP00-0002-00(903)					
Category Amount:						\$30,224.00	\$30,224.00
Category Number: 0020 EROSION							
0375	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	8,500.000 3.000	.000 7,088.000 7,088.000	\$21,264.00	\$21,264.00
Category Amount:						\$21,264.00	\$21,264.00
Project Total Amount:						\$51,488.00	\$51,488.00