

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015

to 07/31/2015

Contract Location: WILLIAM FEW PKWY BEGINNING AT SR 104 AND EXTENDIN

Time Allowed: 540 Days

Elapsed Calender Days: 540 Days

Percent Time: 100.00

District: 2 Area: 04

Contractor: REEVES CONSTRUCTION COMPANY
101 SHERATON CT.

Date Let: 05/17/2013

Date Awarded: 05/31/2013

Date Contract Executed: 07/02/2013

Date Notice to Proceed: 07/08/2013

MACON GA 31210-1155 **Date Work Began:** 09/16/2013

Phone: (478)474-9092 **Date Time Stopped:** 12/29/2014

Date Accepted: 00/00/0000

Escrow Agent: **Adjusted Completion Date:** 12/29/2014

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$6,914,868.35 **Counties:**

Original Contract Amount \$6,389,777.13 Columbia

Funds Available \$519,898.51

Percent Complete 92.48%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250620-	\$6,914,868.35	\$6,389,777.13	\$519,898.51	92.48%	\$6,672.97

Chief Engineer

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015

to 07/31/2015

Project Number: 250620- WILLIAM FEW PARKWAY - EXTENSION

Federal State Project Number: STP00-7073-00(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,115,975.97	\$5,110,637.60	\$5,338.37
Non-Participating	\$1,278,993.87	\$1,277,659.27	\$1,334.60
Total Earnings	\$6,394,969.84	\$6,388,296.87	\$6,672.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,394,969.84	\$6,388,296.87	\$6,672.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,394,969.84	\$6,388,296.87	

Total Payable:	\$6,672.97
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015

to 07/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T1 TN L BITUM MATL & H LIME		4,767.000 53.200	5,063.730 .000 5,063.730	\$0.00	\$269,390.44
0015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		6,090.000 56.470	6,414.533 .000 6,414.533	\$0.00	\$362,228.68
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	26,995.000 14.650	34,031.980 .000 34,031.980	\$0.00	\$498,568.51
0035	205-0001	UNCLASS EXCAV	CY	98,550.000 5.700	99,160.488 .000 99,160.488	\$0.00	\$565,214.78
0045	500-3101	CLASS A CONCRETE	CY	161.000 360.590	168.136 .000 168.136	\$0.00	\$60,628.16
0060	511-1000	BAR REINF STEEL	LB	17,581.140 0.960	18,504.264 .000 18,504.264	\$0.00	\$17,764.09
0065	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	592.000 44.630	596.768 .000 596.768	\$0.00	\$26,633.76
0070	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	63.000 34.360	556.181 .000 556.181	\$0.00	\$19,110.38
0075	603-7000	PLASTIC FILTER FABRIC	SY	655.000 1.690	15,123.104 .000 15,123.104	\$0.00	\$25,558.05

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015

to 07/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0080	550-1482	STORM DRAIN PIPE, 48 IN, H 15-20	LF	131.000 73.300	136.425 .000 136.425	\$0.00	\$9,999.95
0090	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	143.000 46.880	193.586 .000 193.586	\$0.00	\$9,075.31
0095	441-0740	CONCRETE MEDIAN, 4 IN	SY	47.000 41.670	53.293 .000 53.293	\$0.00	\$2,220.72
0115	668-2105	DROP INLET, GP 1, SPCL DES	EA	3.000 3650.000	4.000 .000 4.000	\$0.00	\$14,600.00
0150	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	4,000.000 0.830	5,164.000 .000 5,164.000	\$0.00	\$4,286.12
0200	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	31.000 123.000	.000 20.850 20.850	\$2,564.55	\$2,564.55
0205	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	2.000 224.680	.000 1.750 1.750	\$393.19	\$393.19

Category Amount: \$2,957.74 \$1,888,236.69

Category Number: 0020 EROSION CONTROL

0290	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA	EA	8.000 275.000	47.250 .000 47.250	\$0.00	\$12,993.75
------	----------	--	----	------------------	--------------------------	--------	-------------

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015
to 07/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0335	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		4.000 400.000	12.000 .000 12.000	\$0.00	\$4,800.00
0345	170-1000	FLOATING SILT RETENTION BARRIER LF		200.000 10.500	350.000 .000 350.000	\$0.00	\$3,675.00
0350	171-0030	TEMPORARY SILT FENCE, TYPE C LF		13,950.000 2.920	15,777.079 .000 15,777.079	\$0.00	\$46,069.07
0355	700-6910	PERMANENT GRASSING AC		16.000 880.000	8.291 1.341 9.632	\$1,180.08	\$8,476.16
0360	700-8000	FERTILIZER MIXED GRADE TN		19.000 521.000	3.703 .268 3.971	\$139.63	\$2,068.89
0370	716-2000	EROSION CONTROL MATS, SLOPES SY		13,520.000 1.040	30,205.944 441.892 30,647.836	\$459.57	\$31,873.75
Category Amount:						\$1,779.28	\$109,956.62

Category Number: 0030 SIGNING AND MARKING

0425	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W LF		4,430.000 0.350	6,407.000 .000 6,407.000	\$0.00	\$2,242.45
0430	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		90.000 7.810	96.786 .000 96.786	\$0.00	\$755.90

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015
to 07/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING AND MARKING							
0500	654-1003	RAISED PVMT MARKERS TP 3	EA	230.000 2.600	238.000 .000 238.000	\$0.00	\$618.80
0520	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1	EA	2.000 888.000	4.000 .000 4.000	\$0.00	\$3,552.00
Category Amount:						\$0.00	\$7,169.15
Category Number: 0040 BRIDGE NO 1 - OVER EUCHEE CREEK							
0550	207-0203	FOUND BKFILL MATL, TP II	CY	13.000 103.500	52.083 .000 52.083	\$0.00	\$5,390.59
0555	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	287.000 20.270	403.328 .000 403.328	\$0.00	\$8,175.46
0570	500-2100	CONCRETE BARRIER	LF	1,108.000 38.700	1,108.200 .000 1,108.200	\$0.00	\$42,887.34
0585	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO 1	LF	2,502.000 169.460	2,502.724 .000 2,502.724	\$0.00	\$424,111.61
0605	520-1125	PILING IN PLACE, STEEL H, HP 12 X 53	LF	990.000 46.250	1,097.674 .000 1,097.674	\$0.00	\$50,767.42
0610	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	690.000 88.310	1,049.374 .000 1,049.374	\$0.00	\$92,670.22

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015
to 07/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO 1 - OVER EUCHEE CREEK							
0615	520-1151	PILING IN PLACE, STEEL H, HP 14 X 89	LF	130.000 73.180	215.000 .000 215.000	\$0.00	\$15,733.70
0655	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	693.000 56.610	1,378.826 .000 1,378.826	\$0.00	\$78,055.34
0660	603-7000	PLASTIC FILTER FABRIC	SY	693.000 2.670	1,378.826 .000 1,378.826	\$0.00	\$3,681.47
Category Amount:						\$0.00	\$721,473.15
Category Number: 0050 DRAINAGE							
0665	441-0301	CONC SPILLWAY, TP 1	EA	4.000 1770.000	5.000 .000 5.000	\$0.00	\$8,850.00
0680	441-0050	CONC SLOPE DRAIN	SY	1.000 104.180	8.213 .000 8.213	\$0.00	\$855.63
0690	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	28.000 33.210	29.300 .000 29.300	\$0.00	\$973.05
0700	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	86.000 60.000	88.292 .000 88.292	\$0.00	\$5,297.52
0710	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	690.000 31.370	698.780 .000 698.780	\$0.00	\$21,920.73

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015
to 07/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 DRAINAGE							
0715	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	65.000 59.880	66.929 .000 66.929	\$0.00	\$4,007.71
0720	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	191.000 22.720	267.907 .000 267.907	\$0.00	\$6,086.85
0750	576-1015	SLOPE DRAIN PIPE, 15 IN	LF	208.000 39.110	215.000 .000 215.000	\$0.00	\$8,408.65
Category Amount:						\$0.00	\$56,400.14
Category Number: 0010 ROADWAY							
0795	158-1000	TRAINING HOURS	HR	2,000.000 0.800	720.000 520.000 1,240.000	\$416.00	\$992.00
0840	207-0203	FOUND BKFILL MATL, TP II	CY	160.000 42.480	364.878 .000 364.878	\$0.00	\$15,500.02
0845	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	242.000 5.210	254.640 .000 254.640	\$0.00	\$1,326.67
Category Amount:						\$416.00	\$17,818.69
Category Number: 0020 EROSION CONTROL							
9050	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000 136.000	86.250 .000 86.250	\$0.00	\$11,730.00
Category Amount:						\$0.00	\$11,730.00

Estimate Summary By Project

Contract ID: B14580-13-000-0

Estimate Number: 0022

Pay Period: 07/01/2015

to 07/31/2015

Project Number 250620-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9060	208-0500	ROCK EMBANKMENT	TN	.000 16.890	5,001.960 .000 5,001.960	\$0.00	\$84,483.10
9080	668-4300	STORM SEWER MANHOLE, TP 1	EA	.000 2110.000	.750 .250 1.000	\$527.50	\$2,110.00
Category Amount:						\$527.50	\$86,593.10
Category Number: 0020 EROSION CONTROL							
9090	710-9000	PERMANENT SOIL REINFORCING MAT	SY	.000 4.550	1,472.270 218.121 1,690.391	\$992.45	\$7,691.28
Category Amount:						\$992.45	\$7,691.28
Category Number: 0010 ROADWAY							
9115	641-1200	GUARDRAIL, TP W	LF	.000 19.400	3,201.290 .000 3,201.290	\$0.00	\$62,105.03
Category Amount:						\$0.00	\$62,105.03
Project Total Amount:						\$6,672.97	\$6,394,969.84