

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

**Contract Location:** SR 56 (MIKE PADGETT HWY) BEGINNING AT BENNOCK MILI

**Time Allowed:** 1391 Days

**Elapsed Calender Days:** 1390 Days

**Percent Time:** 99.93

District: 2 Area: 04

**Contractor:** REEVES CONSTRUCTION COMPANY  
101 SHERATON CT.

**Date Let:** 06/21/2013

**Date Awarded:** 06/26/2013

**Date Contract Executed:** 09/03/2013

**Date Notice to Proceed:** 09/10/2013

MACON GA 31210-1155 **Date Work Began:** 11/14/2013

**Phone:** (478)474-9092 **Date Time Stopped:** 06/30/2017

**Date Accepted:** 00/00/0000

**Escrow Agent:** **Adjusted Completion Date:** 07/01/2017

**Surety Co:** LIBERTY MUTUAL INSURANCE COMPANY

**Current Contract Amount** \$29,192,402.26 **Counties:**

**Original Contract Amount** \$23,976,237.14 Richmond

**Funds Available** \$3,635,506.61

**Percent Complete** 87.55%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006431	\$29,192,402.26	\$23,976,237.14	\$3,635,506.61	87.55%	\$48,414.18

Chief Engineer

## Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number: 0006431 SR 56 (MIKE PADGETT HWY) - WIDENING &amp; RCNS

Federal State Project Number: CSSTP-0006-00(431)

	<b>Total to Date</b>	<b>Prev to Date</b>	<b>This Estimate</b>
Participating	\$20,445,516.22	\$20,406,784.88	\$38,731.34
Non-Participating	\$5,111,379.43	\$5,101,696.59	\$9,682.84
<b>Total Earnings</b>	<b>\$25,556,895.65</b>	<b>\$25,508,481.47</b>	<b>\$48,414.18</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$25,556,895.65</b>	<b>\$25,508,481.47</b>	<b>\$48,414.18</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$25,556,895.65</b>	<b>\$25,508,481.47</b>	

<b>Total Payable:</b>	<b>\$48,414.18</b>
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0001	710-9000	PERMANENT SOIL REINFORCING MAT	SY	.000 5.300	4,637.668 .000 4,637.668	\$0.00	\$24,579.64
		ECTC Force Account No 2 CO #10					
0020	204-0001	CHANNEL EXCAVATION	CY	5.000 305.210	5.013 .000 5.013	\$0.00	\$1,530.02
0025	205-0001	UNCLASS EXCAV	CY	140,303.000 10.610	142,169.868 .000 142,169.868	\$0.00	\$1,508,422.30
0030	207-0203	FOUND BKFILL MATL, TP II	CY	34.000 73.700	223.231 .000 223.231	\$0.00	\$16,452.12
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	66,766.000 22.000	30,011.650 .000 30,011.650	\$0.00	\$660,256.30
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,410.000 70.550	20,485.500 .000 20,485.500	\$0.00	\$1,445,252.03
0065	413-1000	BITUM TACK COAT	GL	23,629.000 3.220	50,161.000 .000 50,161.000	\$0.00	\$161,518.42
0070	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	11,402.000 1.710	34,893.556 .000 34,893.556	\$0.00	\$59,667.98
0075	433-1000	REINF CONC APPROACH SLAB	SY	1,274.000 158.970	1,379.847 .000 1,379.847	\$0.00	\$219,354.28

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
0080	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,578.000 32.110	1,953.574 68.580 2,022.154	\$2,202.10	\$64,931.36
0094	441-0108	CONC SIDEWALK, 8 IN	SY	39.000 38.800	89.505 7.333 96.838	\$284.52	\$3,757.31
0095	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	618.000 29.220	694.312 .000 694.312	\$0.00	\$20,287.80
0105	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	7,570.000 40.110	7,849.371 .000 7,849.371	\$0.00	\$314,838.27
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	12,481.000 12.580	12,098.373 17.000 12,115.373	\$213.86	\$152,411.39
0185	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	9.000 684.330	10.000 .000 10.000	\$0.00	\$6,843.30
<b>Category Amount:</b>						\$2,700.48	\$4,660,102.52

**Category Number: 0020 DRAINAGE**

0235	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	5,534.000 29.010	6,043.873 .000 6,043.873	\$0.00	\$175,332.76
0240	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,354.000 32.650	4,686.400 .000 4,686.400	\$0.00	\$153,010.96

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 DRAINAGE</b>							
0245	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	345.000 48.050	402.500 .000 402.500	\$ .00	\$19,340.13
0250	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,384.000 50.980	1,738.000 .000 1,738.000	\$ .00	\$88,603.24
0255	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	35.000 101.330	64.200 .000 64.200	\$ .00	\$6,505.39
0260	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,054.000 23.680	3,455.690 .000 3,455.690	\$ .00	\$81,830.74
0265	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	516.000 23.510	916.000 .000 916.000	\$ .00	\$21,535.16
0280	550-3524	SAFETY END SECTION 24 IN, STORM DRAIN, 6:1 EA		3.000 835.930	2.000 1.000 3.000	\$835.93	\$2,507.79
0285	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		61.000 484.970	126.000 2.000 128.000	\$969.94	\$62,076.16
0290	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		8.000 703.150	20.000 .000 20.000	\$ .00	\$14,063.00
0295	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		1.000 1132.690	2.000 .000 2.000	\$ .00	\$2,265.38

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0020 DRAINAGE							
0320	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	2.000 715.740	5.000 .000 5.000	\$0.00	\$3,578.70
0330	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	3.000 1215.930	5.000 .000 5.000	\$0.00	\$6,079.65
0345	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,395.000 56.980	1,728.889 62.667 1,791.556	\$3,570.77	\$102,082.86
0350	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	172.000 83.840	624.667 .000 624.667	\$0.00	\$52,372.08
0360	603-7000	PLASTIC FILTER FABRIC	SY	1,672.000 2.100	2,609.775 62.667 2,672.442	\$131.60	\$5,612.13
0380	668-1100	CATCH BASIN, GP 1	EA	42.000 2158.270	43.000 .000 43.000	\$0.00	\$92,805.61
0400	668-2100	DROP INLET, GP 1	EA	25.000 1684.500	30.000 .000 30.000	\$0.00	\$50,535.00
0405	668-4300	STORM SEWER MANHOLE, TP 1	EA	7.000 1684.500	9.000 .000 9.000	\$0.00	\$15,160.50

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0020 DRAINAGE</b>							
0415	668-8011	SAFETY GRATE, TP 1	SF	14.000 45.270	28.164 .000 28.164	\$0.00	\$1,274.98
<b>Category Amount:</b>						\$5,508.24	\$956,572.22
<b>Category Number: 0030 SIGNING &amp; MARKING</b>							
0420	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		254.000 12.630	255.000 .000 255.000	\$0.00	\$3,220.65
0430	636-2070	GALV STEEL POSTS, TP 7	LF	3,285.000 5.260	3,287.000 .000 3,287.000	\$0.00	\$17,289.62
0435	636-2080	GALV STEEL POSTS, TP 8	LF	451.000 8.420	464.000 .000 464.000	\$0.00	\$3,906.88
0440	636-2090	GALV STEEL POSTS, TP 9	LF	1,600.000 5.260	1,656.000 .000 1,656.000	\$0.00	\$8,710.56
0460	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	10,597.000 0.150	10,770.000 .000 10,770.000	\$0.00	\$1,615.50
0480	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		157.000 73.700	159.000 .000 159.000	\$0.00	\$11,718.30
0515	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		52,356.000 0.230	57,931.000 .000 57,931.000	\$0.00	\$13,324.13

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 SIGNING &amp; MARKING</b>							
0535	654-1001	RAISED PVMT MARKERS TP 1	EA	180.000 2.900	273.000 .000 273.000	\$0.00	\$791.70
0545	654-1003	RAISED PVMT MARKERS TP 3	EA	2,200.000 2.900	2,615.000 .000 2,615.000	\$0.00	\$7,583.50
0550	657-1054	PREFORMED PLASTIC SOLID PVMT MKG, 5 IN, \ LF		910.000 4.050	.000 665.000 665.000	\$2,693.25	\$2,693.25
0555	657-6054	PREFORMED PLASTIC SOLID PVMT MKG, 5 IN, \ LF		910.000 4.050	.000 665.000 665.000	\$2,693.25	\$2,693.25
0560	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, ( LF E), TP PB		910.000 6.580	.000 665.000 665.000	\$4,375.70	\$4,375.70

**Category Amount:** \$9,762.20 \$77,923.04

<b>Category Number: 0050 PERMANENT EROSION CONTROL</b>							
0620	700-6910	PERMANENT GRASSING	AC	53.000 947.530	19.545 17.818 37.363	\$16,883.09	\$35,402.56
0630	700-8000	FERTILIZER MIXED GRADE	TN	16.000 579.050	16.012 .000 16.012	\$0.00	\$9,271.75
0635	700-8100	FERTILIZER NITROGEN CONTENT	LB	2,650.000 3.680	.000 2,566.400 2,566.400	\$9,444.35	\$9,444.35



Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 PERMANENT EROSION CONTROL</b>							
0645	716-2000	EROSION CONTROL MATS, SLOPES	SY	31,650.000 1.160	44,148.193 1,519.722 45,667.915	\$1,762.88	\$52,974.78
<b>Category Amount:</b>						\$28,090.32	\$107,093.44
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0650	163-0232	TEMPORARY GRASSING	AC	27.000 271.630	28.021 .000 28.021	\$0.00	\$7,611.34
0665	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		27.000 210.320	29.000 .000 29.000	\$0.00	\$6,099.28
0705	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	96.000 58.850	102.000 .000 102.000	\$0.00	\$6,002.70
0715	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 105.280	38.000 .000 38.000	\$0.00	\$4,000.64
0717	170-1000	FLOATING SILT RETENTION BARRIER	LF	.000 15.500	50.000 .000 50.000	\$0.00	\$775.00
		ECTC FA No 1 SM CO #4					
<b>Category Amount:</b>						\$0.00	\$24,488.96
<b>Category Number: 0070 BRIDGE NO. 1</b>							
0730	500-0100	GROOVED CONCRETE	SY	1,400.000 6.320	2,000.778 .000 2,000.778	\$0.00	\$12,644.92
0745	500-3101	CLASS A CONCRETE	CY	113.000 1009.650	128.100 .000 128.100	\$0.00	\$129,336.17

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0070 BRIDGE NO. 1</b>							
0755	511-1000	BAR REINF STEEL	LB	13,057.000	14,796.000		
				0.800	.000		
					14,796.000	\$0.00	\$11,836.80
<b>Category Amount:</b>						\$0.00	\$153,817.89
<b>Category Number: 0080 BRIDGE NO. 2</b>							
0825	500-3101	CLASS A CONCRETE	CY	191.000	191.374		
				1009.650	.000		
					191.374	\$0.00	\$193,220.76
0830	507-8900	PSC BEAMS, AASHTO TYPE 1 MOD, BR NO - 2	LF	2,621.000	2,621.100		
				122.970	.000		
					2,621.100	\$0.00	\$322,316.67
0845	520-2214	PILING, PSC, 14 IN SQ	LF	1,780.000	1,874.940		
				57.590	.000		
					1,874.940	\$0.00	\$107,977.79
0850	520-2216	PILING, PSC, 16 IN SQ	LF	2,565.000	2,947.420		
				63.590	.000		
					2,947.420	\$0.00	\$187,426.44
0855	520-3214	TEST PILE, PSC, 14 IN SQ	EA	1.000	2.000		
				5343.030	.000		
					2.000	\$0.00	\$10,686.06
0860	520-3216	TEST PILE, PSC, 16 IN SQ	EA	1.000	2.000		
				5440.940	.000		
					2.000	\$0.00	\$10,881.88
0875	520-5000	PILOT HOLES	LF	478.000	586.790		
				31.580	.000		
					586.790	\$0.00	\$18,530.83

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0080 BRIDGE NO. 2</b>							
0885	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	800.000 47.380	948.000 .000 948.000	\$0.00	\$44,916.24
0890	603-7000	PLASTIC FILTER FABRIC	SY	800.000 3.160	948.000 .000 948.000	\$0.00	\$2,995.68
<b>Category Amount:</b>						\$0.00	\$898,952.35
<b>Category Number: 0090 ATMS</b>							
0895	639-2001	STEEL WIRE STRAND CABLE, 1/4 IN	LF	1,200.000 3.050	1,450.000 .000 1,450.000	\$0.00	\$4,422.50
0905	935-1115	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T FIBER	LF	1,200.000 4.740	1,750.000 .000 1,750.000	\$0.00	\$8,295.00
<b>Category Amount:</b>						\$0.00	\$12,717.50
<b>Category Number: 0020 DRAINAGE</b>							
0945	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 1/2 LF	LF	115.000 19.100	810.551 .000 810.551	\$0.00	\$15,481.52
<b>Category Amount:</b>						\$0.00	\$15,481.52
<b>Category Number: 0010 ROADWAY</b>							
0950	500-3200	CLASS B CONCRETE	CY	30.000 347.470	157.338 .000 157.338	\$0.00	\$54,670.23
1015	615-1000	JACK OR BORE PIPE -  STEEL, 24 IN DIA, 0.250 IN THK	LF	135.000 210.560	238.000 .000 238.000	\$0.00	\$50,113.28

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 ROADWAY</b>							
1020	615-1000	JACK OR BORE PIPE -	LF	290.000 310.580	458.000 .000 458.000	\$0.00	\$142,245.64
		STEEL, 30 IN DIA, 0.312 IN THK					
<b>Category Amount:</b>						\$0.00	\$247,029.15
<b>Category Number: 0020 DRAINAGE</b>							
1030	660-0004	SAN SEWER PIPE, 4 IN, PVC	LF	50.000 36.850	215.000 .000 215.000	\$0.00	\$7,922.75
1070	670-1100	WATER MAIN, 10 IN	LF	85.000 42.010	244.090 .000 244.090	\$0.00	\$10,254.22
1075	670-1120	WATER MAIN, 12 IN	LF	525.000 77.070	793.700 .000 793.700	\$0.00	\$61,170.46
1090	670-1500	CAP OR REMOVE EXISTING WATER MAIN	EA	15.000 613.790	35.000 .000 35.000	\$0.00	\$21,482.65
1095	670-2060	GATE VALVE, 6 IN	EA	20.000 884.360	38.000 .000 38.000	\$0.00	\$33,605.68
1100	670-2080	GATE VALVE, 8 IN	EA	15.000 1263.380	18.000 .000 18.000	\$0.00	\$22,740.84
1165	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	25.000 785.400	26.000 .000 26.000	\$0.00	\$20,420.40
<b>Category Amount:</b>						\$0.00	\$177,597.00

Estimate Summary By Project

Contract ID: B14584-13-000-0

Estimate Number: 0045

Pay Period: 07/01/2017  
to 07/31/2017

Project Number 0006431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0060 TEMPORARY EROSION CONTROL							
1401	163-0501	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		.000 1200.000	1.000 .000 1.000	\$0.00	\$1,200.00
		ECTC FA No 3					
		ECTC FA No 3					
1402	165-0085	MAINTENANCE OF SILT CONTROL GATE, TP 1 EA		.000 200.000	2.000 .000 2.000	\$0.00	\$400.00
		ECTC FA No 3					
		ECTC FA No 3					
<b>Category Amount:</b>						\$0.00	\$1,600.00
<b>Category Number:</b> 0040 SIGNAL							
1902	004-0022	EXTRA WORK -	LS	.000 11764.710	.800 .200 1.000	\$2,352.94	\$11,764.71
		CLEARING & GRUBBING FOR TRAFFIC SIGNAL INSTALLATION NO-5					
		ITEM ADDED BY SA					
<b>Category Amount:</b>						\$2,352.94	\$11,764.71
<b>Category Number:</b> 0070 BRIDGE NO. 1							
9060	520-2214	PILING, PSC, 14 IN SQ	LF	.000 43.190	231.990 .000 231.990	\$0.00	\$10,019.65
		PILING, PSC, 14 IN SQ CUTOFF					
9070	520-2216	PILING, PSC, 16 IN SQ	LF	.000 47.690	190.980 .000 190.980	\$0.00	\$9,107.84
		PILING, PSC, 16 IN SQ CUTOFF					
<b>Category Amount:</b>						\$0.00	\$19,127.49
<b>Category Number:</b> 0010 ROADWAY							
9200	670-2020	GATE VALVE, 2 IN	EA	.000 515.000	3.000 .000 3.000	\$0.00	\$1,545.00
<b>Category Amount:</b>						\$0.00	\$1,545.00
<b>Project Total Amount:</b>						\$48,414.18	\$25,556,895.65