

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Contract Location:
SR 3 (LIBERTY EXPWY) AT SR 91

Time Allowed: 879 **Days**
Elapsed Calender Days: 871 **Days**
Percent Time: 99.09

District: 4

Area: 05

Contractor:
OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 06/21/2013
Date Awarded: 06/26/2013
Date Contract Executed: 08/01/2013
Date Notice to Proceed: 08/05/2013
Date Work Began: 08/06/2013
Date Time Stopped: 12/23/2015
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/31/2015

ALBANY GA 31707-1221
Phone: (229)883-3232

Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$13,281,915.38
Original Contract Amount \$12,485,918.82
Funds Available \$826,789.89
Percent Complete 93.78%

Counties:
Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422550-	\$13,281,915.38	\$12,485,918.82	\$826,789.89	93.78%	\$3,331.25

Chief Engineer

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number: 422550- SR 3 (LIBERTY EXPRESSWAY) - WIDENING

Federal State Project Number: NH000-0006-02(055)

	Total to Date	Prev to Date	This Estimate
Participating	\$9,964,100.29	\$9,961,435.29	\$2,665.00
Non-Participating	\$2,491,025.20	\$2,490,358.95	\$666.25
Total Earnings	\$12,455,125.49	\$12,451,794.24	\$3,331.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,455,125.49	\$12,451,794.24	\$3,331.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,455,125.49	\$12,451,794.24	

Total Payable: \$3,331.25

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0021	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	613.593 .000 613.593	\$0.00	\$4,601.95
		Undercut for unsuitable material.					
0022	207-0203	FOUND BK FILL MATL, TP II	CY	.000 65.000	116.112 .000 116.112	\$0.00	\$7,547.28
0030	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		200.000 89.150	1,057.480 .000 1,057.480	\$0.00	\$94,274.34
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 85.400	4,906.840 .000 4,906.840	\$0.00	\$419,044.14
0043	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 64.360	445.870 .000 445.870	\$0.00	\$28,696.19
		80% PAY FACTOR					
0047	413-1000	BITUM TACK COAT	GL	.000 4.250	3,974.000 .000 3,974.000	\$0.00	\$16,889.50
0050	433-1000	REINF CONC APPROACH SLAB	SY	477.000 157.500	543.470 .000 543.470	\$0.00	\$85,596.53
0065	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	2,245.000 51.500	2,793.550 .000 2,793.550	\$0.00	\$143,867.83

Category Amount: \$0.00 \$800,517.76

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0145	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	3.000 550.000	6.000 .000 6.000	\$0.00	\$3,300.00
0155	668-1100	CATCH BASIN, GP 1	EA	34.000 3000.000	35.000 .000 35.000	\$0.00	\$105,000.00
Category Amount:						\$0.00	\$108,300.00
Category Number: 0110 SIGNING & MARKING							
0205	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		247.000 12.550	153.568 20.000 173.568	\$251.00	\$2,178.28
0215	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		683.000 20.000	755.370 7.460 762.830	\$149.20	\$15,256.60
0220	636-2070	GALV STEEL POSTS, TP 7	LF	952.000 7.000	1,019.000 70.000 1,089.000	\$490.00	\$7,623.00
0260	652-6301	SKIP TRAF STRIPE, 6 IN, WHITE	GLF	1,005.000 0.300	1,277.000 .000 1,277.000	\$0.00	\$383.10
0280	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		245.000 6.300	281.000 .000 281.000	\$0.00	\$1,770.30
0290	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		1,870.000 2.100	2,628.000 .000 2,628.000	\$0.00	\$5,518.80
Category Amount:						\$890.20	\$32,730.08

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0306	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		.000	7,529.000		
				0.350	.000		
					7,529.000	\$0.00	\$2,635.15
0308	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		.000	9,320.000		
				0.250	.000		
					9,320.000	\$0.00	\$2,330.00
Category Amount:						\$0.00	\$4,965.15
Category Number: 0110 SIGNING & MARKING							
0310	654-1001	RAISED PVMT MARKERS TP 1	EA	4.000	.000		
				5.250	80.000		
					80.000	\$420.00	\$420.00
0315	654-1003	RAISED PVMT MARKERS TP 3	EA	238.000	402.000		
				5.250	97.000		
					499.000	\$509.25	\$2,619.75
Category Amount:						\$929.25	\$3,039.75
Category Number: 0120 EROSION CONTROL - PERM							
0325	603-7000	PLASTIC FILTER FABRIC	SY	176.000	264.277		
				4.000	.000		
					264.277	\$0.00	\$1,057.11
Category Amount:						\$0.00	\$1,057.11
Category Number: 0010 ROADWAY							
0361	163-0232	TEMPORARY GRASSING	AC	.000	10.479		
				450.000	.009		
					10.488	\$4.05	\$4,719.60
		TEMPORARY GRASSING					
Category Amount:						\$4.05	\$4,719.60

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 EROSION CONTROL - TEMP							
0370	163-0300	CONSTRUCTION EXIT	EA	4.000 1500.000	7.000 .000 7.000	\$0.00	\$10,500.00
0375	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,293.000 18.000	1,304.000 .000 1,304.000	\$0.00	\$23,472.00
0380	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		200.000 15.000	551.000 .000 551.000	\$0.00	\$8,265.00
0385	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		80.000 150.000	21.000 4.000 25.000	\$600.00	\$3,750.00
0395	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALE LF		100.000 1.000	110.000 .000 110.000	\$0.00	\$110.00
0410	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		2.000 200.000	11.000 .000 11.000	\$0.00	\$2,200.00

Category Amount: \$600.00 \$48,297.00

Category Number: 0140 UTILITY RELOCATION

0475	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		21.000 195.000	34.701 .000 34.701	\$0.00	\$6,766.70
------	----------	--	--	-------------------	--------------------------	--------	------------

Category Amount: \$0.00 \$6,766.70

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 EROSION CONTROL - TEMP							
0485	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,000.000	11,518.000		
				4.250	143.000		
					11,661.000	\$607.75	\$49,559.25
Category Amount:						\$607.75	\$49,559.25
Category Number: 0120 EROSION CONTROL - PERM							
0525	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	290.000	1,101.770		
				42.000	.000		
					1,101.770	\$0.00	\$46,274.34
Category Amount:						\$0.00	\$46,274.34
Category Number: 0010 ROADWAY							
0540	436-1000	ASPHALTIC CONCRETE CURB -	LF	4,638.000	4,881.000		
				12.500	.000		
		5 IN			4,881.000	\$0.00	\$61,012.50
Category Amount:						\$0.00	\$61,012.50
Category Number: 0130 EROSION CONTROL - TEMP							
0545	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		3.000	3.000		
				300.000	1.000		
					4.000	\$300.00	\$1,200.00
Category Amount:						\$300.00	\$1,200.00
Category Number: 0010 ROADWAY							
0555	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	7,447.000	11,111.444		
				2.750	.000		
					11,111.444	\$0.00	\$30,556.47
Category Amount:						\$0.00	\$30,556.47
Category Number: 0090 WALL NO-3							
0600	627-1100	COPING A, WALL NO -	LF	90.000	99.500		
				132.000	.000		
					99.500	\$0.00	\$13,134.00

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016
to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 WALL NO-3							
0605	627-1160	TRAFFIC BARRIER H, WALL NO -	LF	123.000 237.000	130.000 .000 130.000	\$0.00	\$30,810.00
		3					
Category Amount:						\$0.00	\$43,944.00
Category Number: 0030 BRIDGE NO-1							
0615	441-0004	CONC SLOPE PAV, 4 IN	SY	380.000 47.250	544.727 .000 544.727	\$0.00	\$25,738.35
Category Amount:						\$0.00	\$25,738.35
Category Number: 0040 BRIDGE NO-2							
0670	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	277.000 36.750	486.519 .000 486.519	\$0.00	\$17,879.57
0675	441-0004	CONC SLOPE PAV, 4 IN	SY	1,010.000 47.250	1,728.222 .000 1,728.222	\$0.00	\$81,658.49
0700	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	301.000 120.750	301.329 .000 301.329	\$0.00	\$36,385.48
		2					
0715	511-1000	BAR REINF STEEL	LB	49,356.000 0.920	50,294.000 .000 50,294.000	\$0.00	\$46,270.48
0725	520-1314	PILING IN PLACE, METAL SHELL, 14 IN OD	LF	375.000 65.100	436.500 .000 436.500	\$0.00	\$28,416.15
0730	520-1316	PILING IN PLACE, METAL SHELL, 16 IN OD	LF	355.000 82.950	398.790 .000 398.790	\$0.00	\$33,079.63

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO-2							
0735	520-1318	PILING IN PLACE, METAL SHELL, 18 IN OD	LF	450.000 102.900	695.415 .000 695.415	\$0.00	\$71,558.20
Category Amount:						\$0.00	\$315,248.00
Category Number: 0010 ROADWAY							
0738	441-3999	CONCRETE V GUTTER	LF	.000 32.250	309.000 .000 309.000	\$0.00	\$9,965.25
		SA #9 Supplemental Agreement No 9					
Category Amount:						\$0.00	\$9,965.25
Category Number: 0020 DRAINAGE							
0742	441-4030	CONC VALLEY GUTTER, 8 IN	SY	.000 57.500	489.000 .000 489.000	\$0.00	\$28,117.50
0771	621-4085	CONCRETE SIDE BARRIER, TYPE 7W	LF	.000 68.250	565.000 .000 565.000	\$0.00	\$38,561.25
Category Amount:						\$0.00	\$66,678.75
Category Number: 0010 ROADWAY							
0795	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	1,100.000 19.750	1,649.000 .000 1,649.000	\$0.00	\$32,567.75
0810	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	500.000 3.000	564.000 .000 564.000	\$0.00	\$1,692.00
Category Amount:						\$0.00	\$34,259.75

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0120 EROSION CONTROL - PERM							
0820	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	155.000 105.000	419.077 .000 419.077	\$0.00	\$44,003.09
Category Amount:						\$0.00	\$44,003.09
Category Number: 0130 EROSION CONTROL - TEMP							
0835	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	1.000 500.000	2.000 .000 2.000	\$0.00	\$1,000.00
Category Amount:						\$0.00	\$1,000.00
Category Number: 0150 TRAFFIC SIGNAL NO. 1							
0850	639-3004	STEEL STRAIN POLE, TP IV	EA	2.000 11310.000	3.000 .000 3.000	\$0.00	\$33,930.00
Category Amount:						\$0.00	\$33,930.00
Category Number: 0020 DRAINAGE							
0875	500-3200	CLASS B CONCRETE	CY	53.000 800.000	86.353 .000 86.353	\$0.00	\$69,082.40
0880	511-1000	BAR REINF STEEL	LB	807.000 1.600	1,245.689 .000 1,245.689	\$0.00	\$1,993.10
0890	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	130.000 33.600	407.100 .000 407.100	\$0.00	\$13,678.56
0895	441-0301	CONC SPILLWAY, TP 1	EA	2.000 1470.000	3.000 .000 3.000	\$0.00	\$4,410.00

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016
to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0900	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	4.000 1200.000	13.073 .000 13.073	\$0.00	\$15,687.60
0905	668-5000	JUNCTION BOX	EA	3.000 1950.000	13.000 .000 13.000	\$0.00	\$25,350.00
0925	550-1363	STORM DRAIN PIPE, 36 IN, H 20-25	LF	150.000 67.750	393.800 .000 393.800	\$0.00	\$26,679.95
Category Amount:						\$0.00	\$156,881.61
Category Number: 0110 SIGNING & MARKING							
0965	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	465.000 3.700	1,176.056 .000 1,176.056	\$0.00	\$4,351.41
0970	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	165.000 3.700	274.126 .000 274.126	\$0.00	\$1,014.27
Category Amount:						\$0.00	\$5,365.68
Category Number: 0010 ROADWAY							
1021	658-1200	SOLID POLYUREA TRAFFIC STRIPE, 5 IN, WHITE LF	LF	.000 10.900	1,492.000 .000 1,492.000	\$0.00	\$16,262.80
Category Amount:						\$0.00	\$16,262.80
Category Number: 0110 SIGNING & MARKING							
1030	653-1810	THERMOPLASTIC SOLID TRAF STRIPE, 10 IN, W LF	LF	1,230.000 1.050	1,643.000 .000 1,643.000	\$0.00	\$1,725.15
Category Amount:						\$0.00	\$1,725.15

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016
to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO-3							
1042	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	.000 30771.250	1.000 .000 1.000	\$0.00	\$30,771.25
		DISPOSAL OF SPENT MATERIALS (INVOICE + 3%					
1043	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	.000 4765.790	1.000 .000 1.000	\$0.00	\$4,765.79
		BR#3 DISPOSAL OF SPENT MATERIALS + 3% SECOND PAYMENT					
Category Amount:						\$0.00	\$35,537.04
Category Number: 0060 BRIDGE NO-4							
1055	441-0004	CONC SLOPE PAV, 4 IN	SY	20.000 47.250	422.778 .000 422.778	\$0.00	\$19,976.26
Category Amount:						\$0.00	\$19,976.26
Category Number: 0050 BRIDGE NO-3							
1110	519-0515	SURFACE PREPARATION	SY	4,744.000 2.900	5,464.444 .000 5,464.444	\$0.00	\$15,846.89
1115	519-0530	POLYMER OVERLAY	SY	4,744.000 36.750	5,464.444 .000 5,464.444	\$0.00	\$200,818.32
Category Amount:						\$0.00	\$216,665.21
Category Number: 0060 BRIDGE NO-4							
1125	519-0515	SURFACE PREPARATION	SY	1,715.000 2.900	2,400.000 .000 2,400.000	\$0.00	\$6,960.00
1130	519-0530	POLYMER OVERLAY	SY	1,715.000 36.750	2,400.000 .000 2,400.000	\$0.00	\$88,200.00
Category Amount:						\$0.00	\$95,160.00

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016

to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0130 EROSION CONTROL - TEMP							
1135	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	3.000 100.000	37.000 .000 37.000	\$0.00	\$3,700.00
Category Amount:						\$0.00	\$3,700.00
Category Number: 0010 ROADWAY							
1156	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		.000 0.350	13,394.000 .000 13,394.000	\$0.00	\$4,687.90
Category Amount:						\$0.00	\$4,687.90
Category Number: 0100 WALL NO-4							
1185	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	6.000 680.000	10.664 .000 10.664	\$0.00	\$7,251.52
1190	621-4020	CONCRETE SIDE BARRIER, TYPE 2	LF	28.000 315.000	100.000 .000 100.000	\$0.00	\$31,500.00
Category Amount:						\$0.00	\$38,751.52
Category Number: 0050 BRIDGE NO-3							
1205	449-1350	PREFORMED SILICONE JOINT SEAL, BR NO. -	LF	178.000 102.900	240.000 .000 240.000	\$0.00	\$24,696.00
		3 RT					
Category Amount:						\$0.00	\$24,696.00
Category Number: 0010 ROADWAY							
1215	158-1000	TRAINING HOURS	HR	2,000.000 0.800	2,080.000 .000 2,080.000	\$0.00	\$1,664.00
Category Amount:						\$0.00	\$1,664.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2016

User: vepps

Department of Transportation

Page 14 of 14

Estimate Summary By Project

Contract ID: B14596-13-000-0

Estimate Number: 0032

Pay Period: 02/01/2016
to 02/26/2016

Project Number 422550-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 WALL NO-1							
1225	621-4022	CONCRETE SIDE BARRIER, TYPE 2B	LF	191.000 432.000	193.000 .000 193.000	\$0.00	\$83,376.00
Category Amount:						\$0.00	\$83,376.00
Project Total Amount:						\$3,331.25	\$12,455,125.49