

Estimate Summary By Project

Contract ID: B14598-13-000-0

Estimate Number: 0017

Pay Period: 04/07/2015

to 05/11/2015

Contract Location: SAFETY IMPROVEMENTS AT VARIOUS LOCATIONS IN DISTI
Time Allowed: 615 Days
Elapsed Calender Days: 595 Days
Percent Time: 96.75

District: 2 Area: 02

Contractor: REEVES CONSTRUCTION COMPANY
 101 SHERATON CT.
 MACON GA 31210-1155
Phone: (478)474-9092

Date Let: 06/21/2013
Date Awarded: 06/26/2013
Date Contract Executed: 09/03/2013
Date Notice to Proceed: 09/24/2013
Date Work Began: 10/28/2013
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2015

Escrow Agent:
Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$2,883,993.73
Original Contract Amount \$2,884,035.35
Funds Available \$250,058.73
Percent Complete 91.33%

Counties: Dodge Laurens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006476	\$2,883,993.73	\$2,884,035.35	\$250,058.73	91.33%	\$50,237.90

Chief Engineer

Estimate Summary By Project

Contract ID: B14598-13-000-0

Estimate Number: 0017

Pay Period: 04/07/2015
to 05/11/2015

Project Number: 0006476 SR 117 - SAFETY IMPROVEMENTS

Federal State Project Number: CSSTP-0006-00(476)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,633,935.00	\$2,583,697.10	\$50,237.90
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$2,633,935.00	\$2,583,697.10	\$50,237.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,633,935.00	\$2,583,697.10	\$50,237.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,633,935.00	\$2,583,697.10	

Total Payable:	\$50,237.90
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14598-13-000-0

Estimate Number: 0017

Pay Period: 04/07/2015

to 05/11/2015

Project Number 0006476

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 45111.000	.911 .089 1.000	\$4,014.88	\$45,111.00
		CSSTP-0006-00(476)					
0010	210-0100	GRADING COMPLETE -	LS	1.000 524500.000	.944 .031 .975	\$16,259.50	\$511,387.50
		CSSTP-0006-00(476)					
0030	207-0203	FOUND BKFILL MATL, TP II	CY	417.000 51.000	1,166.956 10.889 1,177.845	\$555.34	\$60,070.10
0059	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		4.000 260.000	5.000 .000 5.000	\$.00	\$1,300.00
0073	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	1,000.000 34.000	1,090.000 30.000 1,120.000	\$1,020.00	\$38,080.00
0080	550-3436	SAFETY END SECTION 36 IN, SIDE DRAIN, 4:1 S EA		3.000 1141.000	2.000 1.000 3.000	\$1,141.00	\$3,423.00
0095	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	1,078.000 63.500	1,007.112 155.556 1,162.668	\$9,877.81	\$73,829.42
0100	603-7000	PLASTIC FILTER FABRIC	SY	1,078.000 1.650	1,007.112 155.556 1,162.668	\$256.67	\$1,918.40
0184	643-0103	FIELD FENCE BARBED WIRE, 3 STRANDS	LF	307.000 11.000	398.000 .000 398.000	\$.00	\$4,378.00

Estimate Summary By Project

Contract ID: B14598-13-000-0

Estimate Number: 0017

Pay Period: 04/07/2015
to 05/11/2015

Project Number 0006476

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0189	318-3000	AGGR SURF CRS	TN	100.000 28.000	98.740 22.120 120.860	\$619.36	\$3,384.08
Category Amount:						\$33,744.56	\$742,881.50
Category Number: 0020 EROSION CONTROL							
0225	716-2000	EROSION CONTROL MATS, SLOPES	SY	6,300.000 1.300	9,501.222 .000 9,501.222	\$0.00	\$12,351.59
Category Amount:						\$0.00	\$12,351.59
Category Number: 0030 TEMPORARY EROSION CONTROL							
0230	163-0232	TEMPORARY GRASSING	AC	4.000 853.000	14.274 .000 14.274	\$0.00	\$12,175.72
0235	163-0240	MULCH	TN	137.000 192.000	135.190 4.870 140.060	\$935.04	\$26,891.52
0265	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	7,450.000 3.190	17,613.000 805.500 18,418.500	\$2,569.55	\$58,755.02
Category Amount:						\$3,504.59	\$97,822.26
Category Number: 0040 SIGNING & MARKING							
0280	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		30.000 700.000	42.009 .000 42.009	\$0.00	\$29,406.30
0290	636-2070	GALV STEEL POSTS, TP 7	LF	90.000 7.500	91.000 .000 91.000	\$0.00	\$682.50

Estimate Summary By Project

Contract ID: B14598-13-000-0

Estimate Number: 0017

Pay Period: 04/07/2015
to 05/11/2015

Project Number 0006476

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING & MARKING							
0295	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		30.000 1600.000	39.711 .000 39.711	\$0.00	\$63,537.60
0325	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		27.000 16.000	35.000 .000 35.000	\$0.00	\$560.00
0330	653-4502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLM		15.000 1050.000	15.146 .000 15.146	\$0.00	\$15,903.30
0340	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		4.000 16.000	6.000 .000 6.000	\$0.00	\$96.00
0345	654-1003	RAISED PVMT MARKERS TP 3	EA	10.000 2.700	43.000 .000 43.000	\$0.00	\$116.10
Category Amount:						\$0.00	\$110,301.80

Category Number: 0010 ROADWAY							
0360	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		.240 6400.000	.468 .000 .468	\$0.00	\$2,995.20
9050	500-3101	CLASS A CONCRETE	CY	.000 225.000	2.200 .000 2.200	\$0.00	\$495.00
		THRUST BLOCK					
9055	600-0001	FLOWABLE FILL	CY	.000 320.000	7.377 .000 7.377	\$0.00	\$2,360.64

Estimate Summary By Project

Contract ID: B14598-13-000-0

Estimate Number: 0017

Pay Period: 04/07/2015

to 05/11/2015

Project Number 0006476

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9060	615-1200	DIRECTIONAL BORE - 2 INCH	LF	.000 21.000	260.000 .000 260.000	\$0.00	\$5,460.00
9065	615-1200	DIRECTIONAL BORE - 6 INCH	LF	.000 26.000	380.000 .000 380.000	\$0.00	\$9,880.00
9070	670-1010	WATER MAIN - 2 INCH	LF	.000 14.000	522.000 .000 522.000	\$0.00	\$7,308.00
9075	670-1060	WATER MAIN, 6 IN	LF	.000 36.500	830.000 .000 830.000	\$0.00	\$30,295.00
9120	004-0022	EXTRA WORK - TRAFFIC CONTROL - PIPE REMOVAL AND REPLACEMENT	LS	.000 5875.000	.750 .250 1.000	\$1,468.75	\$5,875.00
9125	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	.000 207.220	331.500 .000 331.500	\$0.00	\$68,693.43
9130	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	.000 1920.000	.000 6.000 6.000	\$11,520.00	\$11,520.00
Category Amount:						\$12,988.75	\$144,882.27
Project Total Amount:						\$50,237.90	\$2,633,935.00