

Estimate Summary By Project

Contract ID: B14600-13-000-0

Estimate Number: 0007

Pay Period: 03/01/2014

to 03/31/2014

Contract Location: PHOENIX TRAIL AT MASSACHUSETTS BLVD EXTENDING TC
Time Allowed: 208 Days
Elapsed Calender Days: 208 Days
Percent Time: 100.00

District: 7 Area: 03

Contractor: R. J. HAYNIE & ASSOCIATES, INC.
P. O. BOX 1767
Date Let: 06/21/2013
Date Awarded: 06/26/2013
Date Contract Executed: 09/03/2013
Date Notice to Proceed: 09/05/2013
FOREST PARK GA 30298-1767
Date Work Began: 09/24/2013
Phone: (404)361-0672
Date Time Stopped: 03/31/2014
Date Accepted: 00/00/0000
Escrow Agent: Adjusted Completion Date: 03/31/2014
Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$877,597.62
Original Contract Amount \$877,597.62
Funds Available \$33,528.21
Percent Complete 96.18%

Counties: Clayton Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011729	\$877,597.62	\$877,597.62	\$33,528.21	96.18%	\$32,982.30

Chief Engineer

Estimate Summary By Project

Contract ID: B14600-13-000-0

Estimate Number: 0007

Pay Period: 03/01/2014

to 03/31/2014

Project Number: 0011729 PHOENIX TRAIL - BIKE/PED CONST

Federal State Project Number: 0011729

	Total to Date	Prev to Date	This Estimate
Participating	\$675,255.52	\$648,869.68	\$26,385.84
Non-Participating	\$168,813.89	\$162,217.43	\$6,596.46
Total Earnings	\$844,069.41	\$811,087.11	\$32,982.30
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$844,069.41	\$811,087.11	\$32,982.30
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$844,069.41	\$811,087.11	

Total Payable:	\$32,982.30
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14600-13-000-0

Estimate Number: 0007

Pay Period: 03/01/2014
to 03/31/2014

Project Number 0011729

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	3,110.000 22.700	3,405.910 .000 3,405.910	\$0.00	\$77,314.16
0020	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	38.000 55.250	95.334 .000 95.334	\$0.00	\$5,267.20
0030	441-0106	CONC SIDEWALK, 6 IN	SY	8,230.000 28.470	8,304.890 .000 8,304.890	\$0.00	\$236,440.22
0055	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	61.000 445.370	61.074 .000 61.074	\$0.00	\$27,200.53
0065	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	925.000 28.190	.000 1,170.000 1,170.000	\$32,982.30	\$32,982.30
Category Amount:						\$32,982.30	\$379,204.41
Category Number: 0020 SIGN AND MARKING							
0106	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	7,337.000 0.340	7,349.000 .000 7,349.000	\$0.00	\$2,498.66
Category Amount:						\$0.00	\$2,498.66
Category Number: 0030 TEMPORARY EROSION CONTROL							
0130	163-0232	TEMPORARY GRASSING	AC	2.000 281.880	2.847 .000 2.847	\$0.00	\$802.51

Estimate Summary By Project

Contract ID: B14600-13-000-0

Estimate Number: 0007

Pay Period: 03/01/2014
to 03/31/2014

Project Number 0011729

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0190	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	10,481.000	11,077.500		
				3.480	.000		
					11,077.500	\$0.00	\$38,549.70
Category Amount:						\$0.00	\$39,352.21
Category Number: 0040 PERMANENT EROSION CONTROL							
0225	716-2000	EROSION CONTROL MATS, SLOPES	SY	34.000	500.000		
				1.240	.000		
					500.000	\$0.00	\$620.00
Category Amount:						\$0.00	\$620.00
Project Total Amount:						\$32,982.30	\$844,069.41