

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016

to 11/30/2016

Contract Location:
US 41/SR 3 @PACES MILL RD TO AKERS MILLS RD;

Time Allowed: 1577 **Days**
Elapsed Calender Days: 1183 **Days**
Percent Time: 75.02

District: 7 **Area:** 02

Contractor:
CMES, INC.
6555 MCDONOUGH DRIVE

Date Let: 07/19/2013
Date Awarded: 08/02/2013
Date Contract Executed: 09/03/2013
Date Notice to Proceed: 09/05/2013
Date Work Began: 11/21/2013
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/29/2017

NORCROSS GA 30093
Phone: (770)982-1905

Escrow Agent:
Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$16,604,943.25
Original Contract Amount \$12,412,325.85
Funds Available \$1,370,142.33
Percent Complete 91.71%

Counties:
Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
721152-	\$16,604,943.25	\$12,412,325.85	\$1,370,142.33	91.75%	\$65,734.93

Chief Engineer

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016

to 11/30/2016

Project Number: 721152- US 41/SR 3 - WIDENING AND RECON

Federal State Project Number: STP00-0001-05(047)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,183,038.85	\$12,130,450.91	\$52,587.94
Non-Participating	\$3,045,759.83	\$3,032,612.84	\$13,146.99
Total Earnings	\$15,228,798.68	\$15,163,063.75	\$65,734.93
Stockpiled Materials	\$6,002.24	\$6,002.24	\$0.00
Gross Earnings	\$15,234,800.92	\$15,169,065.99	\$65,734.93
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,234,800.92	\$15,169,065.99	

Total Payable:	\$65,734.93
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016

to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0014	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		300.000 172.000	4,595.050 .000 4,595.050	\$0.00	\$790,348.60
0024	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		5,300.000 85.000	5,595.160 .000 5,595.160	\$0.00	\$475,588.60
0035	413-1000	BITUM TACK COAT	GL	6,000.000 3.000	16,661.000 .000 16,661.000	\$0.00	\$49,983.00
0039	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	10,200.000 5.500	11,986.746 .000 11,986.746	\$0.00	\$65,927.10
0044	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	300.000 36.000	624.132 .000 624.132	\$0.00	\$22,468.75
0054	441-0108	CONC SIDEWALK, 8 IN	SY	1,000.000 36.000	1,819.307 .000 1,819.307	\$0.00	\$65,495.05
0065	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	130.000 44.000	282.618 .000 282.618	\$0.00	\$12,435.19
0075	441-5004	CONCRETE HEADER CURB, 10 IN, TP 4	LF	101.000 12.000	138.500 .000 138.500	\$0.00	\$1,662.00
0080	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	1,100.000 12.000	1,185.500 .000 1,185.500	\$0.00	\$14,226.00

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016
to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0100	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	320.000 110.000	339.451 .000 339.451	\$0.00	\$37,339.61
Category Amount:						\$0.00	\$1,535,473.90
Category Number: 0020 DRAINAGE							
0135	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	100.000 32.000	180.500 .000 180.500	\$0.00	\$5,776.00
0160	611-3010	RECONSTR DROP INLET, GROUP 1	EA	3.000 1500.000	6.500 .000 6.500	\$0.00	\$9,750.00
0185	611-9000	CAPPING MINOR STRUCTURE	EA	3.000 550.000	9.000 .000 9.000	\$0.00	\$4,950.00
0240	668-2100	DROP INLET, GP 1	EA	8.000 1800.000	11.000 .000 11.000	\$0.00	\$19,800.00
0245	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	1.000 125.000	14.530 .000 14.530	\$0.00	\$1,816.25
Category Amount:						\$0.00	\$42,092.25
Category Number: 0030 EROSION CONTROL							
0275	163-0240	MULCH	TN	165.000 250.000	193.379 .000 193.379	\$0.00	\$48,344.75
0280	163-0300	CONSTRUCTION EXIT	EA	4.000 750.000	9.000 .000 9.000	\$0.00	\$6,750.00

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016

to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0290	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TP LF		5,287.000 0.500	7,844.000 .000 7,844.000	\$0.00	\$3,922.00
0295	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000 350.000	19.000 .000 19.000	\$0.00	\$6,650.00
0300	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	1.000 500.000	4.000 .000 4.000	\$0.00	\$2,000.00
0305	167-1500	WATER QUALITY INSPECTIONS	MO	33.000 150.000	35.000 1.000 36.000	\$150.00	\$5,400.00
0315	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	10,573.000 3.000	14,314.650 .000 14,314.650	\$0.00	\$42,943.95
0325	603-7000	PLASTIC FILTER FABRIC	SY	56.000 4.000	75.000 .000 75.000	\$0.00	\$300.00
0330	700-6910	PERMANENT GRASSING	AC	6.000 780.000	10.052 .000 10.052	\$0.00	\$7,840.56
0340	700-8000	FERTILIZER MIXED GRADE	TN	2.000 525.000	5.145 .000 5.145	\$0.00	\$2,701.13
0360	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		525.000 2.700	1,253.000 .000 1,253.000	\$0.00	\$3,383.10

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016
to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0365	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALED LF		263.000 1.000	379.000 .000 379.000	\$0.00	\$379.00
0385	716-2000	EROSION CONTROL MATS, SLOPES	SY	5,359.000 0.800	13,711.444 .000 13,711.444	\$0.00	\$10,969.16
0391	004-0018	EXTRA WORK -	LF	.000 36.000	452.000 .000 452.000	\$0.00	\$16,272.00
0392	163-0520	TEMPORARY DRAIN PIPE 30 INCH CO#4 CONSTRUCT AND REMOVE TEMPORARY PIPE SLF		.000 13.700	505.000 .000 505.000	\$0.00	\$6,918.50
0397	165-0041	CO #4 MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000 205.000	21.000 .000 21.000	\$0.00	\$4,305.00
0398	165-0095	CO #4 MAINTENANCE OF RETROFIT, STA NO -	EA	.000 210.000	7.000 .000 7.000	\$0.00	\$1,470.00
0399	165-0111	STRUCTURE CO #4 MAINTENANCE OF STONE FILTER RING	EA	.000 596.000	5.000 .000 5.000	\$0.00	\$2,980.00
		CO #4					

Category Amount: \$150.00 \$173,529.15

Category Number: 0040 SIGNING AND MARKING

0410	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		90.000 12.000	130.875 .000 130.875	\$0.00	\$1,570.50
------	----------	---	--	------------------	----------------------------	--------	------------

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016

to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0415	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, T SF		390.000 19.000	454.550 .000 454.550	\$0.00	\$8,636.45
0425	636-2080	GALV STEEL POSTS, TP 8	LF	820.000 10.200	866.000 .000 866.000	\$0.00	\$8,833.20
0435	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP 3 EA		4.000 100.000	6.000 .000 6.000	\$0.00	\$600.00
0445	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LM		4.148 1800.000	3.080 .152 3.232	\$273.60	\$5,817.60
0455	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, WI LF		1,220.000 8.000	1,241.000 .000 1,241.000	\$0.00	\$9,928.00
0460	653-2804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LM		1.820 13500.000	2.160 .011 2.171	\$148.50	\$29,308.50
0465	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHIT GLM		4.001 1250.000	4.650 .069 4.719	\$86.25	\$5,898.75
0470	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,280.000 4.000	423.889 71.000 494.889	\$284.00	\$1,979.56
0480	654-1001	RAISED PVMT MARKERS TP 1	EA	20.000 5.000	45.000 .000 45.000	\$0.00	\$225.00

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016
to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0485	654-1003	RAISED PVMT MARKERS TP 3	EA	620.000 5.000	711.000 .000 711.000	\$0.00	\$3,555.00
Category Amount:						\$792.35	\$76,352.56
Category Number: 0050 SIGNAL INSTALLATION							
0535	615-1200	DIRECTIONAL BORE - 3 IN	LF	5,525.000 10.000	7,161.000 .000 7,161.000	\$0.00	\$71,610.00
0540	615-1200	DIRECTIONAL BORE - 6 IN	LF	2,110.000 15.000	6,098.000 .000 6,098.000	\$0.00	\$91,470.00
0545	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, T SF		310.000 32.000	110.000 134.000 244.000	\$4,288.00	\$7,808.00
0585	647-2170	PULL BOX, PB-7	EA	5.000 1050.000	6.000 .000 6.000	\$0.00	\$6,300.00
0590	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	12,190.000 3.400	21,894.000 .000 21,894.000	\$0.00	\$74,439.60
0595	935-1114	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE TIL FIBER		6,450.000 2.800	7,676.000 .000 7,676.000	\$0.00	\$21,492.80
0600	935-1511	OUTSIDE PLANT FIBER OPTIC CABLE, DROP, SII LF		840.000 5.000	1,452.000 .000 1,452.000	\$0.00	\$7,260.00

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016

to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNAL INSTALLATION							
0605	935-3104	FIBER OPTIC CLOSURE, UNDERGROUND, 36 FIE EA		5.000 700.000	8.000 .000 8.000	\$0.00	\$5,600.00
0615	935-4010	FIBER OPTIC SPLICE, FUSION	EA	58.000 52.000	203.000 .000 203.000	\$0.00	\$10,556.00
Category Amount:						\$4,288.00	\$296,536.40
Category Number: 0060 WALLS							
0675	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	4,786.000 48.000	6,962.000 .000 6,962.000	\$0.00	\$334,176.00
		1					
0700	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,838.000 48.000	4,969.998 .000 4,969.998	\$0.00	\$238,559.90
		2					
0715	627-1120	COPING B, WALL NO -	LF	918.000 210.000	953.050 .000 953.050	\$0.00	\$200,140.50
		2					
0730	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALI	LF	94.000 450.000	95.000 .000 95.000	\$0.00	\$42,750.00
0750	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	2,566.000 48.000	2,731.100 .000 2,731.100	\$0.00	\$131,092.80
		5					
0755	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	1,709.000 48.000	1,939.530 .000 1,939.530	\$0.00	\$93,097.44
		5					

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016
to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 WALLS							
0760	627-1120	COPING B, WALL NO -	LF	326.000 210.000	326.550 .000 326.550	\$0.00	\$68,575.50
		5					
0770	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	4.000 375.000	15.501 .000 15.501	\$0.00	\$5,812.88
0785	627-1120	COPING B, WALL NO -	LF	305.000 210.000	306.400 .000 306.400	\$0.00	\$64,344.00
		6					
Category Amount:						\$0.00	\$1,178,549.02
Category Number: 0010 ROADWAY							
0875	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	56.000 50.000	107.444 .000 107.444	\$0.00	\$5,372.20
0905	610-9001	REM SIGN	EA	4.000 350.000	15.000 .000 15.000	\$0.00	\$5,250.00
0910	158-1000	TRAINING HOURS	HR	2,000.000 0.800	3,120.000 .000 3,120.000	\$0.00	\$2,496.00
0930	207-0203	FOUND BKFILL MATL, TP II	CY	615.000 36.000	642.601 .000 642.601	\$0.00	\$23,133.64
1012	210-0100	GRADING COMPLETE -	LS	.000 3383013.000	.990 .010 1.000	\$33,830.13	\$3,383,013.00
		SA #10					
		SA #10					

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016

to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1013	446-2118	HIGH STRENGTH PVMT REINF FABRIC, 18 IN WII LF		.000	30,769.000		
				4.600	.000		
					30,769.000	\$.00	\$141,537.40
		SA #10					
		SA #10					
1014	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYP EA		.000	10.000		
				1985.000	.000		
					10.000	\$.00	\$19,850.00
		SA #10					
		SA #10					
1101	150-4001	TEMPORARY WATER FILLED SAFETY BARRIER LF		.000	750.000		
				27.750	.000		
					750.000	\$.00	\$20,812.50
		SA #11					
		SA #11					
3003	682-1405	CABLE, TP XHHW, AWG NO 8	LF	.000	27,048.000		
				3.450	5,973.000		
					33,021.000	\$20,606.85	\$113,922.45
		SA #3					
		SA #3					
5002	004-0008	EXTRA WORK -	CY	.000	84.502		
				1349.700	.000		
					84.502	\$.00	\$114,052.35
		CLASS A CONCRETE, INCL EXCAVATION SUPPLEMENTAL AGREEMENT NO 5					
5008	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	.000	.700		
				60676.000	.100		
					.800	\$6,067.60	\$48,540.80
		6					
		SUPPLEMENTAL AGREEMENT NO 5					
6002	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	.000	6.000		
				896.000	.000		
					6.000	\$.00	\$5,376.00
		SA #6 RCP REQUIRED					
		SA #6					
9006	004-0012	EXTRA WORK -	EA	.000	11.000		
				124.000	.000		
					11.000	\$.00	\$1,364.00
		CONSTR AND REM INLET SEDIMENT TRAP					
		SA #9					
9010	004-0037	EXTRA WORK -	TN	.000	234.150		
				137.500	.000		
					234.150	\$.00	\$32,195.63
		RECYCLED ASPH CONC, 9.5 MM SUPERPAVE, TYPE 2 GP 2 ONLY, INCL BITUM MATL & H LIME					

Estimate Summary By Project

Contract ID: B14615-13-000-0

Estimate Number: 0039

Pay Period: 11/01/2016
to 11/30/2016

Project Number 721152-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9011	004-0037	EXTRA WORK -	TN	.000 99.200	261.830 .000 261.830	\$0.00	\$25,973.54
		RECYCLED ASPH CONC 19 MM SUPERPAVE, GP 1 OR 2 INCL BITUM MATL & H LIME					
9014	004-0029	EXTRA WORK -	SY	.000 46.750	165.870 .000 165.870	\$0.00	\$7,754.42
		PLAIN CONC DITCH PAVING, 4 IN SA #9					
9019	004-0018	EXTRA WORK -	LF	.000 29.700	564.000 .000 564.000	\$0.00	\$16,750.80
		STORM DRAIN PIPE, 18 IN, H 1-10 SA #9					
9023	004-0052	EXTRA WORK -	SF	.000 58.500	3,696.000 .000 3,696.000	\$0.00	\$216,216.00
		MSE WALL FACE 0-10 FT HT, WALL 10, 12 (REDIROCK WALL) SA #9					
9028	004-0012	EXTRA WORK -	EA	.000 2180.000	6.000 .000 6.000	\$0.00	\$13,080.00
		DROP INLET, GP 1 SA #9					
9029	004-0012	EXTRA WORK -	EA	.000 2560.000	7.000 .000 7.000	\$0.00	\$17,920.00
		STORM SEWER MANHOLE, TP 1 SA #9					
Category Amount:						\$60,504.58	\$4,214,610.73
Project Total Amount:						\$65,734.93	\$15,228,798.68