

Estimate Summary By Project

Contract ID: B14647-13-000-0

Estimate Number: 0005

Pay Period: 10/01/2014
to 11/24/2014

Contract Location:
I-75/SR 401 OVER LAKE ALLATOONA

Time Allowed: 381 **Days**
Elapsed Calender Days: 375 **Days**
Percent Time: 98.43

District: 6 **Area:** 01

Contractor:
SEMINOLE EQUIPMENT, INC.
204 TARPON INDUSTRIAL DR., STE. A

Date Let: 09/20/2013
Date Awarded: 10/04/2013
Date Contract Executed: 11/13/2013
Date Notice to Proceed: 11/15/2013
Date Work Began: 06/18/2014
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 11/30/2014

TARPON SPRINGS FL 34689-6801
Phone:

Escrow Agent:
Surety Co: INTERNATIONAL FIDELITY INSURANCE CO.

Current Contract Amount \$2,852,000.00
Original Contract Amount \$2,852,000.00
Funds Available \$1,495,250.00
Percent Complete 47.57%

Counties:

Bartow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004699	\$2,852,000.00	\$2,852,000.00	\$1,495,250.00	47.57%	\$280,750.00

Chief Engineer

Estimate Summary By Project

Contract ID: B14647-13-000-0

Estimate Number: 0005

Pay Period: 10/01/2014
to 11/24/2014

Project Number: M004699 I-75/SR 401 - BRIDGE REHAB

Federal State Project Number: M004699

	Total to Date	Prev to Date	This Estimate
Participating	\$1,085,400.00	\$860,800.00	\$224,600.00
Non-Participating	\$271,350.00	\$215,200.00	\$56,150.00
Total Earnings	\$1,356,750.00	\$1,076,000.00	\$280,750.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,356,750.00	\$1,076,000.00	\$280,750.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,356,750.00	\$1,076,000.00	

Total Payable:	\$280,750.00
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B14647-13-000-0

Estimate Number: 0005

Pay Period: 10/01/2014
to 11/24/2014

Project Number M004699

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 50000.000	.500 .127 .627	\$6,350.00	\$31,350.00
		M004699					
Category Amount:						\$6,350.00	\$31,350.00
Category Number: 0020 BRIDGES							
0010	535-1105	PAINT EXIST STEEL STRUCTURE, BR ID -	LS	1.000 1400000.000	.000 .196 .196	\$274,400.00	\$274,400.00
		BR NO - 015-00401D-280.70N					
Category Amount:						\$274,400.00	\$274,400.00
Project Total Amount:						\$280,750.00	\$1,356,750.00