

Estimate Summary By Project

Contract ID: B14657-13-000-0

Estimate Number: 0007

Pay Period: 10/01/2014

to 10/31/2014

Contract Location:
APPROACHES ON SR 47 OVER THE LITTLE RIVER

Time Allowed: 940 **Days**
Elapsed Calender Days: 281 **Days**
Percent Time: 29.89

District: 2 **Area:** 04

Contractor:
SCOTT BRIDGE COMPANY, INC.
P. O. BOX 2000

Date Let: 11/22/2013
Date Awarded: 12/06/2013
Date Contract Executed: 01/08/2014
Date Notice to Proceed: 01/24/2014
Date Work Began: 03/03/2014
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/20/2016

OPELIKA AL 36803-2000
Phone:

Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$24,117,353.82
Original Contract Amount \$24,066,000.00
Funds Available \$21,587,307.82
Percent Complete 10.49%

Counties:
Columbia Lincoln

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
232310-	\$24,117,353.82	\$24,066,000.00	\$21,587,307.82	10.49%	\$411,054.00

Chief Engineer

Estimate Summary By Project

Contract ID: B14657-13-000-0

Estimate Number: 0007

Pay Period: 10/01/2014

to 10/31/2014

Project Number: 232310- SR 47 - BRIDGE REPLACEMENT

Federal State Project Number: BRST0-0076-01(036)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,024,036.80	\$1,695,193.60	\$328,843.20
Non-Participating	\$506,009.20	\$423,798.40	\$82,210.80
Total Earnings	\$2,530,046.00	\$2,118,992.00	\$411,054.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,530,046.00	\$2,118,992.00	\$411,054.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,530,046.00	\$2,118,992.00	

Total Payable:	\$411,054.00
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B14657-13-000-0

Estimate Number: 0007

Pay Period: 10/01/2014
to 10/31/2014

Project Number 232310-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	999-2010	DESIGN COMPLETE	LS	1.000	.883		
				2000000.000	.018		
		BRST0-0076-01(036)			.901	\$36,000.00	\$1,802,000.00
0285	999-2015	CONSTRUCTION COMPLETE	LS	1.000	.016		
				2062000.000	.017		
		BRST0-0076-01(036)			.033	\$375,054.00	\$728,046.00
Category Amount:						\$411,054.00	\$2,530,046.00
Project Total Amount:						\$411,054.00	\$2,530,046.00