

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Contract Location: OLD PETERSBURG RD/OLD EVANS RD BEGINNING AT BAS`

Time Allowed: 1547 Days

Elapsed Calender Days: 1547 Days

Percent Time: 100.00

District: 2 Area: 04

Contractor: E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 10/18/2013

Date Awarded: 10/18/2013

Date Contract Executed: 11/27/2013

Date Notice to Proceed: 12/05/2013

SNELLVILLE GA 30078-0306 **Date Work Began:** 02/10/2014

Phone: (770)985-0600 **Date Time Stopped:** 02/28/2018

Date Accepted: 00/00/0000

Escrow Agent: **Adjusted Completion Date:** 02/28/2018

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$35,856,306.84 **Counties:**

Original Contract Amount \$34,183,352.33 Columbia

Funds Available \$3,839,757.91

Percent Complete 89.29%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250470-	\$35,856,306.84	\$34,183,352.33	\$3,839,757.91	89.29%	\$126,809.66

Chief Engineer

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number: 250470- OLD PETERSBURG RD/OLD EVANS RD - WIDENIN

Federal State Project Number: STP00-7063-00(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$25,613,241.93	\$25,511,794.19	\$101,447.74
Non-Participating	\$6,403,307.01	\$6,377,945.09	\$25,361.92
Total Earnings	\$32,016,548.94	\$31,889,739.28	\$126,809.66
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
Gross Earnings	\$32,016,548.93	\$31,889,739.27	\$126,809.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$32,016,548.93	\$31,889,739.27	

Total Payable:	\$126,809.66
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0020	205-0001	UNCLASS EXCAV	CY	105,450.000 9.250	105,281.518 10,237.692 115,519.210	\$94,698.65	\$1,068,552.69
0035	318-3000	AGGR SURF CRS	TN	4,000.000 20.500	15,859.010 .000 15,859.010	\$0.00	\$325,109.71
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,300.000 76.750	4,021.770 .000 4,021.770	\$0.00	\$308,670.85
Category Amount:						\$94,698.65	\$1,702,333.25
Category Number: 0010 RECYCLED ASPHALT - ALT 1							
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME Payment Reduction-25mm Superpave		.000 57.950	122.810 .000 122.810	\$0.00	\$7,116.84
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		18,700.000 65.000	19,134.370 .000 19,134.370	\$0.00	\$1,243,734.05
Category Amount:						\$0.00	\$1,250,850.89
Category Number: 0030 ROADWAY							
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temp. Recycl. Asph. 12.5mm SuperPave		.000 64.250	865.490 .000 865.490	\$0.00	\$55,607.73
0061	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temp. Recycl Asph 19mm SuperPave		.000 63.250	831.520 .000 831.520	\$0.00	\$52,593.64
Category Amount:						\$0.00	\$108,201.37

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 RECYCLED ASPHALT - ALT 1							
0065	413-1000	BITUM TACK COAT	GL	19,900.000 2.850	26,871.000 .000 26,871.000	\$0.00	\$76,582.35
Category Amount:						\$0.00	\$76,582.35
Category Number: 0030 ROADWAY							
0075	441-0104	CONC SIDEWALK, 4 IN	SY	20,973.000 32.750	17,403.947 11.958 17,415.905	\$391.62	\$570,370.89
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	50,300.000 12.500	46,431.683 85.900 46,517.583	\$1,073.75	\$581,469.79
0110	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	3,000.000 11.500	3,024.600 .000 3,024.600	\$0.00	\$34,782.90
0111	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	4,458.000 33.000	5,046.185 .000 5,046.185	\$0.00	\$166,524.11
0113	441-4020	CONC VALLEY GUTTER, 6 IN	SY	3,386.000 41.000	3,387.023 .000 3,387.023	\$0.00	\$138,867.94
0135	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	191.000 602.000	191.700 .000 191.700	\$0.00	\$115,403.40
0145	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	301.000 627.000	351.039 .000 351.039	\$0.00	\$220,101.45

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
0150	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	732.000 38.750	885.200 .000 885.200	\$0.00	\$34,301.50
0155	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	249.000 15.250	386.800 .000 386.800	\$0.00	\$5,898.70
0160	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,000.000 1.800	2,355.700 .000 2,355.700	\$0.00	\$4,240.26
0165	634-1200	RIGHT OF WAY MARKERS	EA	434.000 99.250	297.000 12.000 309.000	\$1,191.00	\$30,668.25
0180	641-1200	GUARDRAIL, TP W	LF	5,917.000 17.250	6,307.866 .000 6,307.866	\$0.00	\$108,810.69
Category Amount:						\$2,656.37	\$2,011,439.88

Category Number: 0050 BRIDGES							
0195	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	520.000 25.250	545.705 .000 545.705	\$0.00	\$13,779.05
0210	500-3002	CLASS AA CONCRETE	CY	262.000 626.000	262.003 .000 262.003	\$0.00	\$164,013.88
0211	500-3002	CLASS AA CONCRETE	CY	.000 250.400	77.100 .000 77.100	\$0.00	\$19,305.84
		Class AA Concrete, Filler					

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGES							
0220	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	702.000 130.000	702.190 .000 702.190	\$0.00	\$91,284.70
		1					
Category Amount:						\$0.00	\$288,383.47
Category Number: 0040 BRIDGES							
0270	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	245.000 16.750	249.600 .000 249.600	\$0.00	\$4,180.80
0295	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	562.000 116.000	562.190 .000 562.190	\$0.00	\$65,214.04
		1					
Category Amount:						\$0.00	\$69,394.84
Category Number: 0110 ATMS							
0360	682-6120	CONDUIT, RIGID, 2 IN	LF	50.000 8.950	60.000 .000 60.000	\$0.00	\$537.00
0365	935-1113	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T FIBER	LF	2,738.000 7.250	3,016.000 .000 3,016.000	\$0.00	\$21,866.00
0380	935-3402	FIBER OPTIC CLOSURE, FDC (RACK MOUNTED) EA	EA	2.000 1500.000	3.000 .000 3.000	\$0.00	\$4,500.00
Category Amount:						\$0.00	\$26,903.00
Category Number: 0060 TEMPORARY EROSION CONTROL							
0415	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	6.000 274.000	24.000 .000 24.000	\$0.00	\$6,576.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0425	163-0232	TEMPORARY GRASSING	AC	25.000 525.000	44.991 .000 44.991	\$0.00	\$23,620.28
Category Amount:						\$0.00	\$30,196.28
Category Number: 0070 PERMANENT EROSION CONTROL							
0435	163-0240	MULCH	TN	150.000 168.000	12.352 .680 13.032	\$114.24	\$2,189.38
Category Amount:						\$114.24	\$2,189.38
Category Number: 0060 TEMPORARY EROSION CONTROL							
0445	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 9 LF		15.000 9.900	2,265.500 .000 2,265.500	\$0.00	\$22,428.45
0450	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		6.000 684.000	19.000 .000 19.000	\$0.00	\$12,996.00
0455	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	6.000 274.000	28.000 .000 28.000	\$0.00	\$7,672.00
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		234.000 126.000	252.000 .000 252.000	\$0.00	\$31,752.00
0470	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,280.000 0.500	13,940.500 .000 13,940.500	\$0.00	\$6,970.25
0490	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	19.000 45.500	70.000 .000 70.000	\$0.00	\$3,185.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0505	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	26,560.000	28,811.175		
				2.750	.000		
					28,811.175	\$0.00	\$79,230.73
Category Amount:						\$0.00	\$164,234.43
Category Number: 0070 PERMANENT EROSION CONTROL							
0510	700-6910	PERMANENT GRASSING	AC	50.000	15.976		
				945.000	4.774		
					20.750	\$4,511.43	\$19,608.75
Category Amount:						\$6,077.61	\$26,550.72
Category Number: 0060 TEMPORARY EROSION CONTROL							
0530	700-8000	FERTILIZER MIXED GRADE	TN	5.000	7.954		
				630.000	.000		
					7.954	\$0.00	\$5,011.02
Category Amount:						\$0.00	\$5,011.02
Category Number: 0070 PERMANENT EROSION CONTROL							
0540	716-2000	EROSION CONTROL MATS, SLOPES	SY	38,235.000	39,666.381		
				0.950	.000		
					39,666.381	\$0.00	\$37,683.06
Category Amount:						\$0.00	\$37,683.06
Category Number: 0060 TEMPORARY EROSION CONTROL							
0545	716-2000	EROSION CONTROL MATS, SLOPES	SY	4,590.000	6,721.222		
				0.950	.000		
					6,721.222	\$0.00	\$6,385.16
Category Amount:						\$0.00	\$6,385.16

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 PERMANENT EROSION CONTROL							
0555	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	510.000 36.750	1,322.686 .000 1,322.686	\$0.00	\$48,608.71
0560	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	347.000 52.000	1,203.543 .000 1,203.543	\$0.00	\$62,584.24
0565	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	58.000 34.750	322.900 .000 322.900	\$0.00	\$11,220.78
0570	603-7000	PLASTIC FILTER FABRIC	SY	915.000 4.300	2,717.073 .000 2,717.073	\$0.00	\$11,683.41
Category Amount:						\$0.00	\$134,097.14
Category Number: 0060 TEMPORARY EROSION CONTROL							
0575	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	33.000 34.750	146.778 .000 146.778	\$0.00	\$5,100.54
0580	603-7000	PLASTIC FILTER FABRIC	SY	33.000 4.300	146.778 .000 146.778	\$0.00	\$631.15
Category Amount:						\$0.00	\$5,731.69
Category Number: 0070 PERMANENT EROSION CONTROL							
0585	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	84.000 46.250	158.278 .000 158.278	\$0.00	\$7,320.36
Category Amount:						\$0.00	\$7,320.36

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER AND SANITARY SEWER							
0610	670-1100	WATER MAIN, 10 IN	LF	5,660.000 45.250	6,015.300 .000 6,015.300	\$.00	\$272,192.33
0620	670-1060	WATER MAIN, 6 IN	LF	2,836.000 53.000	3,708.900 .000 3,708.900	\$.00	\$196,571.70
0625	670-1040	WATER MAIN, 4 IN	LF	120.000 79.500	200.000 .000 200.000	\$.00	\$15,900.00
0630	670-5620	WATER SERVICE LINE, 3/4 IN	LF	6,890.000 12.750	9,233.101 .000 9,233.101	\$.00	\$117,722.04
0635	670-5010	WATER SERVICE LINE, 1 IN	LF	582.000 11.500	1,288.000 .000 1,288.000	\$.00	\$14,812.00
0645	670-5020	WATER SERVICE LINE, 2 IN	LF	75.000 45.500	556.500 .000 556.500	\$.00	\$25,320.75
0660	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	9,215.000 37.500	9,882.283 .000 9,882.283	\$.00	\$370,585.61
0670	660-0006	SAN SEWER PIPE, 6 IN, PVC	LF	1,863.000 52.250	4,756.713 .000 4,756.713	\$.00	\$248,538.25
0680	670-2120	GATE VALVE, 12 IN	EA	31.000 1910.000	36.000 .000 36.000	\$.00	\$68,760.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER AND SANITARY SEWER							
0685	670-2100	GATE VALVE, 10 IN	EA	21.000 1560.000	24.000 .000 24.000	\$0.00	\$37,440.00
0690	670-2080	GATE VALVE, 8 IN	EA	9.000 1110.000	13.000 .000 13.000	\$0.00	\$14,430.00
0695	670-2060	GATE VALVE, 6 IN	EA	45.000 813.000	51.000 .000 51.000	\$0.00	\$41,463.00
0700	670-2040	GATE VALVE, 4 IN	EA	2.000 704.000	6.000 .000 6.000	\$0.00	\$4,224.00
0705	670-2020	GATE VALVE, 2 IN	EA	1.000 1740.000	10.000 .000 10.000	\$0.00	\$17,400.00
0725	670-3106	TAPPING SLEEVE & VALVE ASSEMBLY, 10 IN X 6 EA		1.000 7550.000	2.000 .000 2.000	\$0.00	\$15,100.00
0735	670-4000	FIRE HYDRANT	EA	19.000 3670.000	28.000 .000 28.000	\$0.00	\$102,760.00
0745	670-8101	DBL STRAP SADDLE, 10 IN X 3/4 IN	EA	15.000 581.000	16.000 .000 16.000	\$0.00	\$9,296.00
0755	670-8061	DBL STRAP SADDLE, 6 IN X 3/4 IN	EA	14.000 559.000	31.000 .000 31.000	\$0.00	\$17,329.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER AND SANITARY SEWER							
0760	670-8112	DBL STRAP SADDLE, 12 IN X 1 IN	EA	2.000 671.000	5.000 .000 5.000	\$0.00	\$3,355.00
0765	670-8115	DBL STRAP SADDLE, 12 IN X 2 IN	EA	1.000 801.000	4.000 .000 4.000	\$0.00	\$3,204.00
0775	670-8103	DBL STRAP SADDLE, 10 IN X 2 IN	EA	3.000 788.000	13.000 .000 13.000	\$0.00	\$10,244.00
0785	670-8340	DBL STRAP SADDLE, 8 IN X 2 IN	EA	5.000 779.000	6.000 .000 6.000	\$0.00	\$4,674.00
0795	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	119.000 295.000	121.000 .000 121.000	\$0.00	\$35,695.00
0805	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	8.000 405.000	17.000 .000 17.000	\$0.00	\$6,885.00
0810	668-3300	SAN SEWER MANHOLE, TP 1	EA	79.000 2790.000	81.000 .000 81.000	\$0.00	\$225,990.00
0860	670-1500	CAP OR REMOVE EXISTING WATER MAIN	EA	29.000 578.000	61.000 .000 61.000	\$0.00	\$35,258.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 WATER AND SANITARY SEWER							
0885	615-1000	JACK OR BORE PIPE -	LF	345.000	425.000		
				249.000	.000		
		16 IN DIA, STEEL CASING, 0.312 IN THK			425.000	\$0.00	\$105,825.00
Category Amount:						\$0.00	\$2,020,974.68
Category Number: 0080 SIGNING AND MARKING							
0925	654-1003	RAISED PVMT MARKERS TP 3	EA	1,155.000	1,227.000		
				3.500	.000		
					1,227.000	\$0.00	\$4,294.50
0930	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	180.000	182.000		
				68.250	.000		
					182.000	\$0.00	\$12,421.50
0935	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	15.000	16.000		
				78.750	.000		
					16.000	\$0.00	\$1,260.00
0955	652-0094	PAVEMENT MARKING, SYMBOL, TP 4	EA	43.000	44.000		
				52.500	.000		
					44.000	\$0.00	\$2,310.00
0965	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	4,517.000	4,317.547		
				3.400	8.556		
					4,326.103	\$29.09	\$14,708.75
0970	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	2,052.000	2,166.723		
				3.400	.000		
					2,166.723	\$0.00	\$7,366.86
0990	652-6501	SKIP TRAFFIC STRIPE, 5 IN, WHITE	GLF	4,800.000	5,750.000		
				0.120	.000		
					5,750.000	\$0.00	\$690.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 SIGNING AND MARKING							
0995	652-6301	SKIP TRAF STRIPE, 6 IN, WHITE	GLF	5,030.000 0.140	5,777.000 .000 5,777.000	\$0.00	\$808.78
1010	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		15,840.000 2.100	14,562.500 227.000 14,789.500	\$476.70	\$31,057.95
1025	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		650.000 0.280	1,395.000 .000 1,395.000	\$0.00	\$390.60
Category Amount:						\$505.79	\$75,308.94
Category Number: 0090 SIGNALS							
1045	615-1200	DIRECTIONAL BORE - 2 IN	LF	180.000 17.250	185.000 .000 185.000	\$0.00	\$3,191.25
1065	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 4	LS	1.000 63700.000	.900 .100 1.000	\$6,370.00	\$63,700.00
Category Amount:						\$6,370.00	\$66,891.25
Category Number: 0080 SIGNING AND MARKING							
1090	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	678.000 3.450	924.000 .000 924.000	\$0.00	\$3,187.80
1095	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		533.000 13.750	562.660 7.500 570.160	\$103.13	\$7,839.70
1105	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1SF		1,487.000 15.750	1,640.015 160.000 1,800.015	\$2,520.00	\$28,350.24

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 SIGNING AND MARKING							
1110	636-2070	GALV STEEL POSTS, TP 7	LF	3,459.000 6.300	3,828.640 254.980 4,083.620	\$1,606.37	\$25,726.81
Category Amount:						\$4,229.50	\$65,104.55
Category Number: 0030 ROADWAY							
1130	207-0203	FOUND BKFILL MATL, TP II	CY	700.000 44.750	1,074.796 .000 1,074.796	\$0.00	\$48,097.12
1140	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	33.000 30.500	64.300 .000 64.300	\$0.00	\$1,961.15
1150	550-2420	SIDE DRAIN PIPE, 42 IN, H 1-10	LF	136.000 49.250	144.000 .000 144.000	\$0.00	\$7,092.00
1155	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	36.000 338.000	14.000 8.000 22.000	\$2,704.00	\$7,436.00
1175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,380.000 27.500	12,541.516 .000 12,541.516	\$0.00	\$344,891.69
1195	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	6,636.000 32.250	6,645.933 .000 6,645.933	\$0.00	\$214,331.34
1205	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,285.000 39.500	2,866.300 .000 2,866.300	\$0.00	\$113,218.85

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018

to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1230	550-1481	STORM DRAIN PIPE, 48 IN, H 10-15	LF	747.000 105.000	741.000 -3.300 737.700	\$-346.50	\$77,458.50
1240	550-1483	STORM DRAIN PIPE, 48 IN, H 20-25	LF	59.000 130.000	64.000 .000 64.000	\$0.00	\$8,320.00
1245	668-1100	CATCH BASIN, GP 1	EA	194.000 2190.000	198.000 .000 198.000	\$0.00	\$433,620.00
1250	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	159.000 210.000	203.051 .000 203.051	\$0.00	\$42,640.71
1265	668-2100	DROP INLET, GP 1	EA	42.000 1650.000	55.000 .000 55.000	\$0.00	\$90,750.00
1275	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	3.000 570.000	5.000 .000 5.000	\$0.00	\$2,850.00
1285	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000 736.000	4.000 .000 4.000	\$0.00	\$2,944.00
1300	668-4300	STORM SEWER MANHOLE, TP 1	EA	39.000 1710.000	44.000 .000 44.000	\$0.00	\$75,240.00
1310	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		72.000 210.000	81.216 .000 81.216	\$0.00	\$17,055.36

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1315	668-4313	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		17.000 242.000	21.133 .000 21.133	\$0.00	\$5,114.19
1330	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	4.000 2190.000	9.000 .000 9.000	\$0.00	\$19,710.00
1380	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	192.000 841.000	192.001 .000 192.001	\$0.00	\$161,472.84
1385	511-1000	BAR REINF STEEL	LB	13,492.000 0.790	13,492.053 .000 13,492.053	\$0.00	\$10,658.72
Category Amount:						\$2,357.50	\$1,684,862.47
Category Number: 0040 BRIDGES							
1395	520-5000	PILOT HOLES	LF	797.000 111.000	835.083 .000 835.083	\$0.00	\$92,694.21
Category Amount:						\$0.00	\$92,694.21
Category Number: 0030 ROADWAY							
1409	600-0001	FLOWABLE FILL	CY	66.000 204.000	66.003 .000 66.003	\$0.00	\$13,464.61
1410	600-0001	FLOWABLE FILL	CY	109.000 204.000	241.822 .000 241.822	\$0.00	\$49,331.69

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
1470	670-3129	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 1 EA		1.000 10600.000	2.000 .000 2.000	\$0.00	\$21,200.00
Category Amount:						\$0.00	\$83,996.30
Category Number: 0100 WATER AND SANITARY SEWER							
1495	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		230.000 125.000	231.839 .000 231.839	\$0.00	\$28,979.88
1505	660-0810	SAN SEWER PIPE, 10 IN, DUCTILE IRON	LF	160.000 74.250	176.500 .000 176.500	\$0.00	\$13,105.13
Category Amount:						\$0.00	\$42,085.01
Category Number: 0030 ROADWAY							
1515	163-0300	CONSTRUCTION EXIT	EA	15.000 1330.000	23.000 .000 23.000	\$0.00	\$30,590.00
1520	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	30.000 555.000	44.000 .000 44.000	\$0.00	\$24,420.00
Category Amount:						\$0.00	\$55,010.00
Category Number: 0070 PERMANENT EROSION CONTROL							
7001	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	.000 1.670	2,441.862 .000 2,441.862	\$0.00	\$4,077.91
		ECTC FA No 1					
		ECTC FA No 1					
Category Amount:						\$0.00	\$4,077.91

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0050

Pay Period: 04/01/2018
to 04/30/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 ROADWAY							
9155	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	.000	417.000		
				25.450	.000		
					417.000	\$0.00	\$10,612.65
Category Amount:						\$0.00	\$10,612.65
Category Number: 0080 SIGNING AND MARKING							
9180	004-0022	EXTRA WORK -	LS	.000	.000		
				9800.000	1.000		
		REMOVE AND INSTALL TP 3 STRAIN POLE 42+50 RT WASHINGTON RD ITEM ADDED BY SUPPLEMENTAL AGREEMENT			1.000	\$9,800.00	\$9,800.00
Category Amount:						\$9,800.00	\$9,800.00
Project Total Amount:						\$126,809.66	\$32,016,548.94