

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

**Contract Location:** OLD PETERSBURG RD/OLD EVANS RD BEGINNING AT BAS`

**Time Allowed:** 1547 Days

**Elapsed Calender Days:** 1547 Days

**Percent Time:** 100.00

District: 2 Area: 04

**Contractor:** E. R. SNELL CONTRACTOR, INC.  
P. O. BOX 306

**Date Let:** 10/18/2013

**Date Awarded:** 10/18/2013

**Date Contract Executed:** 11/27/2013

**Date Notice to Proceed:** 12/05/2013

SNELLVILLE GA 30078-0306 **Date Work Began:** 02/10/2014

**Phone:** (770)985-0600 **Date Time Stopped:** 02/28/2018

**Date Accepted:** 00/00/0000

**Escrow Agent:** **Adjusted Completion Date:** 02/28/2018

**Surety Co:** TRAVELERS CASUALTY AND SURETY CO OF AMERICA

**Current Contract Amount** \$35,856,306.84 **Counties:**

**Original Contract Amount** \$34,183,352.33 Columbia

**Funds Available** \$3,791,642.28

**Percent Complete** 89.43%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
250470-	\$35,856,306.84	\$34,183,352.33	\$3,791,642.28	89.43%	\$48,115.63

Chief Engineer

## Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number: 250470- OLD PETERSBURG RD/OLD EVANS RD - WIDENIN

Federal State Project Number: STP00-7063-00(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$25,651,734.45	\$25,613,241.93	\$38,492.52
Non-Participating	\$6,412,930.12	\$6,403,307.01	\$9,623.11
<b>Total Earnings</b>	<b>\$32,064,664.57</b>	<b>\$32,016,548.94</b>	<b>\$48,115.63</b>
Stockpiled Materials	(\$0.01)	(\$0.01)	\$0.00
<b>Gross Earnings</b>	<b>\$32,064,664.56</b>	<b>\$32,016,548.93</b>	<b>\$48,115.63</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
<b>Total:</b>	<b>\$32,064,664.56</b>	<b>\$32,016,548.93</b>	

<b>Total Payable:</b>	<b>\$48,115.63</b>
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 ROADWAY</b>							
0020	205-0001	UNCLASS EXCAV	CY	105,450.000 9.250	115,519.210 .000 115,519.210	\$0.00	\$1,068,552.69
0035	318-3000	AGGR SURF CRS	TN	4,000.000 20.500	15,859.010 .000 15,859.010	\$0.00	\$325,109.71
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,300.000 76.750	4,021.770 .000 4,021.770	\$0.00	\$308,670.85
<b>Category Amount:</b>						\$0.00	\$1,702,333.25
<b>Category Number: 0010 RECYCLED ASPHALT - ALT 1</b>							
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 57.950	122.810 .000 122.810	\$0.00	\$7,116.84
		Payment Reduction-25mm Superpave					
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		18,700.000 65.000	19,134.370 .000 19,134.370	\$0.00	\$1,243,734.05
<b>Category Amount:</b>						\$0.00	\$1,250,850.89
<b>Category Number: 0030 ROADWAY</b>							
0056	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 64.250	865.490 .000 865.490	\$0.00	\$55,607.73
		Temp. Recycl. Asph. 12.5mm SuperPave					
0061	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 63.250	831.520 .000 831.520	\$0.00	\$52,593.64
		Temp. Recycl Asph 19mm SuperPave					
<b>Category Amount:</b>						\$0.00	\$108,201.37

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0010 RECYCLED ASPHALT - ALT 1</b>							
0065	413-1000	BITUM TACK COAT	GL	19,900.000	26,871.000		
				2.850	.000		
					26,871.000	\$ .00	\$76,582.35
<b>Category Amount:</b>						\$0.00	\$76,582.35
<b>Category Number: 0030 ROADWAY</b>							
0110	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	3,000.000	3,024.600		
				11.500	.000		
					3,024.600	\$ .00	\$34,782.90
0111	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	4,458.000	5,046.185		
				33.000	.000		
					5,046.185	\$ .00	\$166,524.11
0113	441-4020	CONC VALLEY GUTTER, 6 IN	SY	3,386.000	3,387.023		
				41.000	.000		
					3,387.023	\$ .00	\$138,867.94
0135	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	191.000	191.700		
				602.000	.000		
					191.700	\$ .00	\$115,403.40
0145	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	301.000	351.039		
				627.000	.000		
					351.039	\$ .00	\$220,101.45
0150	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	732.000	885.200		
				38.750	.000		
					885.200	\$ .00	\$34,301.50
0155	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	249.000	386.800		
				15.250	.000		
					386.800	\$ .00	\$5,898.70

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 ROADWAY</b>							
0160	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,000.000 1.800	2,355.700 .000 2,355.700	\$0.00	\$4,240.26
0165	634-1200	RIGHT OF WAY MARKERS	EA	434.000 99.250	309.000 32.000 341.000	\$3,176.00	\$33,844.25
0180	641-1200	GUARDRAIL, TP W	LF	5,917.000 17.250	6,307.866 .000 6,307.866	\$0.00	\$108,810.69
<b>Category Amount:</b>						\$3,176.00	\$862,775.20
<b>Category Number: 0050 BRIDGES</b>							
0195	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	520.000 25.250	545.705 .000 545.705	\$0.00	\$13,779.05
0210	500-3002	CLASS AA CONCRETE	CY	262.000 626.000	262.003 .000 262.003	\$0.00	\$164,013.88
0211	500-3002	CLASS AA CONCRETE  Class AA Concrete, Filler	CY	.000 250.400	77.100 .000 77.100	\$0.00	\$19,305.84
0220	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -  1	LF	702.000 130.000	702.190 .000 702.190	\$0.00	\$91,284.70
0260	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,180.000 40.750	1,144.441 146.667 1,291.108	\$5,976.68	\$52,612.65

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0050 BRIDGES</b>							
0265	603-7000	PLASTIC FILTER FABRIC	SY	1,180.000	1,144.441		
				4.300	146.667		
					1,291.108	\$630.67	\$5,551.76
<b>Category Amount:</b>						\$6,607.35	\$346,547.88
<b>Category Number: 0040 BRIDGES</b>							
0270	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	245.000	249.600		
				16.750	.000		
					249.600	\$0.00	\$4,180.80
0295	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	562.000	562.190		
				116.000	.000		
					562.190	\$0.00	\$65,214.04
		1					
<b>Category Amount:</b>						\$0.00	\$69,394.84
<b>Category Number: 0110 ATMS</b>							
0360	682-6120	CONDUIT, RIGID, 2 IN	LF	50.000	60.000		
				8.950	.000		
					60.000	\$0.00	\$537.00
0365	935-1113	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		2,738.000	3,016.000		
				7.250	.000		
					3,016.000	\$0.00	\$21,866.00
0380	935-3402	FIBER OPTIC CLOSURE, FDC (RACK MOUNTED) EA		2.000	3.000		
				1500.000	.000		
					3.000	\$0.00	\$4,500.00
<b>Category Amount:</b>						\$0.00	\$26,903.00
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0415	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		6.000	24.000		
				274.000	.000		
					24.000	\$0.00	\$6,576.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0425	163-0232	TEMPORARY GRASSING	AC	25.000 525.000	44.991 .000 44.991	\$0.00	\$23,620.28
<b>Category Amount:</b>						\$0.00	\$30,196.28
<b>Category Number: 0070 PERMANENT EROSION CONTROL</b>							
0435	163-0240	MULCH	TN	150.000 168.000	13.032 .464 13.496	\$77.95	\$2,267.33
<b>Category Amount:</b>						\$77.95	\$2,267.33
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0440	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		19.000 452.000	9.000 3.000 12.000	\$1,356.00	\$5,424.00
0445	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE E LF		15.000 9.900	2,265.500 .000 2,265.500	\$0.00	\$22,428.45
0450	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		6.000 684.000	19.000 .000 19.000	\$0.00	\$12,996.00
0455	165-0110	MAINTENANCE OF ROCK FILTER DAM EA	EA	6.000 274.000	28.000 .000 28.000	\$0.00	\$7,672.00
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		234.000 126.000	252.000 .000 252.000	\$0.00	\$31,752.00
0470	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		13,280.000 0.500	13,940.500 .000 13,940.500	\$0.00	\$6,970.25

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0475	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		143.000 251.000	80.250 26.750 107.000	\$6,714.25	\$26,857.00
0490	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	19.000 45.500	70.000 .000 70.000	\$0.00	\$3,185.00
0505	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	26,560.000 2.750	28,811.175 9,603.725 38,414.900	\$26,410.24	\$105,640.98
<b>Category Amount:</b>						\$34,480.49	\$222,925.68
<b>Category Number: 0070 PERMANENT EROSION CONTROL</b>							
0510	700-6910	PERMANENT GRASSING	AC	50.000 945.000	20.750 .220 20.970	\$207.90	\$19,816.65
0520	700-8000	FERTILIZER MIXED GRADE	TN	30.000 630.000	11.019 .067 11.086	\$42.21	\$6,984.18
<b>Category Amount:</b>						\$250.11	\$26,800.83
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0530	700-8000	FERTILIZER MIXED GRADE	TN	5.000 630.000	7.954 .000 7.954	\$0.00	\$5,011.02
<b>Category Amount:</b>						\$0.00	\$5,011.02
<b>Category Number: 0070 PERMANENT EROSION CONTROL</b>							
0540	716-2000	EROSION CONTROL MATS, SLOPES	SY	38,235.000 0.950	39,666.381 136.056 39,802.437	\$129.25	\$37,812.32
<b>Category Amount:</b>						\$129.25	\$37,812.32



Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0545	716-2000	EROSION CONTROL MATS, SLOPES	SY	4,590.000	6,721.222		
				0.950	.000		
					6,721.222	\$ .00	\$6,385.16
<b>Category Amount:</b>						\$0.00	\$6,385.16
<b>Category Number: 0070 PERMANENT EROSION CONTROL</b>							
0555	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	510.000	1,322.686		
				36.750	.000		
					1,322.686	\$ .00	\$48,608.71
0560	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	347.000	1,203.543		
				52.000	.000		
					1,203.543	\$ .00	\$62,584.24
0565	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	58.000	322.900		
				34.750	.000		
					322.900	\$ .00	\$11,220.78
0570	603-7000	PLASTIC FILTER FABRIC	SY	915.000	2,717.073		
				4.300	.000		
					2,717.073	\$ .00	\$11,683.41
<b>Category Amount:</b>						\$0.00	\$134,097.14
<b>Category Number: 0060 TEMPORARY EROSION CONTROL</b>							
0575	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	33.000	146.778		
				34.750	.000		
					146.778	\$ .00	\$5,100.54
0580	603-7000	PLASTIC FILTER FABRIC	SY	33.000	146.778		
				4.300	.000		
					146.778	\$ .00	\$631.15
<b>Category Amount:</b>						\$0.00	\$5,731.69

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0070 PERMANENT EROSION CONTROL</b>							
0585	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	84.000 46.250	158.278 .000 158.278	\$0.00	\$7,320.36
<b>Category Amount:</b>						\$0.00	\$7,320.36
<b>Category Number: 0100 WATER AND SANITARY SEWER</b>							
0610	670-1100	WATER MAIN, 10 IN	LF	5,660.000 45.250	6,015.300 .000 6,015.300	\$0.00	\$272,192.33
0620	670-1060	WATER MAIN, 6 IN	LF	2,836.000 53.000	3,708.900 .000 3,708.900	\$0.00	\$196,571.70
0625	670-1040	WATER MAIN, 4 IN	LF	120.000 79.500	200.000 .000 200.000	\$0.00	\$15,900.00
0630	670-5620	WATER SERVICE LINE, 3/4 IN	LF	6,890.000 12.750	9,233.101 .000 9,233.101	\$0.00	\$117,722.04
0635	670-5010	WATER SERVICE LINE, 1 IN	LF	582.000 11.500	1,288.000 .000 1,288.000	\$0.00	\$14,812.00
0645	670-5020	WATER SERVICE LINE, 2 IN	LF	75.000 45.500	556.500 .000 556.500	\$0.00	\$25,320.75
0660	660-0008	SAN SEWER PIPE, 8 IN, PVC	LF	9,215.000 37.500	9,882.283 .000 9,882.283	\$0.00	\$370,585.61

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0100 WATER AND SANITARY SEWER							
0670	660-0006	SAN SEWER PIPE, 6 IN, PVC	LF	1,863.000 52.250	4,756.713 .000 4,756.713	\$0.00	\$248,538.25
0680	670-2120	GATE VALVE, 12 IN	EA	31.000 1910.000	36.000 .000 36.000	\$0.00	\$68,760.00
0685	670-2100	GATE VALVE, 10 IN	EA	21.000 1560.000	24.000 .000 24.000	\$0.00	\$37,440.00
0690	670-2080	GATE VALVE, 8 IN	EA	9.000 1110.000	13.000 .000 13.000	\$0.00	\$14,430.00
0695	670-2060	GATE VALVE, 6 IN	EA	45.000 813.000	51.000 .000 51.000	\$0.00	\$41,463.00
0700	670-2040	GATE VALVE, 4 IN	EA	2.000 704.000	6.000 .000 6.000	\$0.00	\$4,224.00
0705	670-2020	GATE VALVE, 2 IN	EA	1.000 1740.000	10.000 .000 10.000	\$0.00	\$17,400.00
0725	670-3106	TAPPING SLEEVE & VALVE ASSEMBLY, 10 IN X 6 EA		1.000 7550.000	2.000 .000 2.000	\$0.00	\$15,100.00
0735	670-4000	FIRE HYDRANT	EA	19.000 3670.000	28.000 .000 28.000	\$0.00	\$102,760.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0100 WATER AND SANITARY SEWER							
0745	670-8101	DBL STRAP SADDLE, 10 IN X 3/4 IN	EA	15.000 581.000	16.000 .000 16.000	\$0.00	\$9,296.00
0755	670-8061	DBL STRAP SADDLE, 6 IN X 3/4 IN	EA	14.000 559.000	31.000 .000 31.000	\$0.00	\$17,329.00
0760	670-8112	DBL STRAP SADDLE, 12 IN X 1 IN	EA	2.000 671.000	5.000 .000 5.000	\$0.00	\$3,355.00
0765	670-8115	DBL STRAP SADDLE, 12 IN X 2 IN	EA	1.000 801.000	4.000 .000 4.000	\$0.00	\$3,204.00
0775	670-8103	DBL STRAP SADDLE, 10 IN X 2 IN	EA	3.000 788.000	13.000 .000 13.000	\$0.00	\$10,244.00
0785	670-8340	DBL STRAP SADDLE, 8 IN X 2 IN	EA	5.000 779.000	6.000 .000 6.000	\$0.00	\$4,674.00
0795	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	119.000 295.000	121.000 .000 121.000	\$0.00	\$35,695.00
0805	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	8.000 405.000	17.000 .000 17.000	\$0.00	\$6,885.00
0810	668-3300	SAN SEWER MANHOLE, TP 1	EA	79.000 2790.000	81.000 .000 81.000	\$0.00	\$225,990.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0100 WATER AND SANITARY SEWER</b>							
0830	611-8050	ADJUST MANHOLE TO GRADE	EA	15.000 578.000	9.000 1.000 10.000	\$578.00	\$5,780.00
0860	670-1500	CAP OR REMOVE EXISTING WATER MAIN	EA	29.000 578.000	61.000 .000 61.000	\$0.00	\$35,258.00
0885	615-1000	JACK OR BORE PIPE -  16 IN DIA, STEEL CASING, 0.312 IN THK	LF	345.000 249.000	425.000 .000 425.000	\$0.00	\$105,825.00

**Category Amount:** \$578.00 \$2,026,754.68

<b>Category Number: 0080 SIGNING AND MARKING</b>							
0925	654-1003	RAISED PVMT MARKERS TP 3	EA	1,155.000 3.500	1,227.000 .000 1,227.000	\$0.00	\$4,294.50
0930	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	180.000 68.250	182.000 .000 182.000	\$0.00	\$12,421.50
0935	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	15.000 78.750	16.000 .000 16.000	\$0.00	\$1,260.00
0955	652-0094	PAVEMENT MARKING, SYMBOL, TP 4	EA	43.000 52.500	44.000 .000 44.000	\$0.00	\$2,310.00
0965	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	4,517.000 3.400	4,326.103 94.278 4,420.381	\$320.55	\$15,029.30

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0080 SIGNING AND MARKING							
0970	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	2,052.000 3.400	2,166.723 .000 2,166.723	\$0.00	\$7,366.86
0990	652-6501	SKIP TRAFFIC STRIPE, 5 IN, WHITE	GLF	4,800.000 0.120	5,750.000 .000 5,750.000	\$0.00	\$690.00
0995	652-6301	SKIP TRAF STRIPE, 6 IN, WHITE	GLF	5,030.000 0.140	5,777.000 .000 5,777.000	\$0.00	\$808.78
1000	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, W/ LF		42,250.000 0.410	31,897.000 390.950 32,287.950	\$160.29	\$13,238.06
1005	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEL LF		54,360.000 0.410	47,327.000 398.000 47,725.000	\$163.18	\$19,567.25
1015	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		1,440.000 6.300	1,398.000 11.500 1,409.500	\$72.45	\$8,879.85
1020	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		43,690.000 0.280	42,916.000 145.000 43,061.000	\$40.60	\$12,057.08
1025	653-3502	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, YELI GLF		650.000 0.280	1,395.000 .000 1,395.000	\$0.00	\$390.60

**Category Amount:** \$757.07 \$98,313.78

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0090 SIGNALS</b>							
1045	615-1200	DIRECTIONAL BORE -  2 IN	LF	180.000 17.250	185.000 .000 185.000	\$0.00	\$3,191.25
<b>Category Amount:</b>						\$0.00	\$3,191.25
<b>Category Number: 0080 SIGNING AND MARKING</b>							
1090	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	678.000 3.450	924.000 .000 924.000	\$0.00	\$3,187.80
1095	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		533.000 13.750	570.160 20.000 590.160	\$275.00	\$8,114.70
1105	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,487.000 15.750	1,800.015 41.920 1,841.935	\$660.24	\$29,010.48
1110	636-2070	GALV STEEL POSTS, TP 7	LF	3,459.000 6.300	4,083.620 178.440 4,262.060	\$1,124.17	\$26,850.98
<b>Category Amount:</b>						\$2,059.41	\$67,163.96
<b>Category Number: 0030 ROADWAY</b>							
1130	207-0203	FOUND BKFILL MATL, TP II	CY	700.000 44.750	1,074.796 .000 1,074.796	\$0.00	\$48,097.12
1140	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	33.000 30.500	64.300 .000 64.300	\$0.00	\$1,961.15
1150	550-2420	SIDE DRAIN PIPE, 42 IN, H 1-10	LF	136.000 49.250	144.000 .000 144.000	\$0.00	\$7,092.00

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 ROADWAY</b>							
1175	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	12,380.000 27.500	12,541.516 .000 12,541.516	\$0.00	\$344,891.69
1195	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	6,636.000 32.250	6,645.933 .000 6,645.933	\$0.00	\$214,331.34
1205	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,285.000 39.500	2,866.300 .000 2,866.300	\$0.00	\$113,218.85
1240	550-1483	STORM DRAIN PIPE, 48 IN, H 20-25	LF	59.000 130.000	64.000 .000 64.000	\$0.00	\$8,320.00
1245	668-1100	CATCH BASIN, GP 1	EA	194.000 2190.000	198.000 .000 198.000	\$0.00	\$433,620.00
1250	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	159.000 210.000	203.051 .000 203.051	\$0.00	\$42,640.71
1265	668-2100	DROP INLET, GP 1	EA	42.000 1650.000	55.000 .000 55.000	\$0.00	\$90,750.00
1275	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	3.000 570.000	5.000 .000 5.000	\$0.00	\$2,850.00
1285	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	3.000 736.000	4.000 .000 4.000	\$0.00	\$2,944.00



Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 ROADWAY</b>							
1300	668-4300	STORM SEWER MANHOLE, TP 1	EA	39.000 1710.000	44.000 .000 44.000	\$0.00	\$75,240.00
1310	668-4312	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		72.000 210.000	81.216 .000 81.216	\$0.00	\$17,055.36
1315	668-4313	STORM SEWER MANHOLE, TP 1, ADDL DEPTH, (LF		17.000 242.000	21.133 .000 21.133	\$0.00	\$5,114.19
1330	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	4.000 2190.000	9.000 .000 9.000	\$0.00	\$19,710.00
1380	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	192.000 841.000	192.001 .000 192.001	\$0.00	\$161,472.84
1385	511-1000	BAR REINF STEEL	LB	13,492.000 0.790	13,492.053 .000 13,492.053	\$0.00	\$10,658.72
<b>Category Amount:</b>						\$0.00	\$1,599,967.97
<b>Category Number: 0040 BRIDGES</b>							
1395	520-5000	PILOT HOLES	LF	797.000 111.000	835.083 .000 835.083	\$0.00	\$92,694.21
<b>Category Amount:</b>						\$0.00	\$92,694.21
<b>Category Number: 0030 ROADWAY</b>							
1409	600-0001	FLOWABLE FILL	CY	66.000 204.000	66.003 .000 66.003	\$0.00	\$13,464.61

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018

to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number: 0030 ROADWAY</b>							
1410	600-0001	FLOWABLE FILL	CY	109.000 204.000	241.822 .000 241.822	\$0.00	\$49,331.69
1470	670-3129	TAPPING SLEEVE & VALVE ASSEMBLY, 12 IN X 1 EA		1.000 10600.000	2.000 .000 2.000	\$0.00	\$21,200.00
<b>Category Amount:</b>						\$0.00	\$83,996.30
<b>Category Number: 0100 WATER AND SANITARY SEWER</b>							
1495	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF		230.000 125.000	231.839 .000 231.839	\$0.00	\$28,979.88
1505	660-0810	SAN SEWER PIPE, 10 IN, DUCTILE IRON	LF	160.000 74.250	176.500 .000 176.500	\$0.00	\$13,105.13
<b>Category Amount:</b>						\$0.00	\$42,085.01
<b>Category Number: 0030 ROADWAY</b>							
1515	163-0300	CONSTRUCTION EXIT	EA	15.000 1330.000	23.000 .000 23.000	\$0.00	\$30,590.00
1520	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	30.000 555.000	44.000 .000 44.000	\$0.00	\$24,420.00
<b>Category Amount:</b>						\$0.00	\$55,010.00
<b>Category Number: 0070 PERMANENT EROSION CONTROL</b>							
7001	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	.000 1.670	2,441.862 .000 2,441.862	\$0.00	\$4,077.91
		ECTC FA No 1					
		ECTC FA No 1					
<b>Category Amount:</b>						\$0.00	\$4,077.91

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2018

User: mjarrard

Department of Transportation

Page 19 of 19

Estimate Summary By Project

Contract ID: B14677-13-T00-0

Estimate Number: 0051

Pay Period: 05/01/2018  
to 05/31/2018

Project Number 250470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0030 ROADWAY							
9155	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	.000	417.000		
				25.450	.000		
					417.000	\$0.00	\$10,612.65
<b>Category Amount:</b>						\$0.00	\$10,612.65
<b>Project Total Amount:</b>						\$48,115.63	\$32,064,664.57