

Estimate Summary By Project

Contract ID: B14702-13-000-0

Estimate Number: 0008

Pay Period: 12/06/2014

to 02/05/2015

Contract Location:

SR 120 @EAST OF BROOK HOLLOW TRL TO GWINNETT CC

Time Allowed: 314 Days  
Elapsed Calender Days: 191 Days  
Percent Time: 60.83

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.  
P. O. DRAWER 970

Date Let: 12/13/2013  
Date Awarded: 12/27/2013  
Date Contract Executed: 01/17/2014  
Date Notice to Proceed: 01/21/2014  
Date Work Began: 03/24/2014  
Date Time Stopped: 07/30/2014  
Date Accepted: 00/00/0000  
Adjusted Completion Date: 11/30/2014

MARIETTA GA 30061-0970  
Phone:

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$1,433,299.97  
Original Contract Amount \$1,257,903.98  
Funds Available \$10,504.72  
Percent Complete 99.27%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
M004640	\$1,433,299.97	\$1,257,903.98	\$10,504.72	99.27%	\$1,235.00

Chief Engineer

## Estimate Summary By Project

Contract ID: B14702-13-000-0

Estimate Number: 0008

Pay Period: 12/06/2014

to 02/05/2015

Project Number: M004640 SR 120 - MILLING, INLAY AND PLMX RESF

Federal State Project Number: M004640

	Total to Date	Prev to Date	This Estimate
Participating	\$1,138,236.23	\$1,138,236.23	\$0.00
Non-Participating	\$284,559.02	\$284,559.02	\$0.00
<b>Total Earnings</b>	<b>\$1,422,795.25</b>	<b>\$1,422,795.25</b>	<b>\$0.00</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$1,422,795.25</b>	<b>\$1,422,795.25</b>	<b>\$0.00</b>
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	(\$1,235.00)	\$1,235.00
<b>Total:</b>	<b>\$1,422,795.25</b>	<b>\$1,421,560.25</b>	

**Total Payable: \$1,235.00**

Estimate Summary By Project

Contract ID: B14702-13-000-0

Estimate Number: 0008

Pay Period: 12/06/2014

to 02/05/2015

Project Number M004640

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
<b>Category Number:</b> 0010 ROADWAY							
0015	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		10,873.000 63.130	12,914.100 .000 12,914.100	\$0.00	\$815,267.13
0025	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	131,792.000 0.940	156,120.839 .000 156,120.839	\$0.00	\$146,753.59
0040	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	200.000 65.000	205.000 .000 205.000	\$0.00	\$13,325.00
0075	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		2.000 1225.000	2.860 .000 2.860	\$0.00	\$3,503.50
0085	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	4,500.000 4.000	6,851.560 .000 6,851.560	\$0.00	\$27,406.24
0090	654-1002	RAISED PVMT MARKERS TP 2	EA	925.000 3.500	1,150.000 .000 1,150.000	\$0.00	\$4,025.00
0095	654-1003	RAISED PVMT MARKERS TP 3	EA	700.000 3.500	1,336.000 .000 1,336.000	\$0.00	\$4,676.00
<b>Category Amount:</b>						\$0.00	\$1,014,956.46
<b>Project Total Amount:</b>						\$0.00	\$1,422,795.25