

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019

to 12/31/2019

Contract Location: ORTH BYPASS) BEGINNING AT SR 18 AND EXTENDING TO S
Time Allowed: 1156 Days
Elapsed Calender Days: 1150 Days
Percent Time: 99.48

District: 3 Area: 04

Contractor:
E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306
SNELLVILLE GA 30078-0306
Phone: (770)985-0600

Date Let: 12/13/2013
Date Awarded: 12/27/2013
Date Contract Executed: 04/02/2014
Date Notice to Proceed: 04/08/2014
Date Work Began: 06/06/2014
Date Time Stopped: 05/31/2017
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/06/2017

Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$45,066,428.98
Original Contract Amount \$41,444,694.94
Funds Available \$2,277,195.04
Percent Complete 94.95%

Counties:
Jones

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
322540-	\$45,066,428.98	\$41,444,694.94	\$2,277,195.04	94.95%	\$78,121.60

Chief Engineer

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019

to 12/31/2019

Project Number: 322540- SR 899 (GRAY NORTH BYPASS) - RDWY CONSTR

Federal State Project Number: STP00-0004-02(031)

	Total to Date	Prev to Date	This Estimate
Participating	\$34,231,387.21	\$34,168,889.93	\$62,497.28
Non-Participating	\$8,557,846.73	\$8,542,222.41	\$15,624.32
Total Earnings	\$42,789,233.94	\$42,711,112.34	\$78,121.60
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$42,789,233.94	\$42,711,112.34	\$78,121.60
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$42,789,233.94	\$42,711,112.34	

Total Payable:	\$78,121.60
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0009	635-1000	BARRICADES	LF	96.000 97.250	120.000 .000 120.000	\$0.00	\$11,670.00
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	186,217.000 16.500	188,712.800 .000 188,712.800	\$0.00	\$3,113,761.20
0024	310-1101	GR AGGR BASE CRS, INCL MATL	TN	14,643.000 16.500	18,163.640 .000 18,163.640	\$0.00	\$299,700.06
0025	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		10,177.000 78.000	17,483.058 .000 17,483.058	\$0.00	\$1,363,678.52
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,065.000 65.750	17,489.177 .000 17,489.177	\$0.00	\$1,149,913.39
0040	413-1000	BITUM TACK COAT	GL	11,364.000 3.550	11,726.000 .000 11,726.000	\$0.00	\$41,627.30
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		2,000.000 88.750	2,365.440 .000 2,365.440	\$0.00	\$209,932.80
0065	634-1200	RIGHT OF WAY MARKERS	EA	170.000 130.000	172.000 .000 172.000	\$0.00	\$22,360.00
0100	643-0104	FIELD FENCE BARBED WIRE, 4 STRANDS	LF	22,083.000 4.300	26,005.000 .000 26,005.000	\$0.00	\$111,821.50

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0110	641-1200	GUARDRAIL, TP W	LF	35,046.000 16.250	37,609.380 .000 37,609.380	\$0.00	\$611,152.43
0115	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	38.000 947.000	43.000 .000 43.000	\$0.00	\$40,721.00
0120	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	34.000 1810.000	37.000 .000 37.000	\$0.00	\$66,970.00
Category Amount:						\$0.00	\$7,043,308.20
Category Number: 0030 DRAINAGE							
0141	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		1.000 2940.000	1.079 .000 1.079	\$0.00	\$3,172.26
0151	207-0203	FOUND BKFILL MATL, TP II	CY	1,724.000 42.500	2,722.965 .000 2,722.965	\$0.00	\$115,726.01
0156	500-3101	CLASS A CONCRETE	CY	4,447.000 430.000	5,326.106 .000 5,326.106	\$0.00	\$2,290,225.58
0161	511-1000	BAR REINF STEEL	LB	604,599.000 0.780	682,922.195 .000 682,922.195	\$0.00	\$532,679.31
0171	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	11,056.000 28.000	12,313.919 .000 12,313.919	\$0.00	\$344,789.73

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 DRAINAGE							
0176	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,153.000 38.250	1,226.680 .000 1,226.680	\$0.00	\$46,920.51
0181	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	54.000 53.000	60.000 .000 60.000	\$0.00	\$3,180.00
0186	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	91.000 72.500	289.683 .000 289.683	\$0.00	\$21,002.02
0191	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	188.000 93.250	192.700 .000 192.700	\$0.00	\$17,969.28
0206	550-2360	SIDE DRAIN PIPE, 36 IN, H 1-10	LF	28.000 44.750	70.000 .000 70.000	\$0.00	\$3,132.50
0216	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	6.000 351.000	10.000 .000 10.000	\$0.00	\$3,510.00
0276	500-3200	CLASS B CONCRETE	CY	325.000 332.000	361.632 .000 361.632	\$0.00	\$120,061.82
Category Amount:						\$0.00	\$3,502,369.02
Category Number: 0040 PERMANENT EROSION CONTROL							
0291	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	483.000 55.250	533.334 .000 533.334	\$0.00	\$29,466.70

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
0296	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	297.000 28.500	1,252.667 .000 1,252.667	\$0.00	\$35,701.01
0301	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	8,396.000 36.250	10,845.174 .000 10,845.174	\$0.00	\$393,137.56
0306	603-7000	PLASTIC FILTER FABRIC	SY	9,176.000 4.450	11,092.277 .000 11,092.277	\$0.00	\$49,360.63
0341	716-2000	EROSION CONTROL MATS, SLOPES	SY	280,138.000 0.920	293,221.814 .000 293,221.814	\$0.00	\$269,764.07

Category Amount: \$0.00 \$777,429.97

Category Number: 0050 TEMPORARY EROSION CONTROL							
0346	163-0232	TEMPORARY GRASSING	AC	90.000 210.000	118.062 .000 118.062	\$0.00	\$24,793.02
0361	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		79.000 277.000	323.000 .000 323.000	\$0.00	\$89,471.00
0376	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		12,369.000 14.750	13,544.400 .000 13,544.400	\$0.00	\$199,779.90
0381	163-0300	CONSTRUCTION EXIT	EA	13.000 1290.000	15.000 .000 15.000	\$0.00	\$19,350.00

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019

to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0401	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1900.000	3.000 .000 3.000	\$0.00	\$5,700.00
		79+00					
0411	165-0060	MAINTENANCE OF TEMPORARY SEDIMENT BAS EA		1.000 1900.000	3.000 .000 3.000	\$0.00	\$5,700.00
		88+50					
0436	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		75.000 141.000	159.000 .000 159.000	\$0.00	\$22,419.00
0456	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA		26.000 531.000	29.000 .000 29.000	\$0.00	\$15,399.00
0461	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		75.000 47.500	370.000 .000 370.000	\$0.00	\$17,575.00
0466	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		14.000 284.000	57.000 .000 57.000	\$0.00	\$16,188.00
0481	171-0030	TEMPORARY SILT FENCE, TYPE C LF		109,420.000 2.800	128,365.000 322.000 128,687.000	\$901.60	\$360,323.60

Category Amount: \$901.60 \$776,698.52

Category Number: 0070 SIGNING AND MARKING

0511	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		1,716.000 0.320	2,685.000 .000 2,685.000	\$0.00	\$859.20
------	----------	--	--	--------------------	--------------------------------	--------	----------

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 SIGNING AND MARKING							
0516	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		25,772.000 0.370	32,196.000 .000 32,196.000	\$0.00	\$11,912.52
0526	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	1,782.000 8.950	1,859.749 .000 1,859.749	\$0.00	\$16,644.75
0551	654-1001	RAISED PVMT MARKERS TP 1	EA	254.000 3.700	463.000 .000 463.000	\$0.00	\$1,713.10
0556	654-1003	RAISED PVMT MARKERS TP 3	EA	2,046.000 3.700	3,134.000 .000 3,134.000	\$0.00	\$11,595.80
0561	636-1020	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		742.000 13.250	1,179.723 .000 1,179.723	\$0.00	\$15,631.33
0571	636-2070	GALV STEEL POSTS, TP 7	LF	1,264.000 8.000	2,204.000 .000 2,204.000	\$0.00	\$17,632.00
0576	636-2080	GALV STEEL POSTS, TP 8	LF	318.000 11.250	514.000 .000 514.000	\$0.00	\$5,782.50

Category Amount: \$0.00 \$81,771.20

Category Number: 0030 DRAINAGE

0581	668-5000	JUNCTION BOX	EA	7.000 1670.000	9.000 .000 9.000	\$0.00	\$15,030.00
------	----------	--------------	----	-------------------	------------------------	--------	-------------

Category Amount: \$0.00 \$15,030.00

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019

to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGES							
0606	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	198.000 17.500	213.926 .000 213.926	\$0.00	\$3,743.71
0616	500-0100	GROOVED CONCRETE	SY	2,040.000 6.200	2,520.003 .000 2,520.003	\$0.00	\$15,624.02
0631	500-2100	CONCRETE BARRIER	LF	996.000 55.250	1,033.000 .000 1,033.000	\$0.00	\$57,073.25
0641	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 LT	LF	429.000 111.000	429.248 .000 429.248	\$0.00	\$47,646.53
0646	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1 RT	LF	429.000 111.000	429.248 .000 429.248	\$0.00	\$47,646.53
0661	511-1000	BAR REINF STEEL	LB	71,052.000 0.800	71,401.112 .000 71,401.112	\$0.00	\$57,120.89
Category Amount:						\$0.00	\$228,854.93
Category Number: 0040 PERMANENT EROSION CONTROL							
0696	603-1050	STONE PLAIN RIP RAP FOR STREAM DETAILS, 1TN		24.000 152.000	116.960 .000 116.960	\$0.00	\$17,777.92
Category Amount:						\$0.00	\$17,777.92
Category Number: 0050 TEMPORARY EROSION CONTROL							
0701	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		971.000 33.500	3,082.000 .000 3,082.000	\$0.00	\$103,247.00

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0706	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	971.000 8.750	1,932.000 .000 1,932.000	\$0.00	\$16,905.00
Category Amount:						\$0.00	\$120,152.00
Category Number: 0030 DRAINAGE							
0766	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	5.000 966.000	5.350 .000 5.350	\$0.00	\$5,168.10
0781	668-8011	SAFETY GRATE, TP 1	SF	60.000 33.500	70.000 .000 70.000	\$0.00	\$2,345.00
Category Amount:						\$0.00	\$7,513.10
Category Number: 0070 SIGNING AND MARKING							
0791	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		2.000 158.000	5.000 .000 5.000	\$0.00	\$790.00
0796	657-5017	PREFORMED PLASTIC PVMT MKG, WORDS AND EA ITE, TP PB		114.000 263.000	124.000 .000 124.000	\$0.00	\$32,612.00
0801	657-5020	PREFORMED PLASTIC PVMT MKG, WORDS AND EA ITE, TP PB		24.000 420.000	25.000 .000 25.000	\$0.00	\$10,500.00
0806	657-5001	PREFORMED PLASTIC PAVEMENT MARKING, W SY		20,237.000 21.000	21,297.138 .000 21,297.138	\$0.00	\$447,239.90
0811	657-5002	PREFORMED PLASTIC PAVEMENT MARKING, YE SY		345.000 26.250	536.890 .000 536.890	\$0.00	\$14,093.36

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 SIGNING AND MARKING							
0826	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		60,939.000 5.350	67,336.000 .000 67,336.000	\$0.00	\$360,247.60
0831	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		3,428.000 4.550	60,400.000 .000 60,400.000	\$0.00	\$274,820.00
0836	657-1244	PREFORMED PLASTIC SOLID PVMT MKG, 24 IN, LF		96.000 14.750	162.000 .000 162.000	\$0.00	\$2,389.50
Category Amount:						\$0.00	\$1,142,692.36
Category Number: 0030 DRAINAGE							
0866	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	580.000 42.250	697.000 .000 697.000	\$0.00	\$29,448.25
Category Amount:						\$0.00	\$29,448.25
Category Number: 0010 ROADWAY							
0906	670-7000	STEEL CASING - 16 IN	LF	790.000 68.750	790.500 .000 790.500	\$0.00	\$54,346.88
0981	208-0200	ROCK EMBANKMENT	CY	5,000.000 39.250	5,463.945 .000 5,463.945	\$0.00	\$214,459.84
0986	432-0214	MILL ASPH CONC PVMT, 3 1/2 IN DEPTH	SY	16,807.000 3.900	19,160.975 .000 19,160.975	\$0.00	\$74,727.80
1031	550-3436	SAFETY END SECTION 36 IN, SIDE DRAIN, 4:1 S EA		2.000 1160.000	4.000 .000 4.000	\$0.00	\$4,640.00

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019
to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
5557	202-2100	CLEARING	LS	.000 85800.000	.000 .900 .900	\$77,220.00	\$77,220.00
		Supplemental Agreement to clear trees on Gray Bypass					
Category Amount:						\$77,220.00	\$425,394.52
Category Number: 0070 SIGNING AND MARKING							
7002	429-1000	RUMBLE STRIPS	EA	.000 806.000	27.000 .000 27.000	\$0.00	\$21,762.00
		ADDED BY ECTC FA NO 1 ADDED BY ECTC FA NO 1					
Category Amount:						\$0.00	\$21,762.00
Category Number: 0010 ROADWAY							
9010	441-0748	CONCRETE MEDIAN, 6 IN	SY	.000 79.800	882.763 .000 882.763	\$0.00	\$70,444.49
		Conc Median, 6in Conc Median, 6in revised by SA					
Category Amount:						\$0.00	\$70,444.49
Category Number: 0030 DRAINAGE							
9078	999-3155	DRY SWALE EDGE DRAIN	LF	.000 198.350	3,401.000 .000 3,401.000	\$0.00	\$674,588.35
		DRY SWALE EDGE DRAIN DRY SWALE EDGE DRAIN revised by SA					
Category Amount:						\$0.00	\$674,588.35
Category Number: 0010 ROADWAY							
9080	318-3000	AGGR SURF CRS	TN	.000 18.500	1,240.110 .000 1,240.110	\$0.00	\$22,942.04
9120	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH-LF		.000 0.850	4,120.000 .000 4,120.000	\$0.00	\$3,502.00
		THERMO SOLID TRAF ST 5 IN, WHI THERMO SOLID TRAF ST 5 IN, WHI revised by SA					

Estimate Summary By Project

Contract ID: B14711-13-000-0

Estimate Number: 0058

Pay Period: 08/31/2019

to 12/31/2019

Project Number 322540-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9135	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		.000 0.570	1,416.000 .000 1,416.000	\$0.00	\$807.12
		THERMO SKIP TRAF ST, 5 IN, WHI					
		THERMO SKIP TRAF ST, 5 IN, WHI revised by SA					
9145	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		.000 85.010	6.000 .000 6.000	\$0.00	\$510.06
		THERM PVMT MARK, ARROW, TP 1					
		THERM PVMT MARK, ARROW, TP 1 revised by SA					
9165	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		.000 18.130	110.563 .000 110.563	\$0.00	\$2,004.51
		HWY SIGNS, TP1MAT,REFL SH TP 9					
		HWY SIGNS, TP1MAT,REFL SH TP 9 revised by SA					
9305	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		.000 20.400	133.500 .000 133.500	\$0.00	\$2,723.40
		HWY SIGNS,TP 2MAT,REFL SH TP 9					
		HWY SIGNS,TP 2MAT,REFL SH TP 9 revised by SA					
9420	682-9950	DIRECTIONAL BORE - LF		.000 29.400	317.000 .000 317.000	\$0.00	\$9,319.80
		DIRECTIONAL BORE 4"					

Category Amount:	\$0.00	\$41,808.93
Project Total Amount:	\$78,121.60	\$42,789,233.94