

Estimate Summary By Project

Contract ID: B14717-13-000-0

Estimate Number: 0008

Pay Period: 11/06/2014

to 01/31/2015

Contract Location:
VARIOUS LOCATIONS IN FULTON COUNTY

Time Allowed: 209 **Days**
Elapsed Calender Days: 178 **Days**
Percent Time: 85.17

District: 7 **Area:** 03

Contractor:
LEWALLEN CONSTRUCTION COMPANY, INC.
151 BELLS FERRY LN.

Date Let: 12/13/2013
Date Awarded: 12/27/2013
Date Contract Executed: 01/28/2014
Date Notice to Proceed: 02/04/2014
Date Work Began: 03/24/2014
Date Time Stopped: 07/31/2014
Date Accepted: 00/00/0000
Adjusted Completion Date: 08/31/2014

MARIETTA GA 30066-6150
Phone:

Escrow Agent:
Surety Co: FCCI INSURANCE COMPANY

Current Contract Amount \$499,490.00
Original Contract Amount \$499,490.00
Funds Available \$255.89
Percent Complete 99.95%

Counties:
Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0010023	\$499,490.00	\$499,490.00	\$255.89	99.95%	\$1,102.90

Chief Engineer

Estimate Summary By Project

Contract ID: B14717-13-000-0

Estimate Number: 0008

Pay Period: 11/06/2014

to 01/31/2015

Project Number: 0010023 PALMETTO ELEMENTARY SCHOOL - SRTS

Federal State Project Number: 0010023

	Total to Date	Prev to Date	This Estimate
Participating	\$499,234.11	\$498,131.21	\$1,102.90
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$499,234.11	\$498,131.21	\$1,102.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$499,234.11	\$498,131.21	\$1,102.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$499,234.11	\$498,131.21	

Total Payable:	\$1,102.90
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B14717-13-000-0

Estimate Number: 0008

Pay Period: 11/06/2014
to 01/31/2015

Project Number 0010023

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0040	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	213.000 42.140	475.846 .000 475.846	\$0.00	\$20,052.15
0050	441-4020	CONC VALLEY GUTTER, 6 IN	SY	317.000 42.140	455.111 .000 455.111	\$0.00	\$19,178.38
0055	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	3,328.000 14.050	3,704.000 .000 3,704.000	\$0.00	\$52,041.20
Category Amount:						\$0.00	\$91,271.73
Category Number: 0040 DRAINAGE							
0065	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	633.000 33.640	682.000 .000 682.000	\$0.00	\$22,942.48
0075	668-5000	JUNCTION BOX	EA	3.000 1366.990	4.000 .000 4.000	\$0.00	\$5,467.96
0080	668-1100	CATCH BASIN, GP 1	EA	7.000 1998.680	8.500 .500 9.000	\$999.34	\$17,988.12
0085	668-2100	DROP INLET, GP 1	EA	1.000 1366.990	3.000 .000 3.000	\$0.00	\$4,100.97
Category Amount:						\$999.34	\$50,499.53

Estimate Summary By Project

Contract ID: B14717-13-000-0

Estimate Number: 0008

Pay Period: 11/06/2014
to 01/31/2015

Project Number 0010023

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING AND MARKING							
0100	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF-LF		2,800.000 2.670	2,814.000 .000 2,814.000	\$0.00	\$7,513.38
Category Amount:						\$0.00	\$7,513.38
Category Number: 0020 EROSION CONTROL							
0175	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	24.000 35.700	75.778 .000 75.778	\$0.00	\$2,705.27
0180	603-7000	PLASTIC FILTER FABRIC	SY	24.000 2.690	53.333 .000 53.333	\$0.00	\$143.47
Category Amount:						\$0.00	\$2,848.74
Category Number: 0010 ROADWAY							
0225	441-0108	CONC SIDEWALK, 8 IN	SY	160.000 35.810	208.333 .000 208.333	\$0.00	\$7,460.40
0230	310-1101	GR AGGR BASE CRS, INCL MATL	TN	49.000 27.690	628.690 3.740 632.430	\$103.56	\$17,511.99
Category Amount:						\$103.56	\$24,972.39
Category Number: 0020 EROSION CONTROL							
0245	716-2000	EROSION CONTROL MATS, SLOPES	SY	550.000 1.240	1,306.889 .000 1,306.889	\$0.00	\$1,620.54
Category Amount:						\$0.00	\$1,620.54
Project Total Amount:						\$1,102.90	\$499,234.11