

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14732-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2015
to 05/31/2015

Contract Location:

BRIDGE AND APPROACHES ON SR 230 OVER TURKEY CREEK

Time Allowed:

514 Days

Elapsed Calendar Days:

416 Days

Percent Time:

80.93

District: 3

Area: 03

Contractor:

ROGERS BRIDGE COMPANY, INC.
P. O. BOX 15517

Date Let:

01/17/2014

Date Awarded:

01/31/2014

Date Contract Executed:

02/25/2014

Date Notice to Proceed:

03/05/2014

Date Work Began:

04/01/2014

Date Time Stopped:

04/24/2015

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/31/2015

ATLANTA

GA 30333-0517

Phone:

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,045,850.83

Original Contract Amount \$1,021,524.90

Funds Available \$119,017.22

Percent Complete 88.62%

Counties:

Dooly

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007173	\$1,045,850.83	\$1,021,524.90	\$119,017.22	88.62%	\$33,195.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14732-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2015
to 05/31/2015

Project Number: 0007173 SR 230 - BRIDGE REPLACEMENTS

Federal State Project Number: CSBRG-0007-00(173)

	Total to Date	Prev to Date	This Estimate
Participating	\$741,466.88	\$714,910.79	\$26,556.09
Non-Participating	\$185,366.73	\$178,727.70	\$6,639.03
Total Earnings	\$926,833.61	\$893,638.49	\$33,195.12
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$926,833.61	\$893,638.49	\$33,195.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$926,833.61	\$893,638.49	

Total Payable: **\$33,195.12**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14732-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0007173

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	210-0100	GRADING COMPLETE -	LS	1.000	.850		
				111907.910	.150		
					1.000	\$16,786.19	\$111,907.91
		CSBRG-0007-00(173)					
0029	402-3100	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TYPICAL, INCL BITUM MATL & H LIME		200.000	229.970		
				93.950	.000		
					229.970	\$0.00	\$21,605.68
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TYPICAL & H LIME		330.000	399.440		
				86.500	.000		
					399.440	\$0.00	\$34,551.56
0075	641-1200	GUARDRAIL, TP W	LF	500.000	500.000		
				17.090	25.000		
					525.000	\$427.25	\$8,972.25
0095	634-1200	RIGHT OF WAY MARKERS	EA	10.000	.000		
				131.250	10.000		
					10.000	\$1,312.50	\$1,312.50
Category Amount:						\$18,525.94	\$178,349.90
Category Number: 0020 EROSION CONTROL							
0100	163-0232	TEMPORARY GRASSING	AC	2.000	2.152		
				945.000	.000		
					2.152	\$0.00	\$2,033.64
0120	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		250.000	90.000		
				23.530	30.000		
					120.000	\$705.90	\$2,823.60
0144	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DAM & SAND BAGS		15.000	6.750		
				288.750	1.500		
					8.250	\$433.13	\$2,382.19

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14732-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0007173

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0215	700-8000	FERTILIZER MIXED GRADE	TN	3.000 577.500	.372 1.195 1.567	\$690.11	\$904.94
0235	700-6910	PERMANENT GRASSING	AC	4.000 1470.000	.000 1.992 1.992	\$2,928.24	\$2,928.24
0245	716-2000	EROSION CONTROL MATS, SLOPES	SY	1,000.000 2.100	.000 1,503.694 1,503.694	\$3,157.76	\$3,157.76
Category Amount:						\$7,915.14	\$14,230.37
Category Number: 0030 SIGNING AND MARKING							
0275	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		250.000 7.770	273.500 .000 273.500	\$0.00	\$2,125.10
Category Amount:						\$0.00	\$2,125.10
Category Number: 0040 BRIDGE NO 1 - OVER TURKEY CREEK							
0306	002-0018	REDUCTION OF PAY FOR -	LF	.000 46.690	275.332 .000 275.332	\$0.00	\$12,855.25
		Pile Cutoff 75% of Contract Price					
Category Amount:						\$0.00	\$12,855.25
Category Number: 0020 EROSION CONTROL							
0320	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		5.000 603.750	2.250 .500 2.750	\$301.88	\$1,660.31
Category Amount:						\$301.88	\$1,660.31

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14732-14-000-0

Estimate Number: 0010

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0007173

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO 1 - OVER TURKEY CREEK							
0335	500-0100	GROOVED CONCRETE	SY	445.000 6.720	449.944 .000 449.944	\$0.00	\$3,023.62
0350	500-3101	CLASS A CONCRETE	CY	41.000 1292.720	41.200 .000 41.200	\$0.00	\$53,260.06
0370	520-2214	PILING, PSC, 14 IN SQ	LF	795.000 62.250	863.501 .000 863.501	\$0.00	\$53,752.94
Category Amount:						\$0.00	\$110,036.62
Category Number: 0010 ROADWAY							
0400	441-0050	CONC SLOPE DRAIN	SY	26.000 52.500	38.264 .000 38.264	\$0.00	\$2,008.86
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	-7,958.000 6,452.160 -1,505.840	\$6,452.16	(\$1,505.84)
		(IN# 1)					
Category Amount:						\$6,452.16	\$503.02
Project Total Amount:						\$33,195.12	\$926,833.61