

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0011

Pay Period: 04/02/2015
to 05/01/2015

Contract Location:

SR 400 BEGINNING AT I-85/SR 403 AND EXTENDING TO I-28

Time Allowed: 440 Days

Elapsed Calender Days: 382 Days

Percent Time: 86.82

District: 7

Area: 01

Contractor:

R. J. HAYNIE & ASSOCIATES, INC.
P. O. BOX 1767

Date Let: 02/21/2014

Date Awarded: 03/07/2014

Date Contract Executed: 04/02/2014

Date Notice to Proceed: 04/15/2014

FOREST PARK GA 30298-1767

Date Work Began: 06/30/2014

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/28/2015

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$4,656,595.48

Original Contract Amount \$4,106,749.90

Funds Available \$1,552,786.39

Percent Complete 66.65%

Counties:

Fulton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011692	\$4,656,595.48	\$4,106,749.90	\$1,552,786.39	66.65%	\$434,688.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0011

Pay Period: 04/02/2015
to 05/01/2015

Project Number: 0011692 SR 400 - HWY SURVEILLANCE

Federal State Project Number: 0011692

	Total to Date	Prev to Date	This Estimate
Participating	\$2,483,047.28	\$2,135,296.22	\$347,751.06
Non-Participating	\$620,761.81	\$533,824.05	\$86,937.76
Total Earnings	\$3,103,809.09	\$2,669,120.27	\$434,688.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,103,809.09	\$2,669,120.27	\$434,688.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,103,809.09	\$2,669,120.27	

Total Payable: **\$434,688.82**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0011

Pay Period: 04/02/2015
to 05/01/2015

Project Number 0011692

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.704		
				418543.000	.119		
					.823	\$49,806.62	\$344,460.89
		0011692					
Category Amount:						\$49,806.62	\$344,460.89
Category Number: 0030 ITS							
0055	647-2170	PULL BOX, PB-7	EA	7.000	8.000		
				1232.000	4.000		
					12.000	\$4,928.00	\$14,784.00
0075	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	100,650.000	81,547.000		
				9.950	14,776.000		
					96,323.000	\$147,021.20	\$958,413.85
0080	682-6236	CONDUIT, NONMETL, TP 2 - POWER SERVICE, 2 LF		24,845.000	31,073.000		
				10.750	2,948.000		
					34,021.000	\$31,691.00	\$365,725.75
0085	682-6520	CONDUIT, FIBERGLASS, 2 IN	LF	10,290.000	8,131.000		
				52.650	210.000		
					8,341.000	\$11,056.50	\$439,153.65
0095	682-9029	ELECTRICAL COMMUNICATION BOX REHABILIT/ EA		28.000	7.000		
				752.000	7.000		
					14.000	\$5,264.00	\$10,528.00
Category Amount:						\$199,960.70	\$1,788,605.25
Category Number: 0010 ROADWAY							
0305	682-9950	DIRECTIONAL BORE -	LF	6,760.000	7,672.000		
				4.500	927.000		
					8,599.000	\$4,171.50	\$38,695.50
		5 IN					
0343	004-0012	EXTRA WORK -	EA	.000	66.000		
				1973.650	.000		
					66.000	\$.00	\$130,260.90
		BRIDGE CORES DIAPHRAMS PRICING FRM CONDUIT CONSTR					
		CO #2					

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2015

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14740-14-000-0

Estimate Number: 0011

Pay Period: 04/02/2015
to 05/01/2015

Project Number 0011692

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0347	937-3000	VDS SYSTEM PROCESSOR	EA	.000	.000		
				12050.000	15.000		
					15.000	\$180,750.00	\$180,750.00
		SUPPLEMENTAL AGREEMENT NO 1					
		CO #2					
Category Amount:						\$184,921.50	\$349,706.40
Project Total Amount:						\$434,688.82	\$3,103,809.09