

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0013

Pay Period: 09/01/2015
to 09/30/2015

Contract Location:

SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80)

Time Allowed: 1208 Days

Elapsed Calender Days: 546 Days

Percent Time: 45.20

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/21/2014

Date Awarded: 03/07/2014

Date Contract Executed: 03/31/2014

Date Notice to Proceed: 04/03/2014

Date Work Began: 05/27/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/23/2017

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$20,947,428.98

Original Contract Amount \$18,891,165.00

Funds Available \$17,495,699.34

Percent Complete 16.48%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$20,947,428.98	\$18,891,165.00	\$17,495,699.34	16.48%	\$484,714.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0013

Pay Period: 09/01/2015
to 09/30/2015

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,761,383.66	\$2,373,612.46	\$387,771.20
Non-Participating	\$690,345.98	\$593,403.18	\$96,942.80
Total Earnings	\$3,451,729.64	\$2,967,015.64	\$484,714.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,451,729.64	\$2,967,015.64	\$484,714.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,451,729.64	\$2,967,015.64	

Total Payable: **\$484,714.00**

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2015

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0013

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		27,178.000 59.040	.000 863.850 863.850	\$51,001.70	\$51,001.70
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		67,701.000 55.670	.000 2,099.800 2,099.800	\$116,895.87	\$116,895.87
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	3,474.180 1,306.460 4,780.640	\$20,615.94	\$75,438.50
0025	413-1000	BITUM TACK COAT	GL	13,437.000 2.970	.000 945.000 945.000	\$2,806.65	\$2,806.65
0045	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,893.000 12.950	770.500 328.500 1,099.000	\$4,254.08	\$14,232.05
0085	150-1000	TRAFFIC CONTROL - STP00-0002-00(392)	LS	1.000 384618.520	.379 .013 .392	\$5,000.04	\$150,770.46
Category Amount:						\$200,574.28	\$411,145.23
Category Number: 0020 DRAINAGE							
0095	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,124.000 36.880	2,627.000 145.200 2,772.200	\$5,354.98	\$102,238.74
0165	668-1100	CATCH BASIN, GP 1	EA	112.000 1850.000	11.000 1.500 12.500	\$2,775.00	\$23,125.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: krender

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0013

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0175	668-2100	DROP INLET, GP 1	EA	34.000	.750		
				1458.000	1.000		
					1.750	\$1,458.00	\$2,551.50
Category Amount:						\$9,587.98	\$127,915.24
Category Number: 0030 EROSION CONTROL							
0245	163-0240	MULCH	TN	3,300.000	272.808		
				75.000	5.504		
					278.312	\$412.80	\$20,873.40
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,093.000	12,253.500		
				0.800	.000		
					12,253.500	\$0.00	\$9,802.80
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000	15.000		
				100.000	1.000		
					16.000	\$100.00	\$1,600.00
0330	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	18,691.000	9,845.463		
				1.200	-4.000		
					9,841.463	\$-4.80	\$11,809.76
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000	25,303.750		
				2.300	-191.750		
					25,112.000	\$-441.03	\$57,757.60
0340	700-6910	PERMANENT GRASSING	AC	63.000	2.133		
				915.000	.650		
					2.783	\$594.75	\$2,546.45
0350	700-8000	FERTILIZER MIXED GRADE	TN	44.000	2.030		
				400.000	.016		
					2.046	\$6.40	\$818.40

Rpt-ID: RCPESPRJ

Georgia

Date: 10/08/2015

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0013

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0360	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,040.000	8,200.034		
				0.900	95.911		
					8,295.945	\$86.32	\$7,466.35
Category Amount:						\$754.44	\$112,674.76
Category Number: 0050 SIGNALS							
0455	639-4004	STRAIN POLE, TP IV	EA	12.000	8.000		
				6920.000	4.000		
					12.000	\$27,680.00	\$83,040.00
Category Amount:						\$27,680.00	\$83,040.00
Category Number: 0010 ROADWAY							
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000	2,823.000		
				1.200	.000		
					2,823.000	\$0.00	\$3,387.60
Category Amount:						\$0.00	\$3,387.60
Category Number: 0040 SIGNING AND MARKING							
0690	639-4003	STRAIN POLE, TP III	EA	6.000	2.000		
				6550.000	4.000		
					6.000	\$26,200.00	\$39,300.00
Category Amount:						\$26,200.00	\$39,300.00
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE	CY	101.000	110.444		
				524.100	.000		
					110.444	\$0.00	\$57,883.70
		WINGWALL/PARAPET/CULVERT					
Category Amount:						\$0.00	\$57,883.70
Category Number: 0010 ROADWAY							
0850	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	.000		
				80.300	89.520		
					89.520	\$7,188.46	\$7,188.46

Rpt-ID: RCPEsprj

Georgia

Date: 10/08/2015

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0013

Pay Period: 09/01/2015
to 09/30/2015

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0865	206-0002	BORROW EXCAV, INCL MATL	CY	241,969.000 7.500	54,790.000 25,540.000 80,330.000	\$191,550.00	\$602,475.00
0870	318-3000	AGGR SURF CRS	TN	2,531.000 16.950	787.160 37.310 824.470	\$632.40	\$13,974.77
0887	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	.000 1108.880	.000 18.529 18.529	\$20,546.44	\$20,546.44
		EXTENSION OF WALL AT STATION 1109+67+/- Supplemental Agreement No 1					
0890	511-1000	BAR REINF STEEL	LB	9,912.000 0.890	12,923.200 .000 12,923.200	\$0.00	\$11,501.65
Category Amount:						\$219,917.30	\$655,686.32
Project Total Amount:						\$484,714.00	\$3,451,729.64