

Rpt-ID: RCPESPRJ

Georgia

Date: 05/18/2016

User: krender

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0018

Pay Period: 04/01/2016
to 04/30/2016

Contract Location:

SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80)

Time Allowed: 1885 Days

Elapsed Calender Days: 759 Days

Percent Time: 40.27

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/21/2014

Date Awarded: 03/07/2014

Date Contract Executed: 03/31/2014

Date Notice to Proceed: 04/03/2014

Date Work Began: 05/27/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$21,552,762.89

Original Contract Amount \$18,891,165.00

Funds Available \$16,217,862.09

Percent Complete 24.75%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$21,552,762.89	\$18,891,165.00	\$16,217,862.09	24.75%	\$204,775.18

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/18/2016

User: krender

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0018

Pay Period: 04/01/2016
to 04/30/2016

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,267,920.60	\$4,104,100.46	\$163,820.14
Non-Participating	\$1,066,980.20	\$1,026,025.16	\$40,955.04
Total Earnings	\$5,334,900.80	\$5,130,125.62	\$204,775.18
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,334,900.80	\$5,130,125.62	\$204,775.18
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,334,900.80	\$5,130,125.62	

Total Payable: **\$204,775.18**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/18/2016

User: krender

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0018

Pay Period: 04/01/2016
to 04/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	14,381.420 7,911.530 22,292.950	\$124,843.94	\$351,782.75
0025	413-1000	BITUM TACK COAT	GL	13,437.000 2.970	945.000 45.000 990.000	\$133.65	\$2,940.30
0045	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,893.000 12.950	1,099.000 2,516.000 3,615.000	\$32,582.20	\$46,814.25
0085	150-1000	TRAFFIC CONTROL -	LS	1.000 384618.520	.462 .026 .488	\$10,000.08	\$187,693.84
		STP00-0002-00(392)					
Category Amount:						\$167,559.87	\$589,231.14
Category Number: 0020 DRAINAGE							
0100	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,344.000 44.570	2,496.200 .000 2,496.200	\$.00	\$111,255.63
0230	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	620.000 32.890	487.000 30.000 517.000	\$986.70	\$17,004.13
Category Amount:						\$986.70	\$128,259.76
Category Number: 0030 EROSION CONTROL							
0245	163-0240	MULCH	TN	3,300.000 75.000	415.363 38.020 453.383	\$2,851.50	\$34,003.73
0265	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	3,238.000 3.600	1,590.878 24.000 1,614.878	\$86.40	\$5,813.56

Estimate Summary By Project

Pay Period: 04/01/2016
to 04/30/2016

Project Number 0002392

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		This Period	Amount
		Supplemental Description 2						
Category Number:		0030	EROSION CONTROL					
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		158.000	36.750			
				100.000	2.250			
					39.000		\$225.00	\$3,900.00
0280	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,346.000	1,266.000			
				0.400	138.000			
					1,404.000		\$55.20	\$561.60
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,093.000	13,445.500			
				0.800	132.000			
					13,577.500		\$105.60	\$10,862.00
0310	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	11.000	3.000			
				865.620	1.000			
					4.000		\$865.62	\$3,462.48
0315	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	158.000	55.000			
				50.000	18.000			
					73.000		\$900.00	\$3,650.00
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000	22.000			
				100.000	1.000			
					23.000		\$100.00	\$2,300.00
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000	27,452.000			
				2.300	230.250			
					27,682.250		\$529.58	\$63,669.18
Category Amount:							\$5,718.90	\$128,222.55
Category Number:		0010	ROADWAY					
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000	2,823.000			
				1.200	.000			
					2,823.000		\$0.00	\$3,387.60
Category Amount:							\$0.00	\$3,387.60

Rpt-ID: RCPESPRJ

Georgia

Date: 05/18/2016

User: krender

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0018

Pay Period: 04/01/2016
to 04/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0740	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE £ LF		1,000.000	294.000		
				14.700	67.500		
					361.500	\$992.25	\$5,314.05
Category Amount:						\$992.25	\$5,314.05
Category Number: 0010 ROADWAY							
0760	207-0203	FOUND BKFILL MATL, TP II	CY	140.000	283.324		
				58.610	.000		
					283.324	\$0.00	\$16,605.62
Category Amount:						\$0.00	\$16,605.62
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE	CY	101.000	110.444		
				524.100	1.610		
					112.054	\$843.80	\$58,727.50
		WINGWALL/PARAPET/CULVERT					
Category Amount:						\$843.80	\$58,727.50
Category Number: 0010 ROADWAY							
0790	205-0001	UNCLASS EXCAV	CY	82,392.000	47,158.000		
				7.500	2,800.000		
					49,958.000	\$21,000.00	\$374,685.00
0870	318-3000	AGGR SURF CRS	TN	2,531.000	1,484.930		
				16.950	200.690		
					1,685.620	\$3,401.70	\$28,571.26
0890	511-1000	BAR REINF STEEL	LB	9,912.000	12,923.200		
				0.890	127.000		
					13,050.200	\$113.03	\$11,614.68
Category Amount:						\$24,514.73	\$414,870.94

Rpt-ID: RCPESPRJ

Georgia

Date: 05/18/2016

User: krender

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0018

Pay Period: 04/01/2016
to 04/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
9060	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		.000 386.270	67.500 3.000 70.500	\$1,158.81	\$27,232.04
		Const. and Remove Rock Check Dam					
9070	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000 47.080	567.750 39.000 606.750	\$1,836.12	\$28,565.79
		Const. and Remove Stone Filter Berm					
9075	165-0112	MAINTENANCE OF STONE FILTER BERM LF	LF	.000 15.280	218.000 45.000 263.000	\$687.60	\$4,018.64
		Maint. of Stone Filter Berm					
9085	550-1724	STORM DRAIN PIPE, 72 IN, H 25-30 LF	LF	.000 399.390	89.100 .000 89.100	\$0.00	\$35,585.65
		72 Inch Storm Drain Pipe H 30-35					
9100	615-1000	JACK OR BORE PIPE - LF	LF	.000 1687.000	153.000 .000 153.000	\$0.00	\$258,111.00
		72 Inch Jack or Bore Pipe					
Category Amount:						\$3,682.53	\$353,513.12
Category Number: 0030 EROSION CONTROL							
9120	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	.000 7.940	62.000 60.000 122.000	\$476.40	\$968.68
		Maintenance of Check Dams					
Category Amount:						\$476.40	\$968.68
Project Total Amount:						\$204,775.18	\$5,334,900.80