

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2016

User: krender

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0020

Pay Period: 06/01/2016
to 06/30/2016

Contract Location:

SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80)

Time Allowed:

1885 Days

Elapsed Calender Days:

820 Days

Percent Time:

43.50

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/21/2014

Date Awarded:

03/07/2014

Date Contract Executed:

03/31/2014

Date Notice to Proceed:

04/03/2014

Date Work Began:

05/27/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2019

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$21,552,762.89

Original Contract Amount \$18,891,165.00

Funds Available \$14,895,303.48

Percent Complete 30.89%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$21,552,762.89	\$18,891,165.00	\$14,895,303.48	30.89%	\$987,871.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2016

User: krender

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0020

Pay Period: 06/01/2016
to 06/30/2016

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,325,967.51	\$4,535,670.41	\$790,297.10
Non-Participating	\$1,331,491.90	\$1,133,917.65	\$197,574.25
Total Earnings	\$6,657,459.41	\$5,669,588.06	\$987,871.35
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,657,459.41	\$5,669,588.06	\$987,871.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,657,459.41	\$5,669,588.06	

Total Payable: **\$987,871.35**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2016

User: krender

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0020

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		27,178.000 59.040	863.850 266.300 1,130.150	\$15,722.35	\$66,724.06
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		67,701.000 55.670	2,099.800 12,417.640 14,517.440	\$691,290.02	\$808,185.88
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	34,875.770 2,967.690 37,843.460	\$46,830.15	\$597,169.80
0025	413-1000	BITUM TACK COAT	GL	13,437.000 2.970	990.000 1,861.000 2,851.000	\$5,527.17	\$8,467.47
0045	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,893.000 12.950	5,307.600 3,131.000 8,438.600	\$40,546.45	\$109,279.87
0085	150-1000	TRAFFIC CONTROL - STP00-0002-00(392)	LS	1.000 384618.520	.498 .015 .513	\$5,769.28	\$197,309.30
Category Amount:						\$805,685.42	\$1,787,136.38
Category Number: 0020 DRAINAGE							
0095	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,124.000 36.880	5,886.100 591.400 6,477.500	\$21,810.83	\$238,890.20
0105	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,744.000 56.480	805.100 200.950 1,006.050	\$11,349.66	\$56,821.70

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2016

User: krender

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0020

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0145	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 533.200	1.000 1.000 2.000	\$533.20	\$1,066.40
0165	668-1100	CATCH BASIN, GP 1	EA	112.000 1850.000	25.000 4.000 29.000	\$7,400.00	\$53,650.00
0175	668-2100	DROP INLET, GP 1	EA	34.000 1458.000	11.000 1.000 12.000	\$1,458.00	\$17,496.00
0230	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	620.000 32.890	517.000 120.000 637.000	\$3,946.80	\$20,950.93
Category Amount:						\$46,498.49	\$388,875.23
Category Number: 0030 EROSION CONTROL							
0245	163-0240	MULCH	TN	3,300.000 75.000	459.525 11.206 470.731	\$840.45	\$35,304.83
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,093.000 0.800	13,622.500 56.000 13,678.500	\$44.80	\$10,942.80
0290	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,619.000 1.200	847.000 8.000 855.000	\$9.60	\$1,026.00
0310	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	11.000 865.620	4.000 1.000 5.000	\$865.62	\$4,328.10

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2016

User: krender

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0020

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0315	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	158.000 50.000	85.000 2.000 87.000	\$100.00	\$4,350.00
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 100.000	24.000 1.000 25.000	\$100.00	\$2,500.00
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000 2.300	27,730.250 .000 27,730.250	\$0.00	\$63,779.58
Category Amount:						\$1,960.47	\$122,231.31
Category Number: 0010 ROADWAY							
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000 1.200	2,823.000 .000 2,823.000	\$0.00	\$3,387.60
0605	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,230.000 15.060	2,193.000 .000 2,193.000	\$0.00	\$33,026.58
Category Amount:						\$0.00	\$36,414.18
Category Number: 0030 EROSION CONTROL							
0670	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	213.000 39.460	31.535 12.000 43.535	\$473.52	\$1,717.89
Category Amount:						\$473.52	\$1,717.89
Category Number: 0080 STRUCTURES							
0715	628-0100	PERMANENT SOIL-NAILED WALL, NO -	LS	1.000 461093.660	.120 .265 .385	\$122,189.82	\$177,521.06
Category Amount:						\$122,189.82	\$177,521.06

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2016

User: krender

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0020

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0755	603-7000	PLASTIC FILTER FABRIC	SY	1,710.000	1,201.035		
				3.510	12.000		
					1,213.035	\$42.12	\$4,257.75
Category Amount:						\$42.12	\$4,257.75
Category Number: 0010 ROADWAY							
0760	207-0203	FOUND BKFILL MATL, TP II	CY	140.000	296.657		
				58.610	.000		
					296.657	\$0.00	\$17,387.07
Category Amount:						\$0.00	\$17,387.07
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE	CY	101.000	112.054		
				524.100	.000		
					112.054	\$0.00	\$58,727.50
		WINGWALL/PARAPET/CULVERT					
Category Amount:						\$0.00	\$58,727.50
Category Number: 0010 ROADWAY							
0865	206-0002	BORROW EXCAV, INCL MATL	CY	241,969.000	110,550.000		
				7.500	1,110.000		
					111,660.000	\$8,325.00	\$837,450.00
0870	318-3000	AGGR SURF CRS	TN	2,531.000	1,704.500		
				16.950	37.570		
					1,742.070	\$636.81	\$29,528.09
0890	511-1000	BAR REINF STEEL	LB	9,912.000	13,050.200		
				0.890	.000		
					13,050.200	\$0.00	\$11,614.68
Category Amount:						\$8,961.81	\$878,592.77

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2016

User: krender

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0020

Pay Period: 06/01/2016
to 06/30/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
9070	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000	606.750		
				47.080	.000		
		Const. and Remove Stone Filter Berm			606.750	\$0.00	\$28,565.79
9085	550-1724	STORM DRAIN PIPE, 72 IN, H 25-30	LF	.000	89.100		
				399.390	.000		
		72 Inch Storm Drain Pipe H 30-35			89.100	\$0.00	\$35,585.65
9100	615-1000	JACK OR BORE PIPE -	LF	.000	153.000		
				1687.000	.000		
		72 Inch Jack or Bore Pipe			153.000	\$0.00	\$258,111.00
Category Amount:						\$0.00	\$322,262.44
Category Number: 0010 ROADWAY							
9105	628-0100	PERMANENT SOIL-NAILED WALL, NO -	LS	.000	.120		
				6573.970	.265		
		Perm. Soil Nailed Wall			.385	\$1,742.10	\$2,530.98
Category Amount:						\$1,742.10	\$2,530.98
Category Number: 0030 EROSION CONTROL							
9120	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	178.000		
				7.940	40.000		
		Maintenance of Check Dams			218.000	\$317.60	\$1,730.92
Category Amount:						\$317.60	\$1,730.92
Project Total Amount:						\$987,871.35	\$6,657,459.41