

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Contract Location: SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80).
Time Allowed: 1885 Days
Elapsed Calender Days: 882 Days
Percent Time: 46.79

District: 1

Area: 01

Contractor:
C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/21/2014
Date Awarded: 03/07/2014
Date Contract Executed: 03/31/2014
Date Notice to Proceed: 04/03/2014
Date Work Began: 05/27/2014
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 05/31/2019

MARIETTA GA 30061-0970
Phone: (770)422-7520

Escrow Agent:
Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$21,552,762.89
Original Contract Amount \$18,891,165.00
Funds Available \$14,434,067.49
Percent Complete 33.03%

Counties:
Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$21,552,762.89	\$18,891,165.00	\$14,434,067.49	33.03%	\$434,693.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$5,694,956.29	\$5,347,201.83	\$347,754.46
Non-Participating	\$1,423,739.11	\$1,336,800.48	\$86,938.63
Total Earnings	\$7,118,695.40	\$6,684,002.31	\$434,693.09
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,118,695.40	\$6,684,002.31	\$434,693.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,118,695.40	\$6,684,002.31	

Total Payable: **\$434,693.09**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	40,824.040 1,696.650 42,520.690	\$26,773.14	\$670,976.49
0035	441-0104	CONC SIDEWALK, 4 IN	SY	12,135.000 20.080	.000 3,406.111 3,406.111	\$68,394.71	\$68,394.71
0085	150-1000	TRAFFIC CONTROL -	LS	1.000 384618.520	.559 .001 .560	\$384.62	\$215,386.37
		STP00-0002-00(392)					
Category Amount:						\$95,552.47	\$954,757.57
Category Number: 0020 DRAINAGE							
0095	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,124.000 36.880	6,477.500 144.000 6,621.500	\$5,310.72	\$244,200.92
0100	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,344.000 44.570	2,496.200 137.000 2,633.200	\$6,106.09	\$117,361.72
0105	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,744.000 56.480	1,006.050 11.000 1,017.050	\$621.28	\$57,442.98
0140	550-1604	STORM DRAIN PIPE, 60 IN, H 25-30	LF	106.000 186.680	.000 130.000 130.000	\$24,268.40	\$24,268.40
0145	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 533.200	2.000 6.000 8.000	\$3,199.20	\$4,265.60

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0002392

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0230	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	620.000	637.000		
				32.890	.000		
					637.000	\$.00	\$20,950.93
Category Amount:						\$39,505.69	\$468,490.55
Category Number:		0030 EROSION CONTROL					
0245	163-0240	MULCH	TN	3,300.000	484.931		
				75.000	9.487		
					494.418	\$711.53	\$37,081.35
0270	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF		7,502.000	4,167.750		
		RAW CHECK DAM		4.000	15.000		
					4,182.750	\$60.00	\$16,731.00
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		158.000	41.250		
				100.000	6.000		
					47.250	\$600.00	\$4,725.00
0280	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,346.000	1,485.000		
				0.400	116.000		
					1,601.000	\$46.40	\$640.40
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,093.000	13,807.500		
				0.800	762.000		
					14,569.500	\$609.60	\$11,655.60
0295	165-0071	MAINTENANCE OF SEDIMENT BARRIER - BALED LF		3,751.000	20.000		
				1.800	40.000		
					60.000	\$72.00	\$108.00
0315	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	158.000	95.000		
				50.000	16.000		
					111.000	\$800.00	\$5,550.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 100.000	26.000 1.000 27.000	\$100.00	\$2,700.00
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000 2.300	27,911.000 582.750 28,493.750	\$1,340.33	\$65,535.63
0340	700-6910	PERMANENT GRASSING	AC	63.000 915.000	5.321 .111 5.432	\$101.57	\$4,970.28
0350	700-8000	FERTILIZER MIXED GRADE	TN	44.000 400.000	3.366 .150 3.516	\$60.00	\$1,406.40
0360	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,040.000 0.900	18,252.610 538.400 18,791.010	\$484.56	\$16,911.91
Category Amount:						\$4,985.99	\$168,015.57
Category Number: 0020 DRAINAGE							
0590	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	360.000 35.050	60.000 10.000 70.000	\$350.50	\$2,453.50
Category Amount:						\$350.50	\$2,453.50
Category Number: 0010 ROADWAY							
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000 1.200	2,823.000 .000 2,823.000	\$0.00	\$3,387.60

Rpt-ID: RCPEsprj

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0605	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,230.000 15.060	2,193.000 .000 2,193.000	\$0.00	\$33,026.58
Category Amount:						\$0.00	\$36,414.18
Category Number: 0030 EROSION CONTROL							
0670	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	213.000 39.460	94.868 22.667 117.535	\$894.44	\$4,637.93
Category Amount:						\$894.44	\$4,637.93
Category Number: 0080 STRUCTURES							
0715	628-0100	PERMANENT SOIL-NAILED WALL, NO - 1	LS	1.000 461093.660	.500 .150 .650	\$69,164.05	\$299,710.88
Category Amount:						\$69,164.05	\$299,710.88
Category Number: 0030 EROSION CONTROL							
0755	603-7000	PLASTIC FILTER FABRIC	SY	1,710.000 3.510	1,264.368 22.667 1,287.035	\$79.56	\$4,517.49
Category Amount:						\$79.56	\$4,517.49
Category Number: 0010 ROADWAY							
0760	207-0203	FOUND BKFILL MATL, TP II	CY	140.000 58.610	296.657 25.807 322.464	\$1,512.55	\$18,899.62
Category Amount:						\$1,512.55	\$18,899.62
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE WINGWALL/PARAPET/CULVERT	CY	101.000 524.100	112.054 .000 112.054	\$0.00	\$58,727.50
Category Amount:						\$0.00	\$58,727.50

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0790	205-0001	UNCLASS EXCAV	CY	82,392.000 7.500	55,588.000 26,808.148 82,396.148	\$201,061.11	\$617,971.11
0870	318-3000	AGGR SURF CRS	TN	2,531.000 16.950	1,797.100 873.040 2,670.140	\$14,798.03	\$45,258.87
0890	511-1000	BAR REINF STEEL	LB	9,912.000 0.890	13,050.200 .000 13,050.200	\$0.00	\$11,614.68
Category Amount:						\$215,859.14	\$674,844.66
Category Number: 0020 DRAINAGE							
8055	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 SL EA		.000 630.770	.000 2.000 2.000	\$1,261.54	\$1,261.54
		Safety End Section 18,SD 4:1					
8060	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 SL EA		.000 886.170	.000 4.000 4.000	\$3,544.68	\$3,544.68
		Safety End Section 24,SD 4:1					
9070	163-0543	CONSTRUCT AND REMOVE STONE FILTER BERM LF		.000 47.080	606.750 .000 606.750	\$0.00	\$28,565.79
		Const. and Remove Stone Filter Berm					
9075	165-0112	MAINTENANCE OF STONE FILTER BERM LF	LF	.000 15.280	263.000 20.000 283.000	\$305.60	\$4,324.24
		Maint. of Stone Filter Berm					
9085	550-1724	STORM DRAIN PIPE, 72 IN, H 25-30	LF	.000 399.390	89.100 .000 89.100	\$0.00	\$35,585.65
		72 Inch Storm Drain Pipe H 30-35					

Rpt-ID: RCPESPRJ

Georgia

Date: 10/03/2016

User: krender

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0022

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
9100	615-1000	JACK OR BORE PIPE -	LF	.000	153.000		
				1687.000	.000		
		72 Inch Jack or Bore Pipe			153.000	\$.00	\$258,111.00
Category Amount:						\$5,111.82	\$331,392.90
Category Number: 0010 ROADWAY							
9105	628-0100	PERMANENT SOIL-NAILED WALL, NO -	LS	.000	.500		
				6573.970	.150		
		Perm. Soil Nailed Wall			.650	\$986.10	\$4,273.08
Category Amount:						\$986.10	\$4,273.08
Category Number: 0030 EROSION CONTROL							
9120	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	218.000		
				7.940	87.000		
		Maintenance of Check Dams			305.000	\$690.78	\$2,421.70
Category Amount:						\$690.78	\$2,421.70
Project Total Amount:						\$434,693.09	\$7,118,695.40