

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Contract Location: SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80)
Time Allowed: 2251 Days
Elapsed Calender Days: 1338 Days
Percent Time: 59.44

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 02/21/2014

Date Awarded: 03/07/2014

Date Contract Executed: 03/31/2014

Date Notice to Proceed: 04/03/2014

MARIETTA GA 30061-0970

Date Work Began: 05/27/2014

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2020

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,519,017.82

Original Contract Amount \$18,891,165.00

Funds Available \$7,928,096.46

Percent Complete 64.79%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$22,519,017.82	\$18,891,165.00	\$7,928,096.46	64.79%	\$1,024,667.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,672,737.01	\$10,853,003.09	\$819,733.92
Non-Participating	\$2,918,184.35	\$2,713,250.88	\$204,933.47
Total Earnings	\$14,590,921.36	\$13,566,253.97	\$1,024,667.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,590,921.36	\$13,566,253.97	\$1,024,667.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,590,921.36	\$13,566,253.97	

Total Payable: **\$1,024,667.39**

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		27,178.000 59.040	13,734.850 4,733.010 18,467.860	\$279,436.91	\$1,090,342.45
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		67,701.000 55.670	47,123.626 5,452.702 52,576.328	\$303,551.92	\$2,926,924.18
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	119,907.440 11,830.120 131,737.560	\$186,679.29	\$2,078,818.70
0025	413-1000	BITUM TACK COAT	GL	13,437.000 2.970	14,640.000 3,127.000 17,767.000	\$9,287.19	\$52,767.99
0045	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,893.000 12.950	26,378.920 4,875.130 31,254.050	\$63,132.93	\$404,739.95
0060	441-4020	CONC VALLEY GUTTER, 6 IN	SY	462.000 39.100	206.248 164.617 370.865	\$6,436.52	\$14,500.82
0065	441-4030	CONC VALLEY GUTTER, 8 IN	SY	258.000 52.270	187.467 34.389 221.856	\$1,797.51	\$11,596.41
0070	641-1200	GUARDRAIL, TP W	LF	4,377.000 15.800	3,106.000 16.000 3,122.000	\$252.80	\$49,327.60
0075	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000 890.000	10.000 1.000 11.000	\$890.00	\$9,790.00

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0010 ROADWAY					
0085	150-1000	TRAFFIC CONTROL -	LS	1.000	.774		
				384618.520	.078		
					.852	\$30,000.24	\$327,694.98
		STP00-0002-00(392)					
Category Amount:						\$881,465.31	\$6,966,503.08
Category Number:		0020 DRAINAGE					
0095	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,124.000	14,140.100		
				36.880	.000		
					14,140.100	\$0.00	\$521,486.89
0100	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,344.000	4,474.500		
				44.570	.000		
					4,474.500	\$0.00	\$199,428.47
0105	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,744.000	2,838.240		
				56.480	.000		
					2,838.240	\$0.00	\$160,303.80
0110	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	310.000	336.950		
				68.240	.000		
					336.950	\$0.00	\$22,993.47
0130	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	86.000	87.000		
				66.930	.000		
					87.000	\$0.00	\$5,822.91
0140	550-1604	STORM DRAIN PIPE, 60 IN, H 25-30	LF	106.000	130.000		
				186.680	.000		
					130.000	\$0.00	\$24,268.40
0145	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000	11.000		
				533.200	.000		
					11.000	\$0.00	\$5,865.20

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0150	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	3.000 689.740	4.000 .000 4.000	\$0.00	\$2,758.96
0165	668-1100	CATCH BASIN, GP 1	EA	112.000 1850.000	85.000 1.000 86.000	\$1,850.00	\$159,100.00
0195	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1450.000	6.000 .000 6.000	\$0.00	\$8,700.00
0230	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	620.000 32.890	888.000 .000 888.000	\$0.00	\$29,206.32
Category Amount:						\$1,850.00	\$1,139,934.42
Category Number: 0030 EROSION CONTROL							
0245	163-0240	MULCH	TN	3,300.000 75.000	591.584 18.550 610.134	\$1,391.25	\$45,760.05
0265	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,238.000 3.600	3,407.378 .000 3,407.378	\$0.00	\$12,266.56
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		158.000 100.000	133.250 9.750 143.000	\$975.00	\$14,300.00
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,093.000 0.800	17,719.500 1,286.000 19,005.500	\$1,028.80	\$15,204.40

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0290	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,619.000 1.200	2,287.000 127.000 2,414.000	\$152.40	\$2,896.80
0305	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	30.000 150.000	.000 1.000 1.000	\$150.00	\$150.00
0315	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	158.000 50.000	259.000 27.000 286.000	\$1,350.00	\$14,300.00
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 100.000	40.000 1.000 41.000	\$100.00	\$4,100.00
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000 2.300	36,691.500 158.250 36,849.750	\$363.98	\$84,754.43
0340	700-6910	PERMANENT GRASSING	AC	63.000 915.000	9.378 1.591 10.969	\$1,455.77	\$10,036.64
0350	700-8000	FERTILIZER MIXED GRADE	TN	44.000 400.000	5.681 .400 6.081	\$160.00	\$2,432.40
0360	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,040.000 0.900	35,052.786 1,423.611 36,476.397	\$1,281.25	\$32,828.76
Category Amount:						\$8,408.45	\$239,030.04

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 SIGNALS							
0465	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.300		
				63852.000	.100		
		1			.400	\$6,385.20	\$25,540.80
0470	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.300		
				65987.000	.100		
		2			.400	\$6,598.70	\$26,394.80
0475	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.500		
				57159.000	.100		
		3			.600	\$5,715.90	\$34,295.40
Category Amount:						\$18,699.80	\$86,231.00
Category Number: 0060 UTILITY RELOCATION							
0540	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	2.000	3.000		
				1750.000	.000		
					3.000	\$.00	\$5,250.00
Category Amount:						\$0.00	\$5,250.00
Category Number: 0020 DRAINAGE							
0590	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	360.000	426.700		
				35.050	.000		
					426.700	\$.00	\$14,955.84
Category Amount:						\$0.00	\$14,955.84
Category Number: 0010 ROADWAY							
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000	3,023.000		
				1.200	.000		
					3,023.000	\$.00	\$3,627.60
0605	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,230.000	10,086.080		
				15.060	2,000.000		
					12,086.080	\$30,120.00	\$182,016.36

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0660	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	199.000 42.320	234.659 229.792 464.451	\$9,724.80	\$19,655.57
Category Amount:						\$39,844.80	\$205,299.53
Category Number: 0030 EROSION CONTROL							
0670	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	213.000 39.460	580.980 .000 580.980	\$0.00	\$22,925.47
0740	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000 14.700	661.750 41.625 703.375	\$611.89	\$10,339.61
0755	603-7000	PLASTIC FILTER FABRIC	SY	1,710.000 3.510	2,355.959 .000 2,355.959	\$0.00	\$8,269.42
Category Amount:						\$611.89	\$41,534.50
Category Number: 0010 ROADWAY							
0760	207-0203	FOUND BKFILL MATL, TP II	CY	140.000 58.610	337.467 .000 337.467	\$0.00	\$19,778.94
Category Amount:						\$0.00	\$19,778.94
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE	CY	101.000 524.100	112.054 .000 112.054	\$0.00	\$58,727.50
		WINGWALL/PARAPET/CULVERT					
Category Amount:						\$0.00	\$58,727.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0790	205-0001	UNCLASS EXCAV	CY	82,392.000 7.500	117,384.148 .000 117,384.148	\$0.00	\$880,381.11
0850	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000 80.300	1,384.330 150.690 1,535.020	\$12,100.41	\$123,262.11
0860	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 180.200	.269 .611 .880	\$110.10	\$158.58
0870	318-3000	AGGR SURF CRS	TN	2,531.000 16.950	4,056.570 .000 4,056.570	\$0.00	\$68,758.86
0880	441-0740	CONCRETE MEDIAN, 4 IN	SY	9,831.000 25.990	.000 1,308.134 1,308.134	\$33,998.40	\$33,998.40
0890	511-1000	BAR REINF STEEL	LB	9,912.000 0.890	13,050.200 .000 13,050.200	\$0.00	\$11,614.68
0895	621-4085	CONCRETE SIDE BARRIER, TYPE 7W	LF	316.000 49.100	395.500 .000 395.500	\$0.00	\$19,419.05
Category Amount:						\$46,208.91	\$1,137,592.79
Category Number: 0020 DRAINAGE							
8050	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	.000 2707.740	6.000 .000 6.000	\$0.00	\$16,246.44
		Rec. Storm Sewer Manhole, TP 1					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
8060	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S EA		.000	22.000		
				886.170	.000		
					22.000	\$0.00	\$19,495.74
		Safety End Section 24,SD 4:1					
Category Amount:						\$0.00	\$35,742.18
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-296,578.990		
				1.000	-57,929.380		
					-354,508.370	\$-57,929.38	(\$354,508.37)
		(IN# 1)					
9055	004-0049	EXTRA WORK -	MO	.000	9.000		
				17129.710	.000		
					9.000	\$0.00	\$154,167.39
		EXTRA WORK - PROJECT OVERHEAD					
		Supplemental Agreement No 1					
Category Amount:						\$-57,929.38	\$-200,340.98
Category Number: 0020 DRAINAGE							
9070	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000	606.750		
				47.080	.000		
					606.750	\$0.00	\$28,565.79
		Const. and Remove Stone Filter Berm					
Category Amount:						\$0.00	\$28,565.79
Category Number: 0030 EROSION CONTROL							
9080	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	49.921		
				1433.690	.000		
					49.921	\$0.00	\$71,571.24
		Head Wall For 72 Inch Pipe					
Category Amount:						\$0.00	\$71,571.24
Category Number: 0020 DRAINAGE							
9085	550-1724	STORM DRAIN PIPE, 72 IN, H 25-30	LF	.000	89.100		
				399.390	.000		
					89.100	\$0.00	\$35,585.65
		72 Inch Storm Drain Pipe H 30-35					
Category Amount:						\$0.00	\$35,585.65

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2017

User: spanah

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0037

Pay Period: 11/01/2017
to 11/30/2017

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9095	611-9000	CAPPING MINOR STRUCTURE	EA	.000	3.000		
				1135.010	5.000		
		Capping Minor Structure			8.000	\$5,675.05	\$9,080.08
Category Amount:						\$5,675.05	\$9,080.08
Category Number: 0020 DRAINAGE							
9100	615-1000	JACK OR BORE PIPE -	LF	.000	153.000		
				1687.000	.000		
		72 Inch Jack or Bore Pipe			153.000	\$0.00	\$258,111.00
Category Amount:						\$0.00	\$258,111.00
Category Number: 0030 EROSION CONTROL							
9110	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	.000	3,520.667		
				1.730	.000		
		Wood Fiber Blanket TP II			3,520.667	\$0.00	\$6,090.75
9120	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	972.000		
				7.940	.000		
		Maintenance of Check Dams			972.000	\$0.00	\$7,717.68
Category Amount:						\$0.00	\$13,808.43
Category Number: 0010 ROADWAY							
9145	004-0022	EXTRA WORK -	LS	.000	.790		
				325522.440	.140		
		Escalation Costs 2017			.930	\$45,573.14	\$302,735.87
9180	004-0049	EXTRA WORK -	MO	.000	3.000		
				17129.710	2.000		
		PROJECT OVERHEAD			5.000	\$34,259.42	\$85,648.55
Category Amount:						\$79,832.56	\$388,384.42
Project Total Amount:						\$1,024,667.39	\$14,590,921.36