

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 1 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Contract Location:

SR 20 (BUFORD HWY) BEGINNING AT SAMPLES RD (CR 80)

Time Allowed:

2251 Days

Elapsed Calender Days:

1428 Days

Percent Time:

63.44

District: 1

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

02/21/2014

Date Awarded:

03/07/2014

Date Contract Executed:

03/31/2014

Date Notice to Proceed:

04/03/2014

Date Work Began:

05/27/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2020

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,893,517.82

Original Contract Amount \$18,891,165.00

Funds Available \$6,044,074.47

Percent Complete 73.60%

Counties:

Forsyth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0002392	\$22,893,517.82	\$18,891,165.00	\$6,044,074.47	73.60%	\$223,671.17

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 2 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number: 0002392 SR 20 - WIDENING & RECONSTRUCTION

Federal State Project Number: STP00-0002-00(392)

	Total to Date	Prev to Date	This Estimate
Participating	\$13,479,554.61	\$13,300,617.68	\$178,936.93
Non-Participating	\$3,369,888.74	\$3,325,154.50	\$44,734.24
Total Earnings	\$16,849,443.35	\$16,625,772.18	\$223,671.17
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,849,443.35	\$16,625,772.18	\$223,671.17
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,849,443.35	\$16,625,772.18	

Total Payable: **\$223,671.17**

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 3 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018

to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		27,178.000 59.040	22,795.040 293.570 23,088.610	\$17,332.37	\$1,363,151.53
0015	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		67,701.000 55.670	59,795.268 322.740 60,118.008	\$17,966.94	\$3,346,769.51
0020	310-1101	GR AGGR BASE CRS, INCL MATL	TN	123,821.000 15.780	134,760.610 1,446.810 136,207.420	\$22,830.66	\$2,149,353.09
0025	413-1000	BITUM TACK COAT	GL	13,437.000 2.970	21,316.000 180.000 21,496.000	\$534.60	\$63,843.12
0045	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	40,893.000 12.950	31,597.650 806.500 32,404.150	\$10,444.18	\$419,633.74
0060	441-4020	CONC VALLEY GUTTER, 6 IN	SY	462.000 39.100	370.865 85.880 456.745	\$3,357.91	\$17,858.73
0065	441-4030	CONC VALLEY GUTTER, 8 IN	SY	258.000 52.270	221.856 10.000 231.856	\$522.70	\$12,119.11
0085	150-1000	TRAFFIC CONTROL -	LS	1.000 384618.520	.923 .053 .976	\$20,384.78	\$375,387.68
		STP00-0002-00(392)					

Category Amount:

\$93,374.14

\$7,748,116.51

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 4 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0095	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	13,124.000 36.880	14,143.100 .000 14,143.100	\$0.00	\$521,597.53
0100	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	4,344.000 44.570	4,474.500 .000 4,474.500	\$0.00	\$199,428.47
0105	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,744.000 56.480	2,838.240 .000 2,838.240	\$0.00	\$160,303.80
0110	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	310.000 68.240	336.950 .000 336.950	\$0.00	\$22,993.47
0130	550-1302	STORM DRAIN PIPE, 30 IN, H 15-20	LF	86.000 66.930	87.000 .000 87.000	\$0.00	\$5,822.91
0140	550-1604	STORM DRAIN PIPE, 60 IN, H 25-30	LF	106.000 186.680	130.000 .000 130.000	\$0.00	\$24,268.40
0145	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	4.000 533.200	11.000 .000 11.000	\$0.00	\$5,865.20
0150	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	3.000 689.740	4.000 .000 4.000	\$0.00	\$2,758.96
0165	668-1100	CATCH BASIN, GP 1	EA	112.000 1850.000	91.750 .750 92.500	\$1,387.50	\$171,125.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 5 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0175	668-2100	DROP INLET, GP 1	EA	34.000 1458.000	26.250 3.000 29.250	\$4,374.00	\$42,646.50
0195	668-4300	STORM SEWER MANHOLE, TP 1	EA	4.000 1450.000	6.000 .000 6.000	\$0.00	\$8,700.00
0230	550-1150	STORM DRAIN PIPE, 15 IN, H 1-10	LF	620.000 32.890	888.000 .000 888.000	\$0.00	\$29,206.32
Category Amount:						\$5,761.50	\$1,194,716.56
Category Number: 0030 EROSION CONTROL							
0245	163-0240	MULCH	TN	3,300.000 75.000	615.167 14.100 629.267	\$1,057.50	\$47,195.03
0265	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,238.000 3.600	3,451.628 .000 3,451.628	\$0.00	\$12,425.86
0275	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		158.000 100.000	145.500 10.500 156.000	\$1,050.00	\$15,600.00
0280	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		9,346.000 0.400	4,182.000 169.000 4,351.000	\$67.60	\$1,740.40
0285	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,093.000 0.800	19,598.500 475.000 20,073.500	\$380.00	\$16,058.80

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 6 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 EROSION CONTROL							
0290	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,619.000 1.200	2,566.000 433.000 2,999.000	\$519.60	\$3,598.80
0315	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	158.000 50.000	296.000 19.000 315.000	\$950.00	\$15,750.00
0325	167-1500	WATER QUALITY INSPECTIONS	MO	31.000 100.000	43.000 1.000 44.000	\$100.00	\$4,400.00
0335	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	24,185.000 2.300	36,954.750 339.000 37,293.750	\$779.70	\$85,775.63
0350	700-8000	FERTILIZER MIXED GRADE	TN	44.000 400.000	6.256 .100 6.356	\$40.00	\$2,542.40
Category Amount:						\$4,944.40	\$205,086.92
Category Number: 0050 SIGNALS							
0465	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 63852.000	.600 .200 .800	\$12,770.40	\$51,081.60
0470	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 2	LS	1.000 65987.000	.600 .200 .800	\$13,197.40	\$52,789.60
0475	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 3	LS	1.000 57159.000	.600 .200 .800	\$11,431.80	\$45,727.20
Category Amount:						\$37,399.60	\$149,598.40

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 7 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 UTILITY RELOCATION							
0540	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	2.000 1750.000	3.000 .000 3.000	\$0.00	\$5,250.00
Category Amount:						\$0.00	\$5,250.00
Category Number: 0020 DRAINAGE							
0590	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	360.000 35.050	426.700 .000 426.700	\$0.00	\$14,955.84
Category Amount:						\$0.00	\$14,955.84
Category Number: 0010 ROADWAY							
0600	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,430.000 1.200	3,023.000 .000 3,023.000	\$0.00	\$3,627.60
0605	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	1,230.000 15.060	14,628.740 .000 14,628.740	\$0.00	\$220,308.82
0645	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	7,900.000 26.560	318.450 106.150 424.600	\$2,819.34	\$11,277.38
0660	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	199.000 42.320	464.451 -94.713 369.738	\$-4,008.25	\$15,647.31
Category Amount:						\$-1,188.91	\$250,861.11
Category Number: 0030 EROSION CONTROL							
0670	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	213.000 39.460	697.313 .000 697.313	\$0.00	\$27,515.97
Category Amount:						\$0.00	\$27,515.97

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 8 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0695	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	860.000 3.250	.000 402.200 402.200	\$1,307.15	\$1,307.15
0700	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		63.000 17.500	.000 60.000 60.000	\$1,050.00	\$1,050.00
Category Amount:						\$2,357.15	\$2,357.15
Category Number: 0030 EROSION CONTROL							
0755	603-7000	PLASTIC FILTER FABRIC	SY	1,710.000 3.510	2,507.292 .000 2,507.292	\$0.00	\$8,800.59
Category Amount:						\$0.00	\$8,800.59
Category Number: 0010 ROADWAY							
0760	207-0203	FOUND BKFILL MATL, TP II	CY	140.000 58.610	337.467 .000 337.467	\$0.00	\$19,778.94
Category Amount:						\$0.00	\$19,778.94
Category Number: 0020 DRAINAGE							
0780	500-3101	CLASS A CONCRETE	CY	101.000 524.100	112.054 .000 112.054	\$0.00	\$58,727.50
		WINGWALL/PARAPET/CULVERT					
Category Amount:						\$0.00	\$58,727.50
Category Number: 0010 ROADWAY							
0790	205-0001	UNCLASS EXCAV	CY	82,392.000 7.500	122,247.481 .000 122,247.481	\$0.00	\$916,856.11

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 9 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018

to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0850	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000 80.300	3,101.620 116.100 3,217.720	\$9,322.83	\$258,382.92
0860	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	164.000 180.200	37.927 4.889 42.816	\$881.00	\$7,715.44
0870	318-3000	AGGR SURF CRS	TN	2,531.000 16.950	4,056.570 .000 4,056.570	\$0.00	\$68,758.86
0880	441-0740	CONCRETE MEDIAN, 4 IN	SY	9,831.000 25.990	4,960.947 1,131.335 6,092.282	\$29,403.40	\$158,338.41
0890	511-1000	BAR REINF STEEL	LB	9,912.000 0.890	13,050.200 .000 13,050.200	\$0.00	\$11,614.68
0895	621-4085	CONCRETE SIDE BARRIER, TYPE 7W	LF	316.000 49.100	395.500 .000 395.500	\$0.00	\$19,419.05
0905	700-9400	NATIVE RESTORATION AND RIPARIAN SEEDING AC		2.000 2500.000	.822 .124 .946	\$310.00	\$2,365.00
0920	573-2006	UNDDR PIPE INCL DRAINAGE AGGR, 6 IN	LF	500.000 15.920	300.000 142.000 442.000	\$2,260.64	\$7,036.64
Category Amount:						\$42,177.87	\$1,450,487.11

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 10 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
8050	611-3030	RECONSTR STORM SEW MANHOLE, TYPE 1	EA	.000	6.000		
				2707.740	.000		
		Rec. Storm Sewer Manhole, TP 1			6.000	\$0.00	\$16,246.44
8060	550-3424	SAFETY END SECTION 24 IN, SIDE DRAIN, 4:1 S	EA	.000	22.000		
				886.170	.000		
		Safety End Section 24,SD 4:1			22.000	\$0.00	\$19,495.74
Category Amount:						\$0.00	\$35,742.18
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-377,272.900		
				1.000	-4,985.120		
		(IN# 1)			-382,258.020	\$-4,985.12	(\$382,258.02)
9055	004-0049	EXTRA WORK -	MO	.000	9.000		
				17129.710	.000		
		EXTRA WORK - PROJECT OVERHEAD			9.000	\$0.00	\$154,167.39
		Supplemental Agreement No 1					
Category Amount:						\$-4,985.12	\$-228,090.63
Category Number: 0020 DRAINAGE							
9070	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		.000	606.750		
				47.080	.000		
		Const. and Remove Stone Filter Berm			606.750	\$0.00	\$28,565.79
Category Amount:						\$0.00	\$28,565.79
Category Number: 0030 EROSION CONTROL							
9080	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	49.921		
				1433.690	.000		
		Head Wall For 72 Inch Pipe			49.921	\$0.00	\$71,571.24
Category Amount:						\$0.00	\$71,571.24

Rpt-ID: RCPESPRJ

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 11 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
9085	550-1724	STORM DRAIN PIPE, 72 IN, H 25-30	LF	.000	89.100		
				399.390	.000		
		72 Inch Storm Drain Pipe H 30-35			89.100	\$0.00	\$35,585.65
Category Amount:						\$0.00	\$35,585.65
Category Number: 0010 ROADWAY							
9095	611-9000	CAPPING MINOR STRUCTURE	EA	.000	10.000		
				1135.010	1.000		
		Capping Minor Structure			11.000	\$1,135.01	\$12,485.11
Category Amount:						\$1,135.01	\$12,485.11
Category Number: 0020 DRAINAGE							
9100	615-1000	JACK OR BORE PIPE -	LF	.000	153.000		
				1687.000	.000		
		72 Inch Jack or Bore Pipe			153.000	\$0.00	\$258,111.00
Category Amount:						\$0.00	\$258,111.00
Category Number: 0030 EROSION CONTROL							
9110	713-3001	WOOD FIBER BLANKET, TP I, SLOPES	SY	.000	3,520.667		
				1.730	.000		
		Wood Fiber Blanket TP II			3,520.667	\$0.00	\$6,090.75
9120	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	.000	980.000		
				7.940	.000		
		Maintenance of Check Dams			980.000	\$0.00	\$7,781.20
Category Amount:						\$0.00	\$13,871.95
Category Number: 0010 ROADWAY							
9150	004-0022	EXTRA WORK -	LS	.000	.240		
				134556.950	.190		
		Escalation Costs 2018			.430	\$25,565.82	\$57,859.49

Rpt-ID: RCPEsprj

Georgia

Date: 03/06/2018

User: spanah

Department of Transportation

Page 12 of 12

Estimate Summary By Project

Contract ID: B14742-14-000-0

Estimate Number: 0040

Pay Period: 02/01/2018
to 02/28/2018

Project Number 0002392

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
9180	004-0049	EXTRA WORK -	MO	.000	7.000		
				17129.710	1.000		
					8.000	\$17,129.71	\$137,037.68
		PROJECT OVERHEAD					
Category Amount:						\$42,695.53	\$194,897.17
Project Total Amount:						\$223,671.17	\$16,849,443.35