

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2017

User: dwillard

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0035

Pay Period: 04/01/2017
to 04/30/2017

Contract Location:

I-285/SR 407 AT ATLANTA RD (CR 4519); 2 BRIDGES AND API

Time Allowed: 1239 Days

Elapsed Calender Days: 1081 Days

Percent Time: 87.25

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/21/2014

Date Awarded: 03/21/2014

Date Contract Executed: 05/14/2014

Date Notice to Proceed: 05/16/2014

Date Work Began: 06/04/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/05/2017

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$41,227,681.99

Original Contract Amount \$40,231,909.86

Funds Available \$13,711,408.03

Percent Complete 65.29%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
752300-	\$41,227,681.99	\$40,231,909.86	\$13,711,408.03	66.74%	\$417,267.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2017

User: dwillard

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0035

Pay Period: 04/01/2017
to 04/30/2017

Project Number: 752300- SR 407 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0222-01(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$21,534,268.69	\$21,183,537.30	\$350,731.39
Non-Participating	\$5,383,566.44	\$5,295,883.62	\$87,682.82
Total Earnings	\$26,917,835.13	\$26,479,420.92	\$438,414.21
Stockpiled Materials	\$598,438.83	\$619,585.83	(\$21,147.00)
Gross Earnings	\$27,516,273.96	\$27,099,006.75	\$417,267.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$27,516,273.96	\$27,099,006.75	

Total Payable: **\$417,267.21**

Rpt-ID: RCPEsprj

Georgia

Date: 05/11/2017

User: dwillard

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0035

Pay Period: 04/01/2017
to 04/30/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	004-0018	EXTRA WORK -	LF	.000 4.600	11,000.000 600.000 11,600.000	\$2,760.00	\$53,360.00
		RELOCATION OF EXIST FIBER OPTIC CABLES SA #1					
1005	150-1000	TRAFFIC CONTROL -	LS	1.000 459288.050	.889 .018 .907	\$8,267.18	\$416,574.26
		STP00-0222-01(001)					
1020	210-0100	GRADING COMPLETE -	LS	1.000 7750127.150	.915 .020 .935	\$155,002.54	\$7,246,368.89
		STP00-0222-01(001)					
1100	441-0104	CONC SIDEWALK, 4 IN	SY	2,680.000 24.100	2,372.637 38.889 2,411.526	\$937.22	\$58,117.78
1110	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	3,420.000 27.490	1,518.088 95.959 1,614.047	\$2,637.91	\$44,370.15
1150	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,780.000 13.240	5,815.500 30.000 5,845.500	\$397.20	\$77,394.42
1295	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	21,500.000 27.800	12,912.375 108.000 13,020.375	\$3,002.40	\$361,966.43
1327	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	5,197.000 372.160	3,426.490 445.000 3,871.490	\$165,611.20	\$1,440,813.72
Category Amount:						\$338,615.65	\$9,698,965.65

Rpt-ID: RCPEsprj

Georgia

Date: 05/11/2017

User: dwillard

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0035

Pay Period: 04/01/2017
to 04/30/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
2005	163-0240	MULCH	TN	2,100.000 170.000	395.030 19.711 414.741	\$3,350.87	\$70,505.97
2015	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		148.000 125.000	64.000 2.250 66.250	\$281.25	\$8,281.25
2020	163-0300	CONSTRUCTION EXIT	EA	14.000 1403.740	10.000 1.500 11.500	\$2,105.61	\$16,143.01
2035	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		16,736.000 0.250	20,472.000 1,138.000 21,610.000	\$284.50	\$5,402.50
2045	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	14.000 987.810	9.000 2.000 11.000	\$1,975.62	\$10,865.91
2050	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	148.000 15.000	162.000 15.000 177.000	\$225.00	\$2,655.00
2065	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 125.000	33.000 1.000 34.000	\$125.00	\$4,250.00
2070	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,472.000 2.700	34,740.875 1,255.500 35,996.375	\$3,389.85	\$97,190.21
2080	700-6910	PERMANENT GRASSING	AC	45.000 675.000	9.689 .392 10.081	\$264.60	\$6,804.68

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2017

User: dwillard

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0035

Pay Period: 04/01/2017
to 04/30/2017

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
2085	700-7000	AGRICULTURAL LIME	TN	143.000 100.000	9.535 .320 9.855	\$32.00	\$985.50
2090	700-8000	FERTILIZER MIXED GRADE	TN	37.000 350.000	4.878 .080 4.958	\$28.00	\$1,735.30
2100	700-9300	SOD	SY	11,025.000 3.800	971.710 35.773 1,007.483	\$135.94	\$3,828.44
2105	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,664.000 0.700	38,870.263 1,896.667 40,766.930	\$1,327.67	\$28,536.85
Category Amount:						\$13,525.91	\$257,184.62
Category Number: 0030 SIGNING & MARKING							
3247	638-1007	STR SUPPORT FOR OVERHEAD SIGN, TP VII, S ¹ LS		1.000 22841.880	.000 1.000 1.000	\$22,841.88	\$22,841.88
		282+08					
3248	638-1007	STR SUPPORT FOR OVERHEAD SIGN, TP VII, S ¹ LS		1.000 20227.060	.000 1.000 1.000	\$20,227.06	\$20,227.06
		282+58					
Category Amount:						\$43,068.94	\$43,068.94
Category Number: 0070 BRIDGES							
7050	520-0573	H-PILE POINTS, HP 14 X 73	EA	130.000 192.320	76.000 9.000 85.000	\$1,730.88	\$16,347.20

Rpt-ID: RCPESPRJ

Georgia

Date: 05/11/2017

User: dwillard

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0035

Pay Period: 04/01/2017
to 04/30/2017

Project Number 752300-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0070 BRIDGES							
7055	520-1147	PILING IN PLACE, STEEL H, HP 14 X 73	LF	4,250.000	2,328.496		
				87.020	470.614		
					2,799.110	\$40,952.83	\$243,578.55
Category Amount:						\$42,683.71	\$259,925.75
Category Number: 0010 ROADWAY							
7190	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000	4,085.230		
				65.000	8.000		
					4,093.230	\$520.00	\$266,059.95
Category Amount:						\$520.00	\$266,059.95
Project Total Amount:						\$438,414.21	\$26,917,835.13