

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dwillard

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0045

Pay Period: 02/01/2018
to 02/28/2018

Contract Location:

I-285/SR 407 AT ATLANTA RD (CR 4519); 2 BRIDGES AND API

Time Allowed:

1562 Days

Elapsed Calender Days:

1385 Days

Percent Time:

88.67

District: 7

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

03/21/2014

Date Awarded:

03/21/2014

Date Contract Executed:

05/14/2014

Date Notice to Proceed:

05/16/2014

Date Work Began:

06/04/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

08/24/2018

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$43,007,683.62

Original Contract Amount \$40,231,909.86

Funds Available \$8,275,483.11

Percent Complete 80.43%

Counties:

Cobb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
752300-	\$43,007,683.62	\$40,231,909.86	\$8,275,483.11	80.76%	\$284,313.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dwillard

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0045

Pay Period: 02/01/2018
to 02/28/2018

Project Number: 752300- SR 407 - INTERCHANGE RECONSTRUCTION

Federal State Project Number: STP00-0222-01(001)

	Total to Date	Prev to Date	This Estimate
Participating	\$27,674,363.89	\$27,439,713.04	\$234,650.85
Non-Participating	\$6,918,590.19	\$6,859,927.50	\$58,662.69
Total Earnings	\$34,592,954.08	\$34,299,640.54	\$293,313.54
Stockpiled Materials	\$139,246.43	\$148,246.43	(\$9,000.00)
Gross Earnings	\$34,732,200.51	\$34,447,886.97	\$284,313.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$34,732,200.51	\$34,447,886.97	

Total Payable: **\$284,313.54**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dwillard

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0045

Pay Period: 02/01/2018
to 02/28/2018

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 BRIDGES							
0738	004-0096	EXTRA WORK -	DAY	.000	123.000		
				727.370	28.000		
					151.000	\$20,366.36	\$109,832.87
		Bridge Footing and Time Extension for Retrofit Contractor's Extended Overhead					
Category Amount:						\$20,366.36	\$109,832.87
Category Number: 0010 ROADWAY							
1025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	72,080.000	60,320.580		
				20.150	503.670		
					60,824.250	\$10,148.95	\$1,225,608.64
1150	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	8,780.000	5,911.500		
				13.240	271.000		
					6,182.500	\$3,588.04	\$81,856.30
1195	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,837.000	6,836.367		
				41.370	61.000		
					6,897.367	\$2,523.57	\$285,344.07
1255	576-1006	SLOPE DRAIN PIPE, 6 IN	LF	600.000	462.000		
				29.510	119.000		
					581.000	\$3,511.69	\$17,145.31
		- SOUND BARRIER DRAINAGE					
1275	603-7000	PLASTIC FILTER FABRIC	SY	278.000	65.440		
				4.780	94.213		
					159.653	\$450.34	\$763.14
1360	641-1200	GUARDRAIL, TP W	LF	11,200.000	1,908.930		
				15.250	775.000		
					2,683.930	\$11,818.75	\$40,929.93
1365	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	17.000	2.000		
				850.000	.000		
					2.000	\$.00	\$1,700.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dwillard

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0045

Pay Period: 02/01/2018
to 02/28/2018

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1375	641-5012	GUARDRAIL ANCHORAGE, TP 12	EA	12.000 1850.000	3.000 1.000 4.000	\$1,850.00	\$7,400.00
1385	668-1100	CATCH BASIN, GP 1	EA	24.000 2177.000	21.000 .500 21.500	\$1,088.50	\$46,805.50
Category Amount:						\$34,979.84	\$1,707,552.89
Category Number: 0020 EROSION CONTROL							
2000	163-0232	TEMPORARY GRASSING	AC	25.000 100.000	19.794 1.764 21.558	\$176.40	\$2,155.80
Category Amount:						\$176.40	\$2,155.80
Category Number: 0010 ROADWAY							
2001	004-0052	EXTRA WORK -	SF	.000 23.930	304,108.221 8,371.650 312,479.871	\$200,333.58	\$7,477,643.31
		SOUND BARRIER TYPE C, PANEL REPLACE WITH AAA SCC MIX DES SA #2					
Category Amount:						\$200,333.58	\$7,477,643.31
Category Number: 0020 EROSION CONTROL							
2005	163-0240	MULCH	TN	2,100.000 170.000	490.479 17.710 508.189	\$3,010.70	\$86,392.13
2065	167-1500	WATER QUALITY INSPECTIONS	MO	40.000 125.000	44.000 1.000 45.000	\$125.00	\$5,625.00
2080	700-6910	PERMANENT GRASSING	AC	45.000 675.000	13.558 .491 14.049	\$331.43	\$9,483.08

Rpt-ID: RCPESPRJ

Georgia

Date: 03/05/2018

User: dwillard

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14749-14-000-0

Estimate Number: 0045

Pay Period: 02/01/2018
to 02/28/2018

Project Number 752300-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
2085	700-7000	AGRICULTURAL LIME	TN	143.000 100.000	13.205 .560 13.765	\$56.00	\$1,376.50
2090	700-8000	FERTILIZER MIXED GRADE	TN	37.000 350.000	6.018 .327 6.345	\$114.45	\$2,220.75
2105	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,664.000 0.700	57,590.370 2,378.082 59,968.452	\$1,664.66	\$41,977.92
Category Amount:						\$5,302.24	\$147,075.38
Category Number: 0040 SIGNALS							
4015	639-4004	STRAIN POLE, TP IV	EA	9.000 6630.000	5.000 2.000 7.000	\$13,260.00	\$46,410.00
Category Amount:						\$13,260.00	\$46,410.00
Category Number: 0010 ROADWAY							
7190	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		2,000.000 65.000	4,742.980 22.000 4,764.980	\$1,430.00	\$309,723.70
7265	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		25,040.000 64.210	11,093.844 272.000 11,365.844	\$17,465.12	\$729,800.84
Category Amount:						\$18,895.12	\$1,039,524.54
Project Total Amount:						\$293,313.54	\$34,592,954.08