

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0022

Pay Period: 02/01/2017
to 02/28/2017

Contract Location:

SR 225 OVER NEW TOWN CREEK AND OVER THE COOSAW.

Time Allowed:

1733 Days

Elapsed Calender Days:

911 Days

Percent Time:

52.57

District: 6

Area: 01

Contractor:

TALLEY CONSTRUCTION COMPANY, INC.
P. O. BOX 357

Date Let:

03/21/2014

Date Awarded:

03/21/2014

Date Contract Executed:

08/18/2014

Date Notice to Proceed:

09/02/2014

Date Work Began:

12/23/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2019

ROSSVILLE

GA 30741-0357

Phone: (706)866-0596

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$7,193,272.87

Original Contract Amount \$6,667,555.22

Funds Available \$3,375,826.64

Percent Complete 53.07%

Counties:

Gordon

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
631570-	\$7,193,272.87	\$6,667,555.22	\$3,375,826.64	53.07%	\$393,521.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0022

Pay Period: 02/01/2017
to 02/28/2017

Project Number: 631570- SR 225 - BRIDGE REPLACEMENT

Federal State Project Number: BHF00-0151-01(006)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,053,956.99	\$2,739,139.87	\$314,817.12
Non-Participating	\$763,489.24	\$684,784.97	\$78,704.27
Total Earnings	\$3,817,446.23	\$3,423,924.84	\$393,521.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,817,446.23	\$3,423,924.84	\$393,521.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,817,446.23	\$3,423,924.84	

Total Payable: **\$393,521.39**

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0022

Pay Period: 02/01/2017
to 02/28/2017

Project Number 631570-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0121	150-1000	TRAFFIC CONTROL -	LS	1.000	.711		
				34612.480	.030		
		BHF00-0151-01(006)			.741	\$1,038.37	\$25,647.85
0126	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				1652040.480	.050		
		BHF00-0151-01(006)			.850	\$82,602.02	\$1,404,234.41
Category Amount:						\$83,640.39	\$1,429,882.26
Category Number: 0020 EROSION CONTROL							
0221	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	8,800.000	15,760.500		
				2.550	307.500		
					16,068.000	\$784.13	\$40,973.40
0231	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		4,400.000	1,690.000		
				2.350	40.000		
					1,730.000	\$94.00	\$4,065.50
0251	716-2000	EROSION CONTROL MATS, SLOPES	SY	70,000.000	24,150.716		
				0.900	3,900.000		
					28,050.716	\$3,510.00	\$25,245.64
0256	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE S LF		1,400.000	382.500		
				12.210	33.750		
					416.250	\$412.09	\$5,082.41
0286	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	24.000		
				675.000	1.000		
					25.000	\$675.00	\$16,875.00
0296	700-7000	AGRICULTURAL LIME	TN	29.000	1.220		
				62.000	.130		
					1.350	\$8.06	\$83.70

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0022

Pay Period: 02/01/2017
to 02/28/2017

Project Number 631570-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 EROSION CONTROL							
0306	700-8100	FERTILIZER NITROGEN CONTENT	LB	717.000 2.000	.000 .130 .130	\$.26	\$0.26
0316	700-6910	PERMANENT GRASSING	AC	14.330 524.000	18.199 .806 19.005	\$422.34	\$9,958.62
Category Amount:						\$5,905.88	\$102,284.53
Category Number: 0050 BRIDGES							
0336	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 156081.050	.000 .039 .039	\$6,087.16	\$6,087.16
0341	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 38539.030	.000 .039 .039	\$1,503.02	\$1,503.02
0346	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	731.000 39.740	1,688.896 2,107.704 3,796.600	\$83,760.16	\$150,876.88
Category Amount:						\$91,350.34	\$158,467.06
Category Number: 0010 ROADWAY							
0501	702-0030	ACER RUBRUM - OCTOBER GLORY, 3 IN	EA	21.000 202.000	.000 7.000 7.000	\$1,414.00	\$1,414.00
0506	702-0049	AMELANCHIER ARBOREA - SERVICEBERRY TREE, 8 FT HT	EA	17.000 148.000	.000 7.000 7.000	\$1,036.00	\$1,036.00
0521	702-0630	MAGNOLIA GRANDIFLORA - ALTA SOUTHERN MAGNOLIA, 8 FT HT	EA	9.000 305.000	.000 4.500 4.500	\$1,372.50	\$1,372.50

Rpt-ID: RCPEsprj

Georgia

Date: 03/28/2017

User: krender

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14752-14-000-0

Estimate Number: 0022

Pay Period: 02/01/2017
to 02/28/2017

Project Number 631570-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0666	708-1000	PLANT TOPSOIL	CY	10.000	.000		
				50.000	6.000		
					6.000	\$300.00	\$300.00
Category Amount:						\$4,122.50	\$4,122.50
Category Number: 0020 EROSION CONTROL							
0691	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIMENT RAW CHECK DAM		10,450.000	2,606.250		
				2.750	307.500		
					2,913.750	\$845.63	\$8,012.81
Category Amount:						\$845.63	\$8,012.81
Category Number: 0010 ROADWAY							
0841	208-0200	ROCK EMBANKMENT	CY	3,500.000	3,940.858		
				45.820	3,677.544		
					7,618.402	\$168,505.07	\$349,075.18
0846	210-0250	UNDERCUT EXCAVATION	CY	2,800.000	4,155.380		
				11.880	2,500.000		
					6,655.380	\$29,700.00	\$79,065.91
4001	702-0555	LIQUIDAMBAR STYRACIFLUA -	EA	.000	.000		
				423.550	9.000		
					9.000	\$3,811.95	\$3,811.95
		Add item Liquidambar Styraciflua, Sweet Gum, 2" CAL					
4002	702-0800	PLATANUS OCCIDENTALIS -	EA	.000	.000		
				417.750	13.500		
					13.500	\$5,639.63	\$5,639.63
		Add item 702-0800 PLatanus Occidentalis, 2" CAL, Sycamore					
Category Amount:						\$207,656.65	\$437,592.67
Project Total Amount:						\$393,521.39	\$3,817,446.23