

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: vepps

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0023

Pay Period: 08/01/2016
to 08/31/2016

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed:

1048 Days

Elapsed Calender Days:

806 Days

Percent Time:

76.91

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

06/09/2014

Date Notice to Proceed:

06/18/2014

Date Work Began:

09/29/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2017

VIDALIA

GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,600,791.30

Original Contract Amount \$15,106,716.86

Funds Available \$5,840,100.77

Percent Complete 62.57%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,600,791.30	\$15,106,716.86	\$5,840,100.77	62.57%	\$16,319.83

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: vepps

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0023

Pay Period: 08/01/2016
to 08/31/2016

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,808,552.39	\$7,795,496.53	\$13,055.86
Non-Participating	\$1,952,138.14	\$1,948,874.17	\$3,263.97
Total Earnings	\$9,760,690.53	\$9,744,370.70	\$16,319.83
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$9,760,690.53	\$9,744,370.70	\$16,319.83
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,760,690.53	\$9,744,370.70	

Total Payable: **\$16,319.83**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: vepps

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0023

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0070	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,911.000 82.270	4,846.170 142.010 4,988.180	\$11,683.16	\$410,377.57
0125	641-1200	GUARDRAIL, TP W	LF	6,065.000 15.970	1,516.100 1,662.500 3,178.600	\$26,550.13	\$50,762.24
0130	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	15.000 695.000	6.000 1.000 7.000	\$695.00	\$4,865.00
Category Amount:						\$38,928.29	\$466,004.81
Category Number: 0060 TEMPORARY EROSION CONTROL							
0450	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,265.000 13.360	949.250 22.500 971.750	\$300.60	\$12,982.58
0460	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		59.000 192.640	12.750 .750 13.500	\$144.48	\$2,600.64
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 100.000	16.000 1.000 17.000	\$100.00	\$1,700.00
Category Amount:						\$545.08	\$17,283.22
Category Number: 0010 ROADWAY							
0550	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	2,374.000 31.040	2,046.758 972.490 3,019.248	\$30,186.09	\$93,717.46
Category Amount:						\$30,186.09	\$93,717.46

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2016

User: vepps

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0023

Pay Period: 08/01/2016
to 08/31/2016

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0865	441-0004	CONC SLOPE PAV, 4 IN	SY	1,283.000	1,620.320		
				55.000	-972.490		
					647.830	\$-53,486.95	\$35,630.65
Category Amount:						\$-53,486.95	\$35,630.65
Category Number: 0010 ROADWAY							
1105	150-1000	TRAFFIC CONTROL -	LS	1.000	.874		
				147323.960	.001		
					.875	\$147.32	\$128,908.47
		CSNHS-0007-00(421)					
Category Amount:						\$147.32	\$128,908.47
Project Total Amount:						\$16,319.83	\$9,760,690.53