

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2017

User: cbrannen

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0032

Pay Period: 05/01/2017
to 05/31/2017

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed:

1048 Days

Elapsed Calender Days:

1079 Days

Percent Time:

102.96

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

06/09/2014

Date Notice to Proceed:

06/18/2014

Date Work Began:

09/29/2014

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/30/2017

VIDALIA

GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,600,791.30

Original Contract Amount \$15,106,716.86

Funds Available \$1,431,046.88

Percent Complete 91.06%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,600,791.30	\$15,106,716.86	\$1,431,046.88	90.83%	\$307,193.80

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2017

User: cbrannen

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0032

Pay Period: 05/01/2017
to 05/31/2017

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$11,365,297.59	\$11,090,005.75	\$275,291.84
Non-Participating	\$2,841,324.43	\$2,772,501.47	\$68,822.96
Total Earnings	\$14,206,622.02	\$13,862,507.22	\$344,114.80
Stockpiled Materials	\$43.40	\$43.40	\$0.00
Gross Earnings	\$14,206,665.42	\$13,862,550.62	\$344,114.80
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$36,921.00)	\$0.00	(\$36,921.00)
Total:	\$14,169,744.42	\$13,862,550.62	
		Total Payable:	\$307,193.80

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2017

User: cbrannen

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0032

Pay Period: 05/01/2017
to 05/31/2017

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0025	210-0100	GRADING COMPLETE -	LS	1.000	.981		
				2158588.180	.008		
					.989	\$17,268.71	\$2,134,843.71
		CSNHS-0007-00(421)					
0070	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,911.000	6,825.660		
				82.270	253.570		
					7,079.230	\$20,861.20	\$582,408.25
0075	413-1000	BITUM TACK COAT	GL	3,703.000	4,934.000		
				2.890	28.000		
					4,962.000	\$80.92	\$14,340.18
0095	441-0104	CONC SIDEWALK, 4 IN	SY	3,900.000	4,558.962		
				33.220	273.843		
					4,832.805	\$9,097.06	\$160,545.78
0100	441-0748	CONCRETE MEDIAN, 6 IN	SY	256.000	680.943		
				38.790	98.057		
					779.000	\$3,803.63	\$30,217.41
0115	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	11.000	150.596		
				260.700	4.503		
					155.099	\$1,173.93	\$40,434.31
Category Amount:						\$52,285.45	\$2,962,789.64
Category Number: 0060 TEMPORARY EROSION CONTROL							
0500	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	24.000		
				100.000	1.000		
					25.000	\$100.00	\$2,500.00
Category Amount:						\$100.00	\$2,500.00
Category Number: 0010 ROADWAY							
1050	441-0004	CONC SLOPE PAV, 4 IN	SY	1,350.000	599.241		
				33.710	528.238		
					1,127.479	\$17,806.90	\$38,007.32

Rpt-ID: RCPEsprj

Georgia

Date: 06/05/2017

User: cbrannen

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0032

Pay Period: 05/01/2017
to 05/31/2017

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1340	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		304+23			.200	\$1,016.00	\$1,016.00
1345	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		305+25			.200	\$1,016.00	\$1,016.00
1350	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		306+30			.200	\$1,016.00	\$1,016.00
1355	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		307+50			.200	\$1,016.00	\$1,016.00
1360	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		408+25			.200	\$1,016.00	\$1,016.00
1365	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		409+36			.200	\$1,016.00	\$1,016.00
1370	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		410+50			.200	\$1,016.00	\$1,016.00
1375	611-5550	RESET SIGN, STA -	LS	1.000	.000		
				5080.000	.200		
		411+50			.200	\$1,016.00	\$1,016.00
1395	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		23,930.000	22,762.075		
				74.960	3,634.400		
					26,396.475	\$272,434.62	\$1,978,679.77

Rpt-ID: RCPESPRJ

Georgia

Date: 06/05/2017

User: cbrannen

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0032

Pay Period: 05/01/2017
to 05/31/2017

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-151,869.380		
				1.000	-2,140.170		
					-154,009.550	\$-2,140.17	(\$154,009.55)
		(IN #1)					
Category Amount:						\$296,229.35	\$1,870,805.54
Category Number: 0080 HOURLY MILESTONES							
9060	150-0002	TRAFFIC CONTROL, NON-REFUNDABLE DEDUC EA		.000	-5.000		
				1500.000	-3.000		
					-8.000	\$-4,500.00	(\$12,000.00)
Category Amount:						\$-4,500.00	\$-12,000.00
Project Total Amount:						\$344,114.80	\$14,206,622.02