

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2017

User: cbrannen

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0036

Pay Period: 09/01/2017
to 09/30/2017

Contract Location:

I-95/SR 405 AT SR 251 & BRIDGE AND APPROACHES I-95/SF

Time Allowed:

1110 Days

Elapsed Calender Days:

1155 Days

Percent Time:

104.05

District: 5

Area: 03

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let:

04/18/2014

Date Awarded:

05/02/2014

Date Contract Executed:

06/09/2014

Date Notice to Proceed:

06/18/2014

Date Work Began:

09/29/2014

Date Time Stopped:

08/15/2017

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/01/2017

VIDALIA

GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$15,730,637.27

Original Contract Amount \$15,106,716.86

Funds Available \$716,749.35

Percent Complete 95.78%

Counties:

McIntosh

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007421	\$15,730,637.27	\$15,106,716.86	\$716,749.36	95.44%	\$335,814.41

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2017

User: cbrannen

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0036

Pay Period: 09/01/2017
to 09/30/2017

Project Number: 0007421 I-95/SR 405 - INTERCHANGE CONSTRUCTION

Federal State Project Number: CSNHS-0007-00(421)

	Total to Date	Prev to Date	This Estimate
Participating	\$12,053,986.30	\$11,859,618.46	\$194,367.84
Non-Participating	\$3,013,496.61	\$2,964,904.64	\$48,591.97
Total Earnings	\$15,067,482.91	\$14,824,523.10	\$242,959.81
Stockpiled Materials	\$0.00	\$43.40	(\$43.40)
Gross Earnings	\$15,067,482.91	\$14,824,566.50	\$242,916.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$53,595.00)	(\$146,493.00)	\$92,898.00
Total:	\$15,013,887.91	\$14,678,073.50	

Total Payable: **\$335,814.41**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2017

User: cbrannen

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0036

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0279	657-3085	PREFORMED PLASTIC SKIP PVMT MKG, 8 IN, C(GLF) , TP PB		892.000 3.500	.000 606.000 606.000	\$2,121.00	\$2,121.00
0290	654-1001	RAISED PVMT MARKERS TP 1	EA	69.000 10.000	.000 234.000 234.000	\$2,340.00	\$2,340.00
0295	654-1003	RAISED PVMT MARKERS TP 3	EA	159.000 10.000	.000 1,130.000 1,130.000	\$11,300.00	\$11,300.00
0305	657-1084	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, \ LF		1,568.000 4.650	.000 1,130.900 1,130.900	\$5,258.69	\$5,258.69
0310	657-1244	PREFORMED PLASTIC SOLID PVMT MKG, 24 IN, LF		71.000 13.950	.000 23.400 23.400	\$326.43	\$326.43
0320	657-5001	PREFORMED PLASTIC PAVEMENT MARKING, W SY		548.000 20.000	.000 764.444 764.444	\$15,288.88	\$15,288.88
0325	657-5002	PREFORMED PLASTIC PAVEMENT MARKING, YE SY		909.000 20.000	.000 636.378 636.378	\$12,727.56	\$12,727.56
0335	657-5017	PREFORMED PLASTIC PVMT MKG, WORDS ANE EA ITE, TP PB		35.000 750.000	.000 32.000 32.000	\$24,000.00	\$24,000.00
Category Amount:						\$73,362.56	\$73,362.56

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2017

User: cbrannen

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0036

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0515	163-0240	MULCH	TN	381.000 155.000	81.085 5.035 86.120	\$780.43	\$13,348.60
Category Amount:						\$780.43	\$13,348.60
Category Number: 0070 PERMANENT EROSION CONTROL							
0520	700-6910	PERMANENT GRASSING	AC	20.000 1350.000	23.641 .490 24.131	\$661.50	\$32,576.85
0535	700-8000	FERTILIZER MIXED GRADE	TN	36.000 500.000	17.745 .294 18.039	\$147.00	\$9,019.50
0545	716-2000	EROSION CONTROL MATS, SLOPES	SY	15,520.000 1.450	29,205.519 2,336.000 31,541.519	\$3,387.20	\$45,735.20
Category Amount:						\$4,195.70	\$87,331.55
Category Number: 0010 ROADWAY							
0655	634-1200	RIGHT OF WAY MARKERS	EA	46.000 72.780	32.000 2.000 34.000	\$145.56	\$2,474.52
Category Amount:						\$145.56	\$2,474.52
Category Number: 0030 SIGNING & MARKING							
0755	636-1029	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		271.000 15.000	262.000 -60.000 202.000	\$-900.00	\$3,030.00
0790	636-1072	HIGHWAY SIGNS, ALUM EXTRUDED PANELS, RE SF		457.000 23.200	457.000 60.000 517.000	\$1,392.00	\$11,994.40

Rpt-ID: RCPESPRJ

Georgia

Date: 10/05/2017

User: cbrannen

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0036

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0007421

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0810	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		10,123.000 4.650	.000 9,168.000 9,168.000	\$42,631.20	\$42,631.20
0815	657-1105	PREFORMED PLASTIC SOLID PVMT MKG, 10 IN, LF		365.000 6.000	.000 530.000 530.000	\$3,180.00	\$3,180.00
0820	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		7,765.000 4.650	.000 6,266.000 6,266.000	\$29,136.90	\$29,136.90
0840	655-7000	PAVEMENT ARROW, PREFORMED PLASTIC WIT EA		2.000 1500.000	.000 2.000 2.000	\$3,000.00	\$3,000.00
0850	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		4.000 95.000	.000 5.000 5.000	\$475.00	\$475.00
Category Amount:						\$78,915.10	\$93,447.50
Category Number: 0050 BRIDGE NO. 1 - OVER I-95/SR 405							
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - LF		1,155.000 150.000	1,155.295 .000 1,155.295	\$0.00	\$173,294.25
	1						
0890	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		3,641.000 285.000	3,642.431 .000 3,642.431	\$0.00	\$1,038,092.84
	1						
Category Amount:						\$0.00	\$1,211,387.09

Rpt-ID: RCPEsprj

Georgia

Date: 10/05/2017

User: cbrannen

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B14754-14-000-0

Estimate Number: 0036

Pay Period: 09/01/2017
to 09/30/2017

Project Number 0007421

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
9052	004-0022	EXTRA WORK -	LS	.000	.000		
				85560.460	1.000		
					1.000	\$85,560.46	\$85,560.46
		ADDL RAMP WORK					
Category Amount:						\$85,560.46	\$85,560.46
Project Total Amount:						\$242,959.81	\$15,067,482.91