

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0011

Pay Period: 08/06/2015
to 08/31/2015

Contract Location:
OLLEGE STATION RD (CR 481) OVER NORTH OCONEE RIVE

Time Allowed: 881 **Days**
Elapsed Calender Days: 454 **Days**
Percent Time: 51.53

District: 1

Area: 02

Contractor:
E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 04/18/2014
Date Awarded: 05/02/2014
Date Contract Executed: 05/28/2014
Date Notice to Proceed: 06/04/2014
Date Work Began: 10/21/2014
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/31/2016

SNELLVILLE GA 30078-0306
Phone: (770)985-0600

Escrow Agent:
Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$4,036,753.06
Original Contract Amount \$3,997,800.32
Funds Available \$2,600,164.02
Percent Complete 26.35%

Counties:
Clarke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006320	\$4,036,753.06	\$3,997,800.32	\$2,600,164.02	35.59%	\$248,529.06

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0011

Pay Period: 08/06/2015
to 08/31/2015

Project Number: 0006320 COLLEGE STATION RD (CR 481) - BRIDGE REPLAC

Federal State Project Number: CSBRG-0006-00(320)

	Total to Date	Prev to Date	This Estimate
Participating	\$851,010.32	\$652,187.07	\$198,823.25
Non-Participating	\$212,752.58	\$163,046.77	\$49,705.81
Total Earnings	\$1,063,762.90	\$815,233.84	\$248,529.06
Stockpiled Materials	\$372,826.14	\$372,826.14	\$0.00
Gross Earnings	\$1,436,589.04	\$1,188,059.98	\$248,529.06
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,436,589.04	\$1,188,059.98	

Total Payable: **\$248,529.06**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0011

Pay Period: 08/06/2015
to 08/31/2015

Project Number 0006320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.519		
				55800.000	.025		
					.544	\$1,395.00	\$30,355.20
		CSBRG-0006-00(320)					
Category Amount:						\$1,395.00	\$30,355.20
Category Number: 0030 EROSION CONTROL							
0282	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	3,046.000	630.750		
				2.800	41.475		
					672.225	\$116.13	\$1,882.23
0287	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		440.000	395.250		
				5.750	69.975		
					465.225	\$402.36	\$2,675.04
0302	163-0300	CONSTRUCTION EXIT	EA	4.000	1.500		
				1350.000	.000		
					1.500	\$.00	\$2,025.00
0332	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000	3.000		
				561.000	1.000		
					4.000	\$561.00	\$2,244.00
0357	603-7000	PLASTIC FILTER FABRIC	SY	100.000	277.000		
				4.200	-277.000		
					.000	\$-1,163.40	\$0.00
0367	163-0240	MULCH	TN	30.000	24.219		
				330.000	1.570		
					25.789	\$518.10	\$8,510.37
0377	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	10.000		
				579.000	1.000		
					11.000	\$579.00	\$6,369.00
Category Amount:						\$1,013.19	\$23,705.64

Rpt-ID: RCPESPRJ

Georgia

Date: 09/04/2015

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B14755-14-000-0

Estimate Number: 0011

Pay Period: 08/06/2015
to 08/31/2015

Project Number 0006320

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 BRIDGE NO. 1 - OVER NORTH OCONEE RIVER							
0417	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.060		
				765900.000	.330		
					.390	\$252,747.00	\$298,701.00
		1					
0437	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.130		
				138800.000	.270		
					.400	\$37,476.00	\$55,520.00
		1					
0457	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,090.000	2,568.889		
				41.500	-1,435.889		
					1,133.000	\$-59,589.39	\$47,019.50
0462	603-7000	PLASTIC FILTER FABRIC	SY	1,090.000	235.556		
				4.200	897.444		
					1,133.000	\$3,769.26	\$4,758.60
Category Amount:						\$234,402.87	\$405,999.10
Category Number: 0050 WATER AND SEWER							
0492	670-1080	WATER MAIN, 8 IN	LF	999.000	262.500		
				101.000	54.000		
					316.500	\$5,454.00	\$31,966.50
0532	670-7000	STEEL CASING -	LF	100.000	.000		
				116.000	54.000		
					54.000	\$6,264.00	\$6,264.00
		24 IN					
Category Amount:						\$11,718.00	\$38,230.50
Project Total Amount:						\$248,529.06	\$1,063,762.90