

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 1 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2092 Days

Elapsed Calender Days: 265 Days

Percent Time: 12.67

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

Date Work Began: 10/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30061-0970

Phone:

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$60,434,200.20

Original Contract Amount \$59,426,705.68

Funds Available \$46,212,315.43

Percent Complete 22.21%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$23,863,318.42	\$23,446,395.61	\$17,809,607.88	25.37%	\$499,292.24
0006901	\$15,689,669.83	\$15,099,098.12	\$12,917,968.86	17.67%	\$277,669.09
720970-	\$20,881,211.95	\$20,881,211.95	\$15,484,738.69	25.84%	\$464,538.65

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 2 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,425,142.47	\$4,132,502.28	\$292,640.19
Non-Participating	\$1,106,285.61	\$1,033,125.56	\$73,160.05
Total Earnings	\$5,531,428.08	\$5,165,627.84	\$365,800.24
Stockpiled Materials	\$522,282.46	\$388,790.46	\$133,492.00
Gross Earnings	\$6,053,710.54	\$5,554,418.30	\$499,292.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,053,710.54	\$5,554,418.30	

Total Payable: **\$499,292.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 3 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,084,243.14	\$1,995,225.47	\$89,017.67
Non-Participating	\$521,060.83	\$498,806.41	\$22,254.42
Total Earnings	\$2,605,303.97	\$2,494,031.88	\$111,272.09
Stockpiled Materials	\$166,397.00	\$0.00	\$166,397.00
Gross Earnings	\$2,771,700.97	\$2,494,031.88	\$277,669.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,771,700.97	\$2,494,031.88	

Total Payable: **\$277,669.09**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 4 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$4,229,712.18	\$3,945,547.66	\$284,164.52
Non-Participating	\$1,057,428.08	\$986,386.95	\$71,041.13
Total Earnings	\$5,287,140.26	\$4,931,934.61	\$355,205.65
Stockpiled Materials	\$109,333.00	\$0.00	\$109,333.00
Gross Earnings	\$5,396,473.26	\$4,931,934.61	\$464,538.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,396,473.26	\$4,931,934.61	

Total Payable: **\$464,538.65**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 5 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.468		
				227068.940	.015		
					.483	\$3,406.03	\$109,674.30
		CSSTP-0006-00(900)					
0030	205-0210	EXCAVATION - ROCK	CY	163,367.000	26,962.065		
				14.110	6,359.100		
					33,321.165	\$89,726.90	\$470,161.64
Category Amount:						\$93,132.93	\$579,835.94
Category Number: 0050 PERMANENT EROSION CONTROL							
0510	163-0240	MULCH	TN	186.000	141.240		
				250.000	-25.620		
					115.620	\$-6,405.00	\$28,905.00
Category Amount:						\$-6,405.00	\$28,905.00
Category Number: 0060 TEMPORARY EROSION CONTROL							
0600	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000	.000		
				932.070	1.000		
					1.000	\$932.07	\$932.07
Category Amount:						\$932.07	\$932.07
Category Number: 0100 TRAFFIC SIGNAL							
0830	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				59000.000	.000		
					.000	\$0.00	\$0.00
		9 (SR 92 AT COOPER ST)					
0835	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				54000.000	.000		
					.000	\$0.00	\$0.00
		10 (SR 92 US 78 RAMP)					
0840	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				49000.000	.000		
					.000	\$0.00	\$0.00
		11 (US 78 AT SR 92 RAMP)					

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 6 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 TRAFFIC SIGNAL							
0845	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				57000.000	.000		
		17 (US 78 AT MOZLEY ST)			.000	\$0.00	\$0.00
0850	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				91000.000	.000		
		18 (US 78 AT MCCARLEY ST)			.000	\$0.00	\$0.00
0855	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				50000.000	.000		
		19 (US 78 AT CAMPBELLTON ST)			.000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1100	670-1160	WATER MAIN, 16 IN	LF	1,700.000	1,296.000		
				89.000	286.000		
					1,582.000	\$25,454.00	\$140,798.00
Category Amount:						\$25,454.00	\$140,798.00
Category Number: 0160 SANITARY SEWERS - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1200	660-0006	SAN SEWER PIPE, 6 IN, PVC	LF	500.000	19.500		
				46.000	31.000		
					50.500	\$1,426.00	\$2,323.00
Category Amount:						\$1,426.00	\$2,323.00
Category Number: 0180 NATURAL GAS - AGL RESOURCES							
1255	665-0010	PLASTIC GAS MAIN -	LF	1,589.000	389.000		
				40.120	165.000		
		2 IN			554.000	\$6,619.80	\$22,226.48
Category Amount:						\$6,619.80	\$22,226.48

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 7 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0190 ELECTRIC DISTRIBUTION - GEORGIA POWER							
1305	664-0100	OVERHEAD ELECTRIC DISTRIBUTION -	LF	4,007.000	2,430.000		
				57.990	3,002.000		
		25 KV			5,432.000	\$174,085.98	\$315,001.68
1310	664-0400	REMOVAL OF OVERHEAD ELECTRIC DISTRIBUTION -	LF	5,171.000	2,341.000		
				15.170	3,062.000		
		25 KV			5,403.000	\$46,450.54	\$81,963.51
Category Amount:						\$220,536.52	\$396,965.19
Category Number: 0210 TELECOMMUNICATIONS - AT&T							
1325	670-7000	STEEL CASING -	LF	150.000	.000		
				150.000	100.000		
		4 IN			100.000	\$15,000.00	\$15,000.00
Category Amount:						\$15,000.00	\$15,000.00
Category Number: 0010 ROADWAY							
1395	205-0210	EXCAVATION - ROCK	CY	3,380.000	350.241		
				108.380	84.000		
		(TRENCH ROCK FOR STORM SEWER, SAN SEWER, UTILITIES ONLY)			434.241	\$9,103.92	\$47,063.04
Category Amount:						\$9,103.92	\$47,063.04
Project Total Amount:						\$365,800.24	\$5,531,428.08

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 8 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.398		
				983965.530	.011		
					.409	\$10,823.62	\$402,441.90
		CSSTP-0006-00(901)					
Category Amount:						\$10,823.62	\$402,441.90
Category Number: 0040 LIGHTING							
0560	682-6219	CONDUIT, NONMETL, TP 2, 1 IN	LF	18,372.000	470.000		
				5.890	1,550.000		
					2,020.000	\$9,129.50	\$11,897.80
0565	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	15,729.000	.000		
				6.430	1,190.000		
					1,190.000	\$7,651.70	\$7,651.70
Category Amount:						\$16,781.20	\$19,549.50
Category Number: 0060 TEMPORARY EROSION CONTROL							
0695	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		425.000	393.750		
				3.500	75.750		
					469.500	\$265.13	\$1,643.25
0725	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	5.000	.000		
				932.070	2.000		
					2.000	\$1,864.14	\$1,864.14
0730	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	157.000	4.000		
				50.000	6.000		
					10.000	\$300.00	\$500.00
Category Amount:						\$2,429.27	\$4,007.39
Category Number: 0090 ATMS							
0835	647-2170	PULL BOX, PB-7	EA	20.000	3.000		
				1620.000	5.000		
					8.000	\$8,100.00	\$12,960.00
Category Amount:						\$8,100.00	\$12,960.00

Date: 06/08/2015

Page 9 of 16

Pay Period: 05/01/2015
to 05/31/2015

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 TRAFFIC SIGNAL					
0950	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				52000.000	.000		
					.000	\$.00	\$0.00
		1 (SR 92 AT VANSANT RD)					
0955	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				49000.000	.000		
					.000	\$.00	\$0.00
		2 (SR 92 AT I-20 EB RAMP)					
0960	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				49000.000	.000		
					.000	\$.00	\$0.00
		3 (SR 92 AT I-20 WB RAMP)					
0965	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				59000.000	.000		
					.000	\$.00	\$0.00
		4 (SR 92 AT CHEROKEE BLVD)					
0970	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				67000.000	.000		
					.000	\$.00	\$0.00
		5 (SR 92 AT DURALEE LN)					
0975	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				67000.000	.000		
					.000	\$.00	\$0.00
		6 (SR 92 AT FAIRBURN RD)					
0980	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				71000.000	.000		
					.000	\$.00	\$0.00
		7 (HOSPITAL DR AT FAIRBURN RD)					
0985	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				67000.000	.000		
					.000	\$.00	\$0.00
		8 (SR 92 AT HOSPITAL DR)					

Category Amount:	\$0.00	\$0.00
------------------	--------	--------

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 10 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1105	670-1080	WATER MAIN, 8 IN	LF	5,000.000 42.000	973.000 198.000 1,171.000	\$8,316.00	\$49,182.00
1110	670-1120	WATER MAIN, 12 IN	LF	2,000.000 89.000	567.000 258.000 825.000	\$22,962.00	\$73,425.00
1175	670-7000	STEEL CASING - 16 IN	LF	650.000 150.000	155.000 93.000 248.000	\$13,950.00	\$37,200.00
1180	670-7000	STEEL CASING - 20 IN	LF	650.000 170.000	210.000 112.000 322.000	\$19,040.00	\$54,740.00
Category Amount:						\$64,268.00	\$214,547.00
Category Number: 0170 CABLE SYSTEMS - COMCAST							
1275	951-2410	REMOVAL OF OVERHEAD CABLE TELEVISION, F LF		9,300.000 0.280	.000 1,750.000 1,750.000	\$490.00	\$490.00
Category Amount:						\$490.00	\$490.00
Category Number: 0010 ROADWAY							
1420	682-9950	DIRECTIONAL BORE - 5 IN	LF	8,400.000 10.000	4,598.000 793.000 5,391.000	\$7,930.00	\$53,910.00
1460	660-2600	SEWER CLEANOUTS	EA	150.000 450.000	4.000 1.000 5.000	\$450.00	\$2,250.00
Category Amount:						\$8,380.00	\$56,160.00
Project Total Amount:						\$111,272.09	\$2,605,303.97

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 11 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.435		
				922037.630	.051		
		STP00-0186-01(011)			.486	\$47,023.92	\$448,110.29
Category Amount:						\$47,023.92	\$448,110.29
Category Number: 0020 DRAINAGE							
0230	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,985.000	70.000		
				48.870	272.000		
					342.000	\$13,292.64	\$16,713.54
0285	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	109.000	.000		
				38.370	40.000		
					40.000	\$1,534.80	\$1,534.80
0295	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		2.000	.000		
				361.870	2.000		
					2.000	\$723.74	\$723.74
0325	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	8.000	.000		
				529.590	2.000		
					2.000	\$1,059.18	\$1,059.18
0355	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	41.000	.000		
				54.650	22.222		
					22.222	\$1,214.43	\$1,214.43
Category Amount:						\$17,824.79	\$21,245.69
Category Number: 0040 LIGHTING							
0535	682-9950	DIRECTIONAL BORE -	LF	1,787.000	588.000		
				8.000	942.000		
		2 IN			1,530.000	\$7,536.00	\$12,240.00
Category Amount:						\$7,536.00	\$12,240.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 12 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015

to 05/31/2015

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0620	163-0240	MULCH	TN	504.000 250.000	286.341 -30.268 256.073	\$-7,567.00	\$64,018.25
0630	700-6910	PERMANENT GRASSING	AC	21.000 650.000	.036 .187 .223	\$121.55	\$144.95
0635	700-7000	AGRICULTURAL LIME	TN	92.000 100.000	.080 .480 .560	\$48.00	\$56.00
0645	700-8100	FERTILIZER NITROGEN CONTENT	LB	1,016.000 2.650	.000 240.000 240.000	\$636.00	\$636.00
0655	711-0100	TURF REINFORCING MATTING, TP 1	SY	3,540.000 4.450	.000 547.556 547.556	\$2,436.62	\$2,436.62
0665	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,335.000 0.750	178.000 845.556 1,023.556	\$634.17	\$767.67
Category Amount:						\$-3,690.66	\$68,059.49
Category Number: 0060 TEMPORARY EROSION CONTROL							
0705	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		19,355.000 0.300	472.000 619.000 1,091.000	\$185.70	\$327.30
0725	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000 932.070	.000 3.000 3.000	\$2,796.21	\$2,796.21

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 13 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,628.000	11,765.250		
				2.300	463.500		
					12,228.750	\$1,066.05	\$28,126.13
Category Amount:						\$4,047.96	\$31,249.64
Category Number: 0100 TRAFFIC SIGNAL							
0955	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				61000.000	.000		
		12 (SR 92 AT ELLIS ST)			.000	\$0.00	\$0.00
0960	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				59000.000	.000		
		13 (SR 92 AT COLQUITT ST)			.000	\$0.00	\$0.00
0965	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				63000.000	.000		
		14 (SR 92 AT MALONE ST)			.000	\$0.00	\$0.00
0970	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				44000.000	.000		
		15 (SR 92 AT FIRE STATION)			.000	\$0.00	\$0.00
0975	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.000		
				59000.000	.000		
		16 (SR 92 AT MALONE RD)			.000	\$0.00	\$0.00
Category Amount:						\$0.00	\$0.00
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1075	670-1020	WATER MAIN, 2 IN	LF	500.000	.000		
				22.000	225.000		
					225.000	\$4,950.00	\$4,950.00
1085	670-1080	WATER MAIN, 8 IN	LF	7,000.000	.000		
				42.000	576.000		
					576.000	\$24,192.00	\$24,192.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 14 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1100	670-2020	GATE VALVE, 2 IN	EA	1.000 794.000	.000 1.000 1.000	\$794.00	\$794.00
1110	670-2080	GATE VALVE, 8 IN	EA	25.000 1400.000	.000 3.000 3.000	\$4,200.00	\$4,200.00
1140	670-7000	STEEL CASING - 16 IN	LF	700.000 150.000	.000 100.000 100.000	\$15,000.00	\$15,000.00
1150	670-7000	STEEL CASING - 30 IN	LF	100.000 219.000	151.500 20.000 171.500	\$4,380.00	\$37,558.50
Category Amount:						\$53,516.00	\$86,694.50
Category Number: 0160 SANITARY SEWERS - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1205	660-0808	SAN SEWER PIPE, 8 IN, DUCTILE IRON	LF	3,000.000 52.000	101.000 697.000 798.000	\$36,244.00	\$41,496.00
1215	668-3300	SAN SEWER MANHOLE, TP 1	EA	40.000 2060.000	2.000 2.000 4.000	\$4,120.00	\$8,240.00
1220	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF	LF	25.000 375.000	.000 3.000 3.000	\$1,125.00	\$1,125.00
1225	668-3312	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL : LF	LF	10.000 425.000	.000 36.000 36.000	\$15,300.00	\$15,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 15 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0160 SANITARY SEWERS - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1230	670-7000	STEEL CASING -	LF	150.000	.000		
				150.000	12.670		
		16 IN			12.670	\$1,900.50	\$1,900.50
Category Amount:						\$58,689.50	\$68,061.50
Category Number: 0170 CABLE SYSTEMS - COMCAST							
1240	951-2200	OVERHEAD CABLE TELEVISION, FEEDER - COA LF		6,750.000	.000		
				2.850	2,497.000		
					2,497.000	\$7,116.45	\$7,116.45
1255	951-2410	REMOVAL OF OVERHEAD CABLE TELEVISION, F LF		8,000.000	.000		
				0.280	2,060.000		
					2,060.000	\$576.80	\$576.80
Category Amount:						\$7,693.25	\$7,693.25
Category Number: 0180 NATURAL GAS - AGL RESOURCES							
1260	665-0010	PLASTIC GAS MAIN -	LF	872.000	363.000		
				40.120	40.000		
		2 IN			403.000	\$1,604.80	\$16,168.36
1265	665-0010	PLASTIC GAS MAIN -	LF	9,927.000	906.000		
				42.310	1,497.000		
		4 IN			2,403.000	\$63,338.07	\$101,670.93
1280	665-0040	LONG SIDE SERVICE -	EA	6.000	.000		
				3100.000	1.000		
		5/8 IN PLS			1.000	\$3,100.00	\$3,100.00
Category Amount:						\$68,042.87	\$120,939.29
Category Number: 0190 ELECTRIC DISTRIBUTION - GEORGIA POWER							
1310	664-0100	OVERHEAD ELECTRIC DISTRIBUTION -	LF	7,358.000	3,242.000		
				57.990	1,137.000		
		25 KV			4,379.000	\$65,934.63	\$253,938.21

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2015

User: vepps

Department of Transportation

Page 16 of 16

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0008

Pay Period: 05/01/2015
to 05/31/2015

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0190 ELECTRIC DISTRIBUTION - GEORGIA POWER							
1320	664-0400	REMOVAL OF OVERHEAD ELECTRIC DISTRIBUTION -		7,603.000	2,320.000		
				15.170	417.000		
		25 KV			2,737.000	\$6,325.89	\$41,520.29
Category Amount:						\$72,260.52	\$295,458.50
Category Number: 0200 ELECTRIC DISTRIBUTION - GREYSTONE							
1340	664-0455	REMOVAL OF OVERHEAD ELECTRIC DISTRIBUTION -		350.000	388.000		
		E) -		13.500	1,649.000		
		120/240 KV			2,037.000	\$22,261.50	\$27,499.50
Category Amount:						\$22,261.50	\$27,499.50
Project Total Amount:						\$355,205.65	\$5,287,140.26