

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2092 Days

Elapsed Calender Days: 495 Days

Percent Time: 23.66

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

Date Work Began: 10/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$61,216,494.49

Original Contract Amount \$59,426,705.68

Funds Available \$38,432,389.30

Percent Complete 34.84%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$23,863,318.42	\$23,446,395.61	\$14,616,396.85	38.75%	\$59,404.11
0006901	\$15,689,669.83	\$15,099,098.12	\$12,125,465.84	22.72%	\$25,193.00
720970-	\$21,663,506.24	\$20,881,211.95	\$11,690,526.61	46.04%	\$346,855.81

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$6,775,526.39	\$6,728,003.10	\$47,523.29
Non-Participating	\$1,693,881.61	\$1,682,000.79	\$11,880.82
Total Earnings	\$8,469,408.00	\$8,410,003.89	\$59,404.11
Stockpiled Materials	\$777,513.57	\$777,513.57	\$0.00
Gross Earnings	\$9,246,921.57	\$9,187,517.46	\$59,404.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,246,921.57	\$9,187,517.46	

Total Payable: **\$59,404.11**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,551,655.27	\$2,531,500.87	\$20,154.40
Non-Participating	\$637,913.84	\$632,875.24	\$5,038.60
Total Earnings	\$3,189,569.11	\$3,164,376.11	\$25,193.00
Stockpiled Materials	\$374,634.88	\$374,634.88	\$0.00
Gross Earnings	\$3,564,203.99	\$3,539,010.99	\$25,193.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,564,203.99	\$3,539,010.99	
		Total Payable:	\$25,193.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,733,363.52	\$7,455,878.87	\$277,484.65
Non-Participating	\$1,933,340.97	\$1,863,969.81	\$69,371.16
Total Earnings	\$9,666,704.49	\$9,319,848.68	\$346,855.81
Stockpiled Materials	\$306,275.14	\$306,275.14	\$0.00
Gross Earnings	\$9,972,979.63	\$9,626,123.82	\$346,855.81
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,972,979.63	\$9,626,123.82	

Total Payable: **\$346,855.81**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		3.000 8500.000	.000 3.000 3.000	\$25,500.00	\$25,500.00
		SAND-LOADED					
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,831.000 19.630	4,955.950 .000 4,955.950	\$0.00	\$97,285.30
0185	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	2,800.000 24.430	1,800.000 153.750 1,953.750	\$3,756.11	\$47,730.11
0215	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	867.000 1.000	4,621.000 120.000 4,741.000	\$120.00	\$4,741.00
Category Amount:						\$29,376.11	\$175,256.41
Category Number: 0060 TEMPORARY EROSION CONTROL							
0580	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		57.000 120.000	6.000 25.500 31.500	\$3,060.00	\$3,780.00
0605	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	57.000 50.000	3.000 11.000 14.000	\$550.00	\$700.00
Category Amount:						\$3,610.00	\$4,480.00
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1100	670-1160	WATER MAIN, 16 IN	LF	1,700.000 89.000	1,840.000 162.000 2,002.000	\$14,418.00	\$178,178.00
Category Amount:						\$14,418.00	\$178,178.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number 0006900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
1390	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		3.000	4.000		
				12000.000	1.000		
					5.000	\$12,000.00	\$60,000.00
					Category Amount:	\$12,000.00	\$60,000.00
					Project Total Amount:	\$59,404.11	\$8,469,408.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0190	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	1,734.000 1.000	774.000 140.000 914.000	\$140.00	\$914.00
Category Amount:						\$140.00	\$914.00
Category Number: 0060 TEMPORARY EROSION CONTROL							
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		157.000 120.000	23.500 .750 24.250	\$90.00	\$2,910.00
0730	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	157.000 50.000	21.000 9.000 30.000	\$450.00	\$1,500.00
Category Amount:						\$540.00	\$4,410.00
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1105	670-1080	WATER MAIN, 8 IN	LF	5,000.000 42.000	1,171.000 144.000 1,315.000	\$6,048.00	\$55,230.00
Category Amount:						\$6,048.00	\$55,230.00
Category Number: 0160 SANITARY SEWERS - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1230	660-0810	SAN SEWER PIPE, 10 IN, DUCTILE IRON	LF	100.000 63.000	.000 195.000 195.000	\$12,285.00	\$12,285.00
1235	668-3300	SAN SEWER MANHOLE, TP 1	EA	7.000 2060.000	2.000 3.000 5.000	\$6,180.00	\$10,300.00
Category Amount:						\$18,465.00	\$22,585.00
Project Total Amount:						\$25,193.00	\$3,189,569.11

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0080	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	961.000 41.490	.000 14.000 14.000	\$580.86	\$580.86
0090	441-0104	CONC SIDEWALK, 4 IN	SY	14,030.000 26.800	.000 139.444 139.444	\$3,737.10	\$3,737.10
0105	441-4020	CONC VALLEY GUTTER, 6 IN	SY	999.000 41.930	.000 108.888 108.888	\$4,565.67	\$4,565.67
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	23,929.000 13.230	.000 414.000 414.000	\$5,477.22	\$5,477.22
0200	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	2,366.000 1.000	1,507.000 1,242.000 2,749.000	\$1,242.00	\$2,749.00
Category Amount:						\$15,602.85	\$17,109.85
Category Number: 0020 DRAINAGE							
0275	550-1600	STORM DRAIN PIPE, 60 IN, H 1-10	LF	578.000 167.340	505.000 93.000 598.000	\$15,562.62	\$100,069.32
0280	550-1601	STORM DRAIN PIPE, 60 IN, H 10-15	LF	192.000 184.060	205.000 -1.000 204.000	\$-184.06	\$37,548.24
Category Amount:						\$15,378.56	\$137,617.56
Category Number: 0050 PERMANENT EROSION CONTROL							
0620	163-0240	MULCH	TN	504.000 250.000	347.501 .865 348.366	\$216.25	\$87,091.50

Rpt-ID: RCPEsprj

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 PERMANENT EROSION CONTROL							
0630	700-6910	PERMANENT GRASSING	AC	21.000 650.000	1.257 .113 1.370	\$73.45	\$890.50
0635	700-7000	AGRICULTURAL LIME	TN	92.000 100.000	1.620 .160 1.780	\$16.00	\$178.00
0640	700-8000	FERTILIZER MIXED GRADE	TN	20.000 495.000	.482 .087 .569	\$43.07	\$281.66
0660	711-0200	TURF REINFORCING MATTING, TP 2	SY	1,100.000 5.580	.000 62.200 62.200	\$347.08	\$347.08
0665	716-2000	EROSION CONTROL MATS, SLOPES	SY	37,335.000 0.750	1,173.556 549.111 1,722.667	\$411.83	\$1,292.00
Category Amount:						\$1,107.68	\$90,080.74
Category Number: 0060 TEMPORARY EROSION CONTROL							
0670	163-0232	TEMPORARY GRASSING	AC	21.000 250.000	16.902 .056 16.958	\$14.00	\$4,239.50
0675	163-0300	CONSTRUCTION EXIT	EA	4.000 1274.730	3.000 .750 3.750	\$956.05	\$4,780.24
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000 120.000	9.750 6.000 15.750	\$720.00	\$1,890.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0705	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,355.000	1,916.000		
				0.300	20.000		
					1,936.000	\$6.00	\$580.80
0730	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	137.000	2.000		
				50.000	1.000		
					3.000	\$50.00	\$150.00
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,628.000	13,181.250		
				2.300	4,599.750		
					17,781.000	\$10,579.43	\$40,896.30
Category Amount:						\$12,325.48	\$52,536.84
Category Number: 0110 WALLS							
1010	511-1000	BAR REINF STEEL	LB	22,197.000	42,614.000		
				0.720	-20,417.000		
					22,197.000	\$-14,700.24	\$15,981.84
1020	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.000		
				149730.280	1.000		
					1.000	\$149,730.28	\$149,730.28
		7A					
Category Amount:						\$135,030.04	\$165,712.12
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1070	500-3101	CLASS A CONCRETE	CY	30.000	65.768		
				315.340	.860		
					66.628	\$271.19	\$21,010.47
Category Amount:						\$271.19	\$21,010.47
Category Number: 0160 SANITARY SEWERS - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1200	660-0006	SAN SEWER PIPE, 6 IN, PVC	LF	500.000	96.000		
				46.000	40.000		
					136.000	\$1,840.00	\$6,256.00
Category Amount:						\$1,840.00	\$6,256.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/21/2016

User: vepps

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0017

Pay Period: 01/01/2016
to 01/16/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0180 NATURAL GAS - AGL RESOURCES							
1260	665-0010	PLASTIC GAS MAIN -	LF	872.000	1,072.000		
				40.120	70.000		
		2 IN			1,142.000	\$2,808.40	\$45,817.04
1265	665-0010	PLASTIC GAS MAIN -	LF	9,927.000	8,137.000		
				42.310	120.000		
		4 IN			8,257.000	\$5,077.20	\$349,353.67
Category Amount:						\$7,885.60	\$395,170.71
Category Number: 0110 WALLS							
1350	500-3107	CLASS A CONCRETE, RETAINING WALL	CY	304.000	557.333		
				427.920	253.333		
					810.666	\$108,406.26	\$346,900.19
Category Amount:						\$108,406.26	\$346,900.19
Category Number: 0050 PERMANENT EROSION CONTROL							
1370	603-2048	STN DUMPED RIP RAP, TP 1, 48 IN	SY	183.000	.000		
				79.350	369.000		
					369.000	\$29,280.15	\$29,280.15
Category Amount:						\$29,280.15	\$29,280.15
Category Number: 0010 ROADWAY							
1375	664-0300	UNDERGROUND ELECTRIC DISTRIBUTION -	LF	60.000	.000		
				65.760	300.000		
		120/240 KV			300.000	\$19,728.00	\$19,728.00
Category Amount:						\$19,728.00	\$19,728.00
Project Total Amount:						\$346,855.81	\$9,666,704.49