

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2092 Days

Elapsed Calender Days: 511 Days

Percent Time: 24.43

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

Date Work Began: 10/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$61,971,724.49

Original Contract Amount \$59,426,705.68

Funds Available \$38,045,540.96

Percent Complete 35.70%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$24,451,048.42	\$23,446,395.61	\$14,334,120.15	41.38%	\$870,006.70
0006901	\$15,689,669.83	\$15,099,098.12	\$12,061,992.43	23.12%	\$63,473.41
720970-	\$21,831,006.24	\$20,881,211.95	\$11,649,428.38	46.64%	\$208,598.23

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,189,235.77	\$6,775,526.39	\$413,709.38
Non-Participating	\$1,797,308.96	\$1,693,881.61	\$103,427.35
Total Earnings	\$8,986,544.73	\$8,469,408.00	\$517,136.73
Stockpiled Materials	\$1,130,383.54	\$777,513.57	\$352,869.97
Gross Earnings	\$10,116,928.27	\$9,246,921.57	\$870,006.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,116,928.27	\$9,246,921.57	

Total Payable: **\$870,006.70**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$2,608,034.81	\$2,551,655.27	\$56,379.54
Non-Participating	\$652,008.72	\$637,913.84	\$14,094.88
Total Earnings	\$3,260,043.53	\$3,189,569.11	\$70,474.42
Stockpiled Materials	\$367,633.87	\$374,634.88	(\$7,001.01)
Gross Earnings	\$3,627,677.40	\$3,564,203.99	\$63,473.41
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,627,677.40	\$3,564,203.99	

Total Payable: **\$63,473.41**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$7,900,242.10	\$7,733,363.52	\$166,878.58
Non-Participating	\$1,975,060.62	\$1,933,340.97	\$41,719.65
Total Earnings	\$9,875,302.72	\$9,666,704.49	\$208,598.23
Stockpiled Materials	\$306,275.14	\$306,275.14	\$0.00
Gross Earnings	\$10,181,577.86	\$9,972,979.63	\$208,598.23
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,181,577.86	\$9,972,979.63	

Total Payable: **\$208,598.23**

Rpt-ID: RCPEsprj

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016

to 02/01/2016

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.632		
				227068.940	.006		
					.638	\$1,362.41	\$144,869.98
		CSSTP-0006-00(900)					
0030	205-0210	EXCAVATION - ROCK	CY	163,367.000	91,626.325		
				14.110	11,259.259		
					102,885.584	\$158,868.14	\$1,451,715.59
0040	310-1101	GR AGGR BASE CRS, INCL MATL	TN	27,831.000	4,955.950		
				19.630	4,500.360		
					9,456.310	\$88,342.07	\$185,627.37
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		550.000	313.510		
				88.880	841.420		
					1,154.930	\$74,785.41	\$102,650.18
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		13,247.000	1,709.450		
				63.340	-157.550		
					1,551.900	\$-9,979.22	\$98,297.35
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,295.000	780.660		
				68.770	-242.430		
					538.230	\$-16,671.91	\$37,014.08
0080	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		1,611.000	441.440		
				79.540	-441.440		
					.000	\$-35,112.14	\$0.00
0085	413-1000	BITUM TACK COAT	GL	3,930.000	630.000		
				2.480	405.000		
					1,035.000	\$1,004.40	\$2,566.80

Category Amount:

\$262,599.16

\$2,022,741.35

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0265	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	98.000 54.210	.000 218.833 218.833	\$11,862.94	\$11,862.94
Category Amount:						\$11,862.94	\$11,862.94
Category Number: 0060 TEMPORARY EROSION CONTROL							
0605	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	57.000 50.000	14.000 5.000 19.000	\$250.00	\$950.00
Category Amount:						\$250.00	\$950.00
Category Number: 0120 BRIDGES							
0940	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		604.000 195.110	.000 .000 .000	\$0.00	\$0.00
	1						
Category Amount:						\$0.00	\$0.00
Category Number: 0130 BRIDGE 2							
0985	501-3000	STR STEEL, BR NO -	LS	1.000 2024950.300	.000 .000 .000	\$0.00	\$0.00
	2						
Category Amount:						\$0.00	\$0.00
Category Number: 0140 BRIDGE 3							
1050	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO · LF		1,483.000 180.470	.000 .000 .000	\$0.00	\$0.00
	3						
Category Amount:						\$0.00	\$0.00
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1100	670-1160	WATER MAIN, 16 IN	LF	1,700.000 89.000	2,002.000 126.000 2,128.000	\$11,214.00	\$189,392.00
Category Amount:						\$11,214.00	\$189,392.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number 0006900

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1395	205-0210	EXCAVATION - ROCK	CY	3,380.000	2,821.093		
				108.380	2,133.333		
					4,954.426	\$231,210.63	\$536,960.69
		(TRENCH ROCK FOR STORM SEWER, SAN SEWER, UTILITIES ONLY)					
Category Amount:						\$231,210.63	\$536,960.69
Project Total Amount:						\$517,136.73	\$8,986,544.73

Rpt-ID: RCPEsprj

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.474		
				983965.530	.003		
					.477	\$2,951.90	\$469,351.56
		CSSTP-0006-00(901)					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,427.000	7,223.040		
				19.630	741.300		
					7,964.340	\$14,551.72	\$156,339.99
Category Amount:						\$17,503.62	\$625,691.55
Category Number: 0050 PERMANENT EROSION CONTROL							
0615	163-0240	MULCH	TN	196.000	128.265		
				250.000	.530		
					128.795	\$132.50	\$32,198.75
Category Amount:						\$132.50	\$32,198.75
Category Number: 0060 TEMPORARY EROSION CONTROL							
0730	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	157.000	30.000		
				50.000	6.000		
					36.000	\$300.00	\$1,800.00
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	37,655.000	5,178.750		
				2.300	21.000		
					5,199.750	\$48.30	\$11,959.43
Category Amount:						\$348.30	\$13,759.43
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1105	670-1080	WATER MAIN, 8 IN	LF	5,000.000	1,315.000		
				42.000	288.000		
					1,603.000	\$12,096.00	\$67,326.00
1110	670-1120	WATER MAIN, 12 IN	LF	2,000.000	825.000		
				89.000	321.000		
					1,146.000	\$28,569.00	\$101,994.00
Category Amount:						\$40,665.00	\$169,320.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number 0006901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0210 TELECOMMUNICATIONS - AT&T					
1365	682-6224	CONDUIT, NONMETL, TP 2, 4 IN	LF	490.000	.000		
				45.000	65.000		
					65.000	\$2,925.00	\$2,925.00
1370	950-3540	INSTALLATION TELECOMMUNICATIONS FACILIT EA		1.000	.000		
		1		8900.000	1.000		
					1.000	\$8,900.00	\$8,900.00
		(4 FT W X 8 FT L X 4 FT H)					
Category Amount:						\$11,825.00	\$11,825.00
Project Total Amount:						\$70,474.42	\$3,260,043.53

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 10 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016

to 02/01/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.670		
				922037.630	.040		
		STP00-0186-01(011)			.710	\$36,881.51	\$654,646.72
0020	205-0001	UNCLASS EXCAV	CY	140,714.000	42,724.074		
				9.350	2,800.000		
					45,524.074	\$26,180.00	\$425,650.09
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	59,117.000	747.530		
				19.630	338.430		
					1,085.960	\$6,643.38	\$21,317.39
0090	441-0104	CONC SIDEWALK, 4 IN	SY	14,030.000	139.444		
				26.800	160.556		
					300.000	\$4,302.90	\$8,040.00
0105	441-4020	CONC VALLEY GUTTER, 6 IN	SY	999.000	108.888		
				41.930	81.666		
					190.554	\$3,424.26	\$7,989.93
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	23,929.000	414.000		
				13.230	721.000		
					1,135.000	\$9,538.83	\$15,016.05
0135	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	19.000	.000		
				166.650	1.006		
					1.006	\$167.65	\$167.65
Category Amount:						\$87,138.53	\$1,132,827.83
Category Number: 0020 DRAINAGE							
0240	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,140.000	.000		
				63.910	717.000		
					717.000	\$45,823.47	\$45,823.47

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016

to 02/01/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0375	668-1100	CATCH BASIN, GP 1	EA	92.000 2110.370	4.000 2.250 6.250	\$4,748.33	\$13,189.81
0395	668-2100	DROP INLET, GP 1	EA	23.000 1425.000	.000 1.000 1.000	\$1,425.00	\$1,425.00
0405	668-2200	DROP INLET, GP 2	EA	2.000 1725.000	1.000 .750 1.750	\$1,293.75	\$3,018.75
0410	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	8.000 192.000	.000 8.000 8.000	\$1,536.00	\$1,536.00
0415	668-4300	STORM SEWER MANHOLE, TP 1	EA	9.000 1498.000	.000 .500 .500	\$749.00	\$749.00
0430	668-4400	STORM SEWER MANHOLE, TP 2	EA	4.000 2420.000	2.000 1.500 3.500	\$3,630.00	\$8,470.00
0435	668-4411	STORM SEWER MANHOLE, TP 2, ADDL DEPTH, (LF		7.000 250.000	.000 5.000 5.000	\$1,250.00	\$1,250.00
Category Amount:						\$60,455.55	\$75,462.03
Category Number: 0060 TEMPORARY EROSION CONTROL							
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000 120.000	15.750 .750 16.500	\$90.00	\$1,980.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0725	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	4.000 932.070	3.000 1.000 4.000	\$932.07	\$3,728.28
0730	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	137.000 50.000	3.000 3.000 6.000	\$150.00	\$300.00
0745	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	38,628.000 2.300	17,781.000 16.250 17,797.250	\$37.38	\$40,933.68
Category Amount:						\$1,209.45	\$46,941.96
Category Number: 0180 NATURAL GAS - AGL RESOURCES							
1265	665-0010	PLASTIC GAS MAIN - 4 IN	LF	9,927.000 42.310	8,257.000 120.000 8,377.000	\$5,077.20	\$354,430.87
1270	665-0030	SHORT SIDE SERVICE - 5/8 IN PLS	EA	10.000 2300.000	2.000 3.000 5.000	\$6,900.00	\$11,500.00
1280	665-0040	LONG SIDE SERVICE - 5/8 IN PLS	EA	6.000 3100.000	2.000 1.000 3.000	\$3,100.00	\$9,300.00
1285	665-0040	LONG SIDE SERVICE - 1-1/4 IN PLS	EA	24.000 3700.000	.000 1.000 1.000	\$3,700.00	\$3,700.00
1300	665-0060	LONG SIDE SERVICE TIE OVER - 5/8 IN PLS	EA	3.000 2700.000	1.000 1.000 2.000	\$2,700.00	\$5,400.00
Category Amount:						\$21,477.20	\$384,330.87

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2016

User: vepps

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0018

Pay Period: 01/17/2016
to 02/01/2016

Project Number 720970-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty	Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
	Category Number:	0110	WALLS				
1400	515-2020	GALV STEEL PIPE HANDRAIL, 2 IN, ROUND	LF	1,473.000	.000		
				29.250	1,310.000		
					1,310.000	\$38,317.50	\$38,317.50
					Category Amount:	\$38,317.50	\$38,317.50
					Project Total Amount:	\$208,598.23	\$9,875,302.72