

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2275 Days

Elapsed Calender Days: 631 Days

Percent Time: 27.74

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

Date Work Began: 10/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 11/30/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$63,064,275.89

Original Contract Amount \$59,426,705.68

Funds Available \$33,833,276.61

Percent Complete 41.88%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$25,523,613.03	\$23,446,395.61	\$12,565,529.93	50.77%	\$32,268.36
0006901	\$15,689,669.83	\$15,099,098.12	\$10,503,390.64	33.06%	\$268,838.15
720970-	\$21,850,993.03	\$20,881,211.95	\$10,764,356.04	50.74%	\$164,587.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,618,781.32	\$8,592,966.63	\$25,814.69
Non-Participating	\$2,154,695.36	\$2,148,241.69	\$6,453.67
Total Earnings	\$10,773,476.68	\$10,741,208.32	\$32,268.36
Stockpiled Materials	\$2,184,606.42	\$2,184,606.42	\$0.00
Gross Earnings	\$12,958,083.10	\$12,925,814.74	\$32,268.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,958,083.10	\$12,925,814.74	
		Total Payable:	\$32,268.36

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$3,884,935.74	\$3,662,901.10	\$222,034.64
Non-Participating	\$971,233.96	\$915,725.27	\$55,508.69
Total Earnings	\$4,856,169.70	\$4,578,626.37	\$277,543.33
Stockpiled Materials	\$330,109.49	\$338,814.67	(\$8,705.18)
Gross Earnings	\$5,186,279.19	\$4,917,441.04	\$268,838.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,186,279.19	\$4,917,441.04	

Total Payable: **\$268,838.15**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$8,624,289.39	\$8,492,619.23	\$131,670.16
Non-Participating	\$2,156,072.46	\$2,123,154.92	\$32,917.54
Total Earnings	\$10,780,361.85	\$10,615,774.15	\$164,587.70
Stockpiled Materials	\$306,275.14	\$306,275.14	\$0.00
Gross Earnings	\$11,086,636.99	\$10,922,049.29	\$164,587.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$11,086,636.99	\$10,922,049.29	

Total Payable: **\$164,587.70**

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.751		
				227068.940	.005		
					.756	\$1,135.34	\$171,664.12
		CSSTP-0006-00(900)					
0030	205-0210	EXCAVATION - ROCK	CY	163,367.000	116,031.510		
				14.110	1,955.556		
					117,987.066	\$27,592.90	\$1,664,797.50
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	37.000	.000		
				166.650	2.593		
					2.593	\$432.12	\$432.12
Category Amount:						\$29,160.36	\$1,836,893.74
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1095	670-1080	WATER MAIN, 8 IN	LF	1,000.000	853.000		
				42.000	74.000		
					927.000	\$3,108.00	\$38,934.00
Category Amount:						\$3,108.00	\$38,934.00
Project Total Amount:						\$32,268.36	\$10,773,476.68

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.546		
				983965.530	.017		
					.563	\$16,727.41	\$553,972.59
		CSSTP-0006-00(901)					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,427.000	21,382.290		
				19.630	322.330		
					21,704.620	\$6,327.34	\$426,061.69
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		18,017.000	7,593.440		
				63.340	1,467.450		
					9,060.890	\$92,948.28	\$573,916.77
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,620.000	1,710.930		
				68.770	467.040		
					2,177.970	\$32,118.34	\$149,779.00
0065	413-1000	BITUM TACK COAT	GL	6,947.000	1,261.000		
				2.480	315.000		
					1,576.000	\$781.20	\$3,908.48
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	15,191.000	3,707.000		
				13.230	106.000		
					3,813.000	\$1,402.38	\$50,445.99
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	7,178.000	2,818.000		
				13.670	440.000		
					3,258.000	\$6,014.80	\$44,536.86
0145	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	76.000	.000		
				166.650	10.546		
					10.546	\$1,757.49	\$1,757.49

Category Amount:

\$158,077.24

\$1,804,378.87

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 SIGNING & MARKING							
0405	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		1.000 78.000	.000 4.000 4.000	\$312.00	\$312.00
0410	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP EA		126.000 85.000	.000 1.000 1.000	\$85.00	\$85.00
0430	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		33,626.000 0.540	.000 1,356.000 1,356.000	\$732.24	\$732.24
0435	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		14,333.000 0.540	.000 2,442.000 2,442.000	\$1,318.68	\$1,318.68
Category Amount:						\$2,447.92	\$2,447.92
Category Number: 0150 WATER - DOUGLASVILLE/DOUGLAS COUNTY W.S.A.							
1110	670-1120	WATER MAIN, 12 IN LF		2,000.000 89.000	1,200.000 296.000 1,496.000	\$26,344.00	\$133,144.00
1115	670-1160	WATER MAIN, 16 IN LF		1,800.000 89.000	682.000 55.500 737.500	\$4,939.50	\$65,637.50
Category Amount:						\$31,283.50	\$198,781.50
Category Number: 0180 NATURAL GAS - AGL RESOURCES							
1280	665-0010	PLASTIC GAS MAIN - 2 IN LF		591.000 40.120	.000 457.000 457.000	\$18,334.84	\$18,334.84

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number 0006901

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0180 NATURAL GAS - AGL RESOURCES							
1285	665-0010	PLASTIC GAS MAIN -	LF	3,515.000	438.000		
				42.310	1,593.000		
					2,031.000	\$67,399.83	\$85,931.61
		4 IN					
Category Amount:						\$85,734.67	\$104,266.45
Project Total Amount:						\$277,543.33	\$4,856,169.70

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016

to 05/31/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.747		
				922037.630	.003		
		STP00-0186-01(011)			.750	\$2,766.11	\$691,528.22
0020	205-0001	UNCLASS EXCAV	CY	140,714.000	68,459.630		
				9.350	6,281.481		
					74,741.111	\$58,731.85	\$698,829.39
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	59,117.000	2,509.360		
				19.630	2,709.480		
					5,218.840	\$53,187.09	\$102,445.83
Category Amount:						\$114,685.05	\$1,492,803.44
Category Number: 0020 DRAINAGE							
0023	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,985.000	1,920.000		
				48.870	208.000		
					2,128.000	\$10,164.96	\$103,995.36
0037	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	8,985.000	1,920.000		
				48.870	208.000		
					2,128.000	\$10,164.96	\$103,995.36
0375	668-1100	CATCH BASIN, GP 1	EA	92.000	10.750		
				2110.370	.500		
					11.250	\$1,055.19	\$23,741.66
0395	668-2100	DROP INLET, GP 1	EA	23.000	1.000		
				1425.000	1.500		
					2.500	\$2,137.50	\$3,562.50
Category Amount:						\$13,357.65	\$131,299.52
Category Number: 0050 PERMANENT EROSION CONTROL							
0620	163-0240	MULCH	TN	504.000	383.704		
				250.000	1.240		
					384.944	\$310.00	\$96,236.00
Category Amount:						\$310.00	\$96,236.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2016

User: vepps

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0022

Pay Period: 05/01/2016
to 05/31/2016

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 TEMPORARY EROSION CONTROL							
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000	20.500		
				120.000	3.000		
					23.500	\$360.00	\$2,820.00
Category Amount:						\$360.00	\$2,820.00
Category Number: 0180 NATURAL GAS - AGL RESOURCES							
1001	615-1100	DIRECTIONAL BORE PIPE -	LF	.000	467.000		
				80.000	63.000		
					530.000	\$5,040.00	\$42,400.00
		2 IN					
		SA #1					
1002	615-1100	DIRECTIONAL BORE PIPE -	LF	.000	1,608.000		
				110.000	88.000		
					1,696.000	\$9,680.00	\$186,560.00
		4 IN					
		SA #1					
1265	665-0010	PLASTIC GAS MAIN -	LF	9,927.000	8,807.000		
				42.310	500.000		
					9,307.000	\$21,155.00	\$393,779.17
		4 IN					
Category Amount:						\$35,875.00	\$622,739.17
Project Total Amount:						\$164,587.70	\$10,780,361.85