

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Contract Location:

SR 92 AT PINE DR EXTENDING NORTH OF MALONE RD

Time Allowed: 2549 Days

Elapsed Calender Days: 2158 Days

Percent Time: 84.66

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/18/2014

Date Awarded: 05/02/2014

Date Contract Executed: 09/02/2014

Date Notice to Proceed: 09/09/2014

MARIETTA GA 30061-0970

Phone: (770)422-7520

Date Work Began: 10/20/2014

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 08/31/2021

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$78,535,371.37

Original Contract Amount \$59,426,705.68

Funds Available \$16,485,967.10

Percent Complete 76.19%

Counties:

Douglas

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0006900	\$31,014,854.91	\$23,446,395.61	\$6,165,832.07	80.12%	\$359,882.24
0006901	\$23,057,124.08	\$15,099,098.12	\$9,985,288.30	56.69%	\$354,478.65
720970-	\$24,463,392.38	\$20,881,211.95	\$334,846.73	98.63%	\$725,795.15

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number: 0006900 SR 92 - RELOCATION AND WIDENING (PHASE I)

Federal State Project Number: CSSTP-0006-00(900)

	Total to Date	Prev to Date	This Estimate
Participating	\$18,472,076.64	\$18,180,749.96	\$291,326.68
Non-Participating	\$4,618,019.15	\$4,545,187.48	\$72,831.67
Total Earnings	\$23,090,095.79	\$22,725,937.44	\$364,158.35
Stockpiled Materials	\$1,758,927.05	\$1,763,203.16	(\$4,276.11)
Gross Earnings	\$24,849,022.84	\$24,489,140.60	\$359,882.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,849,022.84	\$24,489,140.60	

Total Payable: **\$359,882.24**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number: 0006901 SR 92 - RELOCATION & WIDENING (PHASE II)

Federal State Project Number: CSSTP-0006-00(901)

	Total to Date	Prev to Date	This Estimate
Participating	\$10,200,728.35	\$9,917,145.42	\$283,582.93
Non-Participating	\$2,550,182.10	\$2,479,286.38	\$70,895.72
Total Earnings	\$12,750,910.45	\$12,396,431.80	\$354,478.65
Stockpiled Materials	\$320,925.33	\$320,925.33	\$0.00
Gross Earnings	\$13,071,835.78	\$12,717,357.13	\$354,478.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,071,835.78	\$12,717,357.13	

Total Payable: **\$354,478.65**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number: 720970- SR 92 - RELOCATION & WIDENING (PHASE III)

Federal State Project Number: STP00-0186-01(011)

	Total to Date	Prev to Date	This Estimate
Participating	\$19,194,787.99	\$18,581,083.37	\$613,704.62
Non-Participating	\$4,798,697.27	\$4,645,271.11	\$153,426.16
Total Earnings	\$23,993,485.26	\$23,226,354.48	\$767,130.78
Stockpiled Materials	\$135,060.39	\$176,396.02	(\$41,335.63)
Gross Earnings	\$24,128,545.65	\$23,402,750.50	\$725,795.15
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$24,128,545.65	\$23,402,750.50	

Total Payable: **\$725,795.15**

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	205-0210	EXCAVATION - ROCK	CY	163,367.000 14.110	167,549.382 6,180.000 173,729.382	\$87,199.80	\$2,451,321.58
0060	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		550.000 88.880	1,437.900 110.480 1,548.380	\$9,819.46	\$137,620.01
0110	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	489.000 55.320	391.459 78.000 469.459	\$4,314.96	\$25,970.47
0115	441-0104	CONC SIDEWALK, 4 IN	SY	4,450.000 26.800	598.610 187.222 785.832	\$5,017.55	\$21,060.30
0140	441-4030	CONC VALLEY GUTTER, 8 IN	SY	149.000 59.540	.000 33.778 33.778	\$2,011.14	\$2,011.14
0145	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	7,441.000 13.230	4,862.000 153.000 5,015.000	\$2,024.19	\$66,348.45
0165	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	37.000 166.650	9.760 14.167 23.927	\$2,360.93	\$3,987.43
Category Amount:						\$112,748.03	\$2,708,319.38
Category Number: 0040 LIGHTING							
0449	681-6317	LUMINAIRE, TP 3, 109 W, LED	EA	7.000 2125.500	.000 3.000 3.000	\$6,376.50	\$6,376.50
Category Amount:						\$6,376.50	\$6,376.50

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number 0006900

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 WALLS							
0890	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.100		
				176774.800	.500		
					.600	\$88,387.40	\$106,064.88
		2					
0895	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.420		
				169513.170	.180		
					.600	\$30,512.37	\$101,707.90
		3					
Category Amount:						\$118,899.77	\$207,772.78
Category Number: 0120 BRIDGES							
0955	643-1152	CH LK FENCE, ZC COAT, 6 FT, 9 GA	LF	114.000	.000		
				38.650	112.000		
					112.000	\$4,328.80	\$4,328.80
Category Amount:						\$4,328.80	\$4,328.80
Category Number: 0130 BRIDGE 2							
1000	522-1000	SHORING	LS	1.000	.800		
				914864.900	.100		
					.900	\$91,486.49	\$823,378.41
Category Amount:						\$91,486.49	\$823,378.41
Category Number: 0120 BRIDGES							
5015	004-0049	EXTRA WORK -	MO	.000	16.000		
				30318.760	1.000		
					17.000	\$30,318.76	\$515,418.92
		Extended Project Overhead Cost					
Category Amount:						\$30,318.76	\$515,418.92
Project Total Amount:						\$364,158.35	\$23,090,095.79

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number 0006901

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0085	441-0104	CONC SIDEWALK, 4 IN	SY	7,792.000 26.800	2,238.126 133.333 2,371.459	\$3,573.32	\$63,555.10
Category Amount:						\$3,573.32	\$63,555.10
Category Number: 0020 DRAINAGE							
0295	611-8050	ADJUST MANHOLE TO GRADE	EA	7.000 1727.200	2.000 2.000 4.000	\$3,454.40	\$6,908.80
Category Amount:						\$3,454.40	\$6,908.80
Category Number: 0100 TRAFFIC SIGNAL							
0995	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	6,750.000 1.300	6,701.000 1,462.000 8,163.000	\$1,900.60	\$10,611.90
Category Amount:						\$1,900.60	\$10,611.90
Category Number: 0010 ROADWAY							
1420	682-9950	DIRECTIONAL BORE -	LF	8,400.000 10.000	10,080.000 731.000 10,811.000	\$7,310.00	\$108,110.00
		5 IN					
8905	004-0022	EXTRA WORK -	LS	.000 5844827.440	.350 .039 .389	\$227,948.27	\$2,273,637.87
		ESCALATION ON LINE ITEMS ITEM ADDED BY SA					
Category Amount:						\$235,258.27	\$2,381,747.87
Category Number: 0110 WALLS							
9050	004-0022	EXTRA WORK -	LS	.000 441168.230	.000 .250 .250	\$110,292.06	\$110,292.06
		SA # 9 Wall 11 Revision SA # 9 Wall 11 Revision					
Category Amount:						\$110,292.06	\$110,292.06
Project Total Amount:						\$354,478.65	\$12,750,910.45

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	59,117.000 19.630	72,064.080 833.660 72,897.740	\$16,364.75	\$1,430,982.64
0040	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		700.000 106.830	564.790 1,729.140 2,293.930	\$184,724.03	\$245,060.54
0045	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,400.000 88.880	3,036.830 872.990 3,909.820	\$77,591.35	\$347,504.80
0050	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		26,847.000 63.340	27,146.350 1,122.040 28,268.390	\$71,070.01	\$1,790,519.82
0055	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,981.000 87.870	1,974.560 763.940 2,738.500	\$67,127.41	\$240,632.00
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		8,742.000 68.770	9,384.630 989.460 10,374.090	\$68,045.16	\$713,426.17
0065	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		4,989.000 79.540	4,043.130 1,564.260 5,607.390	\$124,421.24	\$446,011.80
0070	413-1000	BITUM TACK COAT	GL	7,660.000 2.480	12,485.000 1,979.000 14,464.000	\$4,907.92	\$35,870.72
0090	441-0104	CONC SIDEWALK, 4 IN	SY	14,030.000 26.800	9,013.166 138.889 9,152.055	\$3,722.23	\$245,275.07

Rpt-ID: RCPEsprj

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0115	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	23,929.000 13.230	23,505.500 525.000 24,030.500	\$6,945.75	\$317,923.52
0135	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	19.000 166.650	40.858 20.000 60.858	\$3,333.00	\$10,141.99
Category Amount:						\$628,252.85	\$5,823,349.07
Category Number: 0020 DRAINAGE							
0260	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	60.000 89.650	104.000 40.000 144.000	\$3,586.00	\$12,909.60
0335	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	1.000 771.180	.000 1.000 1.000	\$771.18	\$771.18
Category Amount:						\$4,357.18	\$13,680.78
Category Number: 0040 LIGHTING							
0565	682-1504	CABLE, TP RHH/RHW, AWG NO 10	LF	4,656.000 0.520	.000 1,303.000 1,303.000	\$677.56	\$677.56
0570	682-1505	CABLE, TP RHH/RHW, AWG NO 8	LF	12,513.000 0.740	.000 5,774.000 5,774.000	\$4,272.76	\$4,272.76
0575	682-3146	MULT COND CABLE, TP XLP, 2-#4-1-#6	LF	4,181.000 3.600	1,255.000 309.000 1,564.000	\$1,112.40	\$5,630.40

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 LIGHTING							
0585	682-3468	MULT COND CABLE, TP RHW, 2-#6-1-#8	LF	3,569.000 2.730	4,578.000 686.000 5,264.000	\$1,872.78	\$14,370.72
Category Amount:						\$7,935.50	\$24,951.44
Category Number: 0050 PERMANENT EROSION CONTROL							
0620	163-0240	MULCH	TN	504.000 250.000	704.667 5.353 710.020	\$1,338.25	\$177,505.00
0625	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	43.000 54.210	284.999 120.000 404.999	\$6,505.20	\$21,955.00
0630	700-6910	PERMANENT GRASSING	AC	21.000 650.000	15.833 1.173 17.006	\$762.45	\$11,053.90
0635	700-7000	AGRICULTURAL LIME	TN	92.000 100.000	14.785 .980 15.765	\$98.00	\$1,576.50
0640	700-8000	FERTILIZER MIXED GRADE	TN	20.000 495.000	4.536 .280 4.816	\$138.60	\$2,383.92
Category Amount:						\$8,842.50	\$214,474.32
Category Number: 0060 TEMPORARY EROSION CONTROL							
0700	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		137.000 120.000	116.000 3.000 119.000	\$360.00	\$14,280.00
Category Amount:						\$360.00	\$14,280.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/11/2020

User: 01056973

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B14761-14-000-0

Estimate Number: 0075

Pay Period: 07/03/2020
to 08/05/2020

Project Number 720970-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 TRAFFIC SIGNAL							
0915	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		276.000	.000		
				45.000	36.000		
					36.000	\$1,620.00	\$1,620.00
Category Amount:						\$1,620.00	\$1,620.00
Category Number: 0010 ROADWAY							
1380	681-6317	LUMINAIRE, TP 3, 109 W, LED	EA	35.000	6.000		
				2125.500	29.000		
					35.000	\$61,639.50	\$74,392.50
Category Amount:						\$61,639.50	\$74,392.50
Category Number: 0020 DRAINAGE							
5000	163-0539	CONSTRUCT AND REMOVE RETROFIT-SLOTTEI EA		.000	3.750		
		ER		13067.400	1.250		
					5.000	\$16,334.25	\$65,337.00
		ECTC - # 1 Construct and Remove Retrofit- SL BD					
Category Amount:						\$16,334.25	\$65,337.00
Category Number: 0010 ROADWAY							
9811	643-1132	CH LK FENCE, ZC COAT, 4 FT, 9 GA	LF	.000	.000		
				17.970	1,900.000		
					1,900.000	\$34,143.00	\$34,143.00
		4ft Chain Link Fence - Pond 1 and 2					
		Item added by SA					
9813	643-8010	GATE, CHAIN LINK ZC COAT -	EA	.000	.000		
				911.500	4.000		
					4.000	\$3,646.00	\$3,646.00
		Access Gates - Pond 1 and 2					
		Item added by SA					
Category Amount:						\$37,789.00	\$37,789.00
Project Total Amount:						\$767,130.78	\$23,993,485.26